

ENCINA
WASTEWATER
AUTHORITY

FY 2016

ENCINA WATER POLLUTION CONTROL FACILITY



**COMPREHENSIVE
ASSET
MANAGEMENT
PLAN (E-CAMP)**

*“With a
comprehensive
asset management
plan we remain
steadfast in meeting
our commitment to
the EWA Mission”*

This page intentionally left blank

ENCINA WATER POLLUTION CONTROL FACILITY COMPREHENSIVE ASSET MANAGEMENT PLAN (E-CAMP)



Kevin M. Hardy
General Manager
Encina Wastewater Authority
6200 Avenida Encinas
Carlsbad, California 92011-1095



RMC Water and Environment
15510-C Rockfield Blvd, Suite 200
Irvine, CA 92618

This page intentionally left blank

Encina Water Pollution Control Facility E-CAMP

Table of Contents

Table of Contents

SECTION 1:	EXECUTIVE SUMMARY.....	1
SECTION 2:	INTRODUCTION TO EWA COMPREHENSIVE ASSET MANAGEMENT PLANNING (CAMP)	7
2.1	<i>Background.....</i>	7
2.2	<i>Purpose.....</i>	7
2.3	<i>CAMP Process Overview</i>	8
2.3.1	History	8
2.3.2	Capital Projects.....	8
2.3.3	Asset Register	8
2.3.4	Condition Assessment	8
2.3.5	CAMP Methodology	8
2.3.6	Schedule	9
2.3.7	Project Numbering System.....	9
SECTION 3:	CONDITION ASSESSMENT SUMMARY	11
3.1	<i>Condition Assessments – FY 2016.....</i>	11
3.2	<i>Condition Assessments – FY 2017.....</i>	13
3.3	<i>Condition Assessments – FY 2018.....</i>	13
3.4	<i>Condition Assessments – FY 2019.....</i>	14
3.5	<i>Condition Assessments – FY 2020.....</i>	15
SECTION 4:	STUDIES, UPDATES AND OTHER PROFESSIONAL SERVICES.....	17
4.1	<i>Studies</i>	17
4.1.1	Conceptual Studies.....	17
S-1.3.017	AB FRP Cover Replacement with Aluminum	17
S-3.2.011	Second Waste Gas Flare and Pipeline	17
S-3.2.013	Digester Mixing System Replacement	17
S-5.1.005	HW/GRT/PSB Odor Control Improvements.....	18
S-5.2.012	Site Security Facilities	18
S-5.2.031	Arc Flash Hazard Assessment	19
S-5.2.033	Plant Wide Abandoned Equipment Removal	19
S-5.3.003	Construction Office Upgrade.....	19
S-6.2.102	Technology Master Plan Updates (BT_TDG01) (every 5 yrs).....	20
4.1.2	Special Studies.....	21
S-8.2.005	Wastewater Characterization Study.....	21
S-8.2.007	Offsite Wetlands Restoration	21
S-8.2.013	Process Master Plan	21
S-8.2.015	Potable Reuse Study.....	28
S-8.2.016	Phosphorus Removal Study.....	28
S-8.2.018	Pure Green Demonstration Garden Master Plan	28
4.1.3	Updates	29
S-8.2.003	Biosolids Management Business Plan Update.....	29

Encina Water Pollution Control Facility E-CAMP

Table of Contents

4.2	<i>Other Professional Services</i>	29
4.2.1	Engineering Services.....	29
ES-8.3.001	E-CAMP Update	29
ES-8.4.001	Extension of Staff.....	29
ES-8.4.002	R&D Projects Support (Ongoing).....	29
ES-8.4.008	Electronic Operations Manual and Document Management – Part 4	30
ES-8.4.010	Electronic Operations Manual and Document Management – Updates	30
ES-8.4.011	Service Area Ordinance Alignment.....	30
ES-8.4.0xx	Misc. Professional Studies	30
SECTION 5: IDENTIFICATION OF E-CAMP PROJECTS.....		31
5.1	<i>Liquid Process Improvements</i>	31
5.1.1	Headworks.....	31
P-1.1.005	Grit and Screenings Handling Facility Rehab	31
P-1.1.006	GRS Isolation Improvements with GRS 3 Inlet Gate	34
5.1.2	Primary Treatment	35
P-1.2.002	Primary Sludge Pumping Upgrades	35
P-1.2.003	PE Second Pipeline	36
P-1.2.004	PE Emergency Discharge Pipeline Rehab.....	37
P-1.2.006 / P-1.2.009	PSB and PE Pipeline Rehab (Phases 1 and 2)	38
P-1.2.010	PSB Scum Pipeline	41
P-1.2.011	Primary Effluent Meter Replacement.....	41
P-1.2.012	PSB 1-10 Influent Gate	42
5.1.3	Secondary Treatment	43
P-1.3.003	AB Rehab Projects	43
P-1.3.005	AB Diffuser Membrane Replacement.....	46
P-1.3.007	SCs 5 and 6 Mech Rehab	48
P-1.3.008	SC 7 – Conversion from EQ to Clarifier	49
P-1.3.010	WAS Pipeline Replacement	50
P-1.3.013	SC Concrete Cracking Prevention	51
P-1.3.014	SCs 1 – 8 Influent and Effluent Gate Rehab/Replacement	52
P-1.3.015	AB Flow Equalization Feed and Return Pipeline Rehab.....	53
P-1.3.017	AB FRP Cover Replacement with Aluminum	53
P-1.3.018	AB Anaerobic Selector Zones.....	54
5.1.4	Effluent.....	55
P-1.4.001	EPS Rehabilitation.....	55
P-1.4.002	EPS MCC and Conductors Replacement	55
P-1.4.003	Secondary Effluent Gates at Chlorine Contact Chamber.....	56
P-1.4.004	EPS Pipe Lining and Abandoned Pipe Coating Repair.....	56
5.2	<i>Outfall</i>	57
5.2.1	Outfall.....	57
P-2.1.002	Ocean Outfall Maintenance and Inspection - External.....	57
P-2.1.004	Ocean Outfall Ballast Restoration	58
P-2.1.005	Ocean Outfall Bathymetric Survey – External	58
P-2.1.006	Ocean Outfall – Integrity Assessment per SLC Lease.....	59
5.3	<i>Solids Process Improvements</i>	61
5.3.1	Biosolids Thickening	61
P-3.1.001	DAFTs 1-3 Scum Collector Replacement.....	61
P-3.1.002	Sludge Process Improvements (DAFT or Alt Technology, Efficiency)	62
P-3.1.003	TWAS Pipeline Replacement	63

Encina Water Pollution Control Facility E-CAMP

Table of Contents

P-3.1.004	DAFT Polymer System Replacement	64
5.3.2	Biosolids Digestion	65
P-3.2.004	Biosolids Screening Facility.....	65
P-3.2.006	Cell Lysis Facilities.....	66
P-3.2.007	Digesters Nos. 1 and 3 Retrofit for Sludge/Gas Storage.....	66
P-3.2.009	Digester No. 4, 5, and 6 – Interior Coating, Structural Reinforcement	67
P-3.2.011	Second Waste Gas Flare and Pipeline	68
P-3.2.013	Digester Mixing System Replacement	69
5.3.3	Biosolids Dewatering and Drying.....	70
P-3.3.001	MCC and Conductors Replacement – DW and Power Bldg.....	70
P-3.3.004	Pellet Bagging Facilities	70
P-3.3.006	Dryer Addition and Centrifuges Replacement.....	70
P-3.3.007	Centrifuges Major Maintenance.....	71
P-3.3.008	Dryer Major Maintenance	72
P-3.3.009	Drying Safety Upgrades	73
P-3.3.017	Dewatering Polymer Storage Tank Replacement.....	75
P-3.3.018	Centrate Pipeline Replacement.....	76
P-3.3.019	Centrifuge Drive Replacement	76
P-3.3.022	Secondary Controls Load Out Facilities Ground Floor	76
5.4	<i>Energy Management</i>	77
5.4.1	Energy Management	77
P-4.1.003	Cogen Engine Catalyst	77
P-4.1.005	Cogen Engine Top-End Overhaul	77
P-4.1.006	Cogen Engine In-Frame Overhaul.....	80
P-4.1.007	Cogen Engine Full Overhaul.....	83
P-4.1.008	Cogeneration Engine 5 Installation	85
P-4.1.010	Cogeneration Engine 6 Installation	86
P-4.1.011	ORC Generator	86
P-4.1.012	Heat Loop Bypass Installation	87
P-4.1.014	VFDs on Misc Equipment.....	88
P-4.1.015	Gas Conditioning Facilities.....	89
5.5	<i>General Improvements</i>	91
5.5.1	Odor Control.....	91
P-5.1.001	ORF I System Rehabilitation	91
P-5.1.004	Odor Monitoring Facilities.....	92
P-5.1.005	HW/GRT/PSB Odor Control Eval.....	93
P-5.1.007	Drying Building Odor Control Improvements.....	93
5.5.2	Plant-Wide Systems.....	94
P-5.2.006	Plant Water Functional Improvements	94
P-5.2.012	Site Security Facilities	95
P-5.2.014	Perimeter Fence Replacement	95
P-5.2.015	Northwest Storm Water Drain Sump to South DAF Pit.....	96
P-5.2.017	Instrument Air Piping Repairs.....	97
P-5.2.019	Plant Landscaping.....	97
P-5.2.021	Climate Control at MCCs	98
P-5.2.026	Plant Waste Stream Rerouting	99
P-5.2.027	Plant-Wide Seal Coating	99
P-5.2.028	Flooding Mitigation	100
P-5.2.031	Arc Flash Hazard Assessment	101
P-5.2.032	Plant-Wide Asset Painting and Protective Coating.....	101
P-5.2.033	Plant-Wide Abandoned Equipment Removal.....	101

Encina Water Pollution Control Facility E-CAMP

Table of Contents

5.5.3	Buildings	102
P-5.3.001	Ops Bldg Locker Replacement	102
P-5.3.002	Operations Building Air Intake Relocation	102
P-5.3.004	Ops Bldg Chiller Replacement	103
P-5.3.010	Dryer Lab Enclosure.....	103
P-5.3.012	Chiller for Cogen Engineer Building	103
5.5.4	Miscellaneous.....	104
P-5.4.004	Vallecitos Sample Vault Installation	104
5.6	<i>Technology</i>	105
5.6.1	Operations Technology	105
5.6.1.1	Special Studies.....	105
No Projects for this Section	105	
5.6.1.2	Enterprise SCADA	105
P-6.1.201	SCADA Network and Computer Room Upgrades (OT_ES01).....	105
P-6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	106
5.6.1.3	Information Driven	107
P-6.1.301	Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)	107
P-6.1.302	SCADA Integration with WIMS and Dashboards (OT_ID03)	109
5.6.1.4	Operations Improvement.....	110
P-6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	110
P-6.1.402	Optimization Implementation (OT_OI01).....	111
P-6.1.407	Automation Study Implementation.....	111
5.6.1.5	SCADA Asset Management.....	111
No Projects for this Section	111	
5.6.2	Business Technology	112
5.6.2.1	Technology & Data Governance.....	112
P-6.2.102	Technology Master Plan Updates (BT_TDG01) (every 5 yrs).....	112
P-6.2.103	Data Management Standards (BT_TDG03)	113
5.6.2.2	Business Management Enhancements.....	114
P-6.2.202	Management Reporting Enhancements (BT_BME08).....	115
5.6.2.3	Regulatory Compliance	117
P-6.2.302	WIMS Enhancements (BT_RC02) (annual x5).....	117
5.6.2.4	Asset Management	119
P-6.2.401	CMMS Enhancements (BT_AM01)	119
5.6.2.5	Capital Program Management	121
No Projects for this Section	121	
5.6.2.6	Document/Records Management.....	121
P-6.2.601	Public Website Enhancements (BT_DM02).....	121
5.6.2.7	Information Technology Infrastructure.....	122
P-6.2.703	Business Continuity Readiness (BT_ITI03).....	123
P-6.2.704	Telecommunications Upgrades (BT_ITI02).....	124
SECTION 6:	PROJECT PRIORITY RANKING	125
SECTION 7:	RECOMMENDED PROJECT IMPLEMENTATION SCHEDULE & COST SUMMARY	133
APPENDICES:		
Appendix A: Historical Comprehensive Asset Management and Master Plan Project by Year		
Appendix B: FY2016 E-CAMP Historical, Current and Future Potential Project List		
Appendix C: EWA Comprehensive Asset Management Plan Methodology		
Appendix D: Project Cost Tables		
Appendix E: Major Asset Register Profile		

Encina Water Pollution Control Facility E-CAMP

Abbreviations and Acronyms List

EWA Process and Facility Abbreviations

1W	Potable Water (City Water)
1WS	Potable Water (Softened)
2W	Filtered Secondary Effluent
2WS	Filtered Secondary Effluent (Softened)
3W	Plant Water (Secondary Effluent)
3WCL	Plant Water (Secondary Effluent), Chlorinated, Low Pressure
3WHP	Plant Water (Secondary Effluent), High Pressure
3WL	Plant Water (Secondary Effluent), Low Pressure
3WS	Plant Water (Secondary Effluent), Spray Water
A	Aeration Air System (Process)
AA	Agitation Air System (Mixing)
AB	Aeration Basin
AFE	Dissolved Air Flotation Effluent
ARV	Air Relief Valve
APCD	Air Pollution Control District
CCC	Chlorine Contact Chamber
CMMS	Computerized Maintenance Management System
CEPT	Chemical Enhanced Primary Treatment
CG	Cogeneration System
CIP	Capital Improvement Projects
CLS	Chlorine Solution
CWR	Chilled Water Return
CWRF	Carlsbad Water Reclamation Facility
CWS	Chilled Water Supply
D	Digester, Drain
DAF	Dissolved Air Flotation (Process)
DAFT	Dissolved Air Flotation Thickener (Tank)
DRY	Drying Building
DS	Digested Sludge
DW	Dewatering Building
E	Effluent
E-CAMP	EWPCF Comprehensive Asset Management Plan
EMP	Energy Management Project
ES	Engineering Services
EWA	Encina Wastewater Authority
EWPCF	Encina Water Pollution Control Facility
FA	Foul Air
FC	Ferrous Chloride Solution
FY	Fiscal Year
G	Grit
GRS	Grit Removal System
GRT	Grit Removal Tank
GS	Grit Separators
HRR	Heat Reservoir Return
HRS	Heat Reservoir Supply

Encina Water Pollution Control Facility E-CAMP

Abbreviations and Acronyms List

HVAC	Heating, Ventilation and Air Conditioning
HW	Headworks
IA	Instrument Air
IC	Internal Combustion
IJS	Influent Junction Structure
LAENRCCI	Los Angeles Engineering News Record Construction Cost Index
LSG	Low Pressure Sludge Gas
MCC	Motor Control Center
MCU	Miscellaneous Control Upgrades
MIS	Management Information Systems
MjA	Major Assets
ML	Mixed Liquor
MPI	Miscellaneous Plant Improvements
MRO	Maintenance Repair and Operations Software
MS	Mixed Sludge
NG	Natural Gas
NPDES	National Pollutant Discharge Elimination System
O&M	Operations and Maintenance
OF	Overflow
ORC	Organic Rankine Cycle Engine
ORF	Odor Reduction Facility
PAR IMPR	Planned Asset Replacement Implementation
PSB	Primary Sedimentation Basins
PD	Pumped Drainage
PE	Primary Effluent
POL	Polyelectrolyte (Polymer)
POW	Power Building
PS	Primary Sludge
PSC	Primary Scum
PV	Phase V related facility
PVSI	Phase V Site Improvements
RAS	Return activated sludge
RTO	Regenerative Thermal Oxidizer
S	Study
SA	Service Air
SC	Secondary Clarifier, Scum
SD	Sanitary Drain
SCADA	Supervisory Control and Data Acquisition
SCM	Scum Collection System
SE	Secondary Effluent
SFTY	Safety
SPTG	Septage Receiving
SS	Site security
SSC	Secondary Scum
TBD	To be determined
TD	Tank Drain
TWAS	Thickened Waste Activated Sludge

Encina Water Pollution Control Facility E-CAMP

Abbreviations and Acronyms List

VFD	Variable frequency drive
W	Plant Water (see 3WHP, 3W, 3WLC)
WAS	Waste Activated Sludge
VC	Vista Carlsbad pipeline

General Abbreviations

AHUs	air handling units
cfm	cubic feet per minute
CIPP	cured-in-place-piping
CISP	cast iron soil pipe
CPVC	chlorinated polyvinyl chloride
DIP, DI	ductile iron pipe
ft	feet or foot
FRP	fiberglass reinforced plastic
gpm	gallons per minute
hp	horsepower
mgd	million gallons per day
OSHA	Occupational Safety and Health Administration
ppm	parts per million
psi	pounds per square inch
PVC	polyvinyl chloride
RCP	reinforced concrete pipe
scfm	standard cubic feet per minute
sf	square feet
SSP	stainless steel pipe
STL	steel pipe

This page intentionally left blank

ENCINA WATER POLLUTION CONTROL FACILITY COMPREHENSIVE ASSET MANAGEMENT PLAN (E-CAMP)

SECTION 1: EXECUTIVE SUMMARY

The Encina Wastewater Authority (EWA) is a public joint powers authority located in the City of Carlsbad that provides regulatory and wastewater treatment services to approximately 325,000 North San Diego County residents and industrial users. The EWA is owned by six member agencies that include the City of Carlsbad, City of Vista, City of Encinitas, the Buena Sanitation District, the Leucadia Wastewater District, and the Vallecitos Water District.

The Encina Water Pollution Control Facility (EWPCF) was constructed in 1963 to treat wastewater from the Cities of Carlsbad and Vista. Original construction of the EWPCF consisted of preliminary treatment facilities, anaerobic digesters, sludge drying beds, and an ocean outfall. Since its original design and construction, the EWPCF has completed five major expansion phases with the latest major expansion (Phase V) construction completed in 2009. Phase V upgrades included enhanced solids processing and significant improvements to energy management facilities. The EWPCF current capacity is 40.5 million gallons per day (mgd) of liquid treatment and 43.3 mgd of solids treatment.

The Encina Comprehensive Asset Management Plan (E-CAMP) for the EWPCF. It is updated annually prior to establishing the capital budget for the upcoming fiscal year. The annual E-CAMP update process consists of conducting condition assessments, facility needs assessments, developing and maintaining project lists including cost estimates, and prioritizing and scheduling capital project improvements. The annual update is used in planning capital rehabilitation projects with the consideration of anticipated changes in regulatory compliance, cost-saving opportunities, upgrades needed and ongoing operations and maintenance (O&M) requirements. The implementation schedule is prepared after considering the project priority ranking and other factors, such as regulatory compliance deadlines and economy of scale.

The E-CAMP provides the EWA the ability to forecast and schedule the replacement, modifications and/or rehabilitation of EWPCF major assets. The E-CAMP contains detailed supporting documents that provide an organized register of major assets, estimated service life of each asset, and scheduled replacement or rehabilitation of each asset. The E-CAMP allows EWA to project future expenditures for capital improvement projects, in both the short and long term, and communicate the proposed improvements to the Member Agency Managers, EWA Board of Directors, and Encina Joint Advisory Committee.

Capital improvement budgets for projects planned for execution over the next five years are presented in Table 1-1 categorized into different areas of the EWPCF. Table 1-2 provides details of the FY 2016 budget by project category. Table 1-3 presents brief descriptions for each of the projects planned for FY 2016.

TABLE 1-1: E-CAMP FY16-FY20 Scheduled Projects Budget Summary (in Thousands of Dollars)

Project Category	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020	TOTAL
Liquid Process Improvements	\$ 6,482	\$ 5,750	\$ 11,176	\$ 1,341	\$ 7,342	\$ 32,091
Outfall	--	\$ 76	--	\$ 76	\$ 217	\$ 369
Solid Process Improvements	\$ 1,839	--	\$ 484	\$ 9,066	\$ 14,559	\$ 25,948
Energy Management	\$ 275	\$ 275	\$ 924	\$ 924	\$ 5,319	\$ 7,717
General Improvements	\$ 816	\$ 869	\$ 1,193	\$ 1,293	\$ 840	\$ 5,011
Technology Master Plan	\$ 613	\$ 4,206	\$ 1,102	\$ 1,998	\$ 719	\$ 8,638
Professional Services	\$ 1,215	\$ 650	\$ 650	\$ 650	\$ 650	\$ 3,915
Total	\$ 11,240	\$ 11,826	\$ 15,529	\$ 15,348	\$ 29,646	\$ 83,689

TABLE 1-2: E-CAMP FY16 Individual Scheduled Projects

Project No	Project Name	Project Phase	Budget (thousands of dollars)
Liquid Process Improvements			
P-1.2.005	Grit and Screening Handling Facility Rehab	Design	\$ 800
P-1.2.012	PSB 1-10 Influent Gate Replacement	Design	\$ 88
P-1.3.003	AB Rehab Projects	Construction	\$ 5,166
P-1.3.005	AB Diffuser Membrane Replacement	Construction	\$ 390
P-1.3.017	AB FRP Cover Replacement with Aluminum – Basin 1	Study	\$ 38
Solid Process Improvements			
P-3.3.009	Drying Safety Upgrades	Construction	\$ 1,839
Energy Management			
P-4.1.005	Cogeneration Engine Top-End Overhaul	Construction	\$ 275
General Improvements			
P-5.1.001	ORF I Carbon Media Replacement (Annually)	Construction	\$ 100
P-5.2.012	Site Security Facilities	Study	\$ 27
P-5.2.017	Instrument Air Piping Rehabilitation	Design, Const.	\$ 312
P-5.2.031	Arc Flash Hazard Assessment	Study	\$ 75
P-5.2.032	Plant Wide Asset Painting and Protective Coating	Design, Const.	\$ 149
P-5.2.033	Plant Wide Abandoned Equipment Removal	Study	\$ 22
P-5.3.012	Chiller for Cogeneration Engine Building	Design, Const.	\$ 131
Technology Master Plan			
P-6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	Construction	\$ 124
P-6.1.407	Automation Study Implementation	Construction	\$ 347
P-6.2.103	Data Management Standards (BT_TDG03)	Construction	\$ 80
P-6.2.302	WIMS Enhancements (BT_RC02)	Construction	\$ 62

Professional Services			
CA - 8.1.006	FY 2016 Asset Condition Assessments - EWPCF	Condition Assessment	\$ 50
CA - 8.1.008	Bridges Condition Assessments	Condition Assessment	\$ 10
CA - 8.1.012	Building Condition Assessments	Condition Assessment	\$ 50
S - 8.2.003	Biosolids Management Business Plan Update	Study	\$ 180
S - 8.2.013	Process Master Plan	Study	\$ 300
S - 8.2.015	Potable Reuse Study	Study	\$ 50
S - 8.2.016	Phosphorus Removal Study	Study	\$ 50
S - 8.2.018	Pure Green Demonstration Garden Master Plan	Study	\$ 30
ES - 8.3.001	E-CAMP Update	Study	\$ 75
ES - 8.4.001	Extension of Staff Engineering Services	Study	\$ 150
ES - 8.4.002	Research and Development Services	Study	\$ 50
ES - 8.4.008	Electronic Operations Manual and Document Management - Phase 4	Study	\$ 100
ES - 8.4.011	Service Area Ordinance Alignment	Study	\$ 120
Total			\$ 11,240

TABLE 1-3: E-CAMP FY16 Scheduled Project Descriptions

Project No.	Name	Description
P-1.1.005	Grit and Screening Handling Facility Rehab	This project is for the design of the recommended improvements in the 2011 Grit and Screenings Handling Study including replacing bar screens and belt conveyor, expanding existing Screening building, providing new washer compactors, grit removal and pumping improvements, providing new grit washing and dewatering system, and odor control system improvements serving the Screening Building.
P-1.2.012	PSB 1-10 Influent Gate Replacement	This project is to design the replacement all the Primary Settling Basins influent sluice gates that are determined to be corroded and leaking.
P-1.3.003	AB Rehab Projects	This project is for construction of the previously designed Aeration Basin (AB) modifications including improvements to 3WHP water lines, influent channels, slide gate assemblies, aeration basin access, and RAS pumping.
P-1.3.005	AB Diffuser Membrane Replacement	The project includes replacement of all fine bubble dome diffuser membranes in AB Nos. 1-4 and miscellaneous repair work to aeration piping and supports.
P-1.3.017	AB FRP Cover Replacement with Aluminum – Basin 1	This project is to study replacement covers for the existing fiberglass AB basins currently installed. Intent is to implement the installation of the replacement covers over time as the budget allows.

Project No.	Name	Description
P-3.3.009	Drying Safety Upgrades	This project is for construction of the Phases 2 and 3 dryer safety improvements identified in the 2013 Drying Safety and Pellet Reheating Project study that are currently under design. Recommendations include relocating bag house and/or implementing mitigation measures.
P-4.1.005	Cogeneration Engine Top-End Overhaul	This project provides the manufacturer recommended top-end overhaul maintenance services to cogeneration engines.
P-5.1.001	ORF I Carbon Media Replacement (Annually)	This project will replace the carbon media in ORF I. There are six media beds in ORF I and they all need to be replaced per the air quality permit.
P-5.2.012	Site Security Facilities	This project is a study for the need for a centralized control console for monitoring and programming card or coded entry to front gate, MCC rooms, and buildings. PA system improvements and integration into the new system, surveillance video, or plant perimeter intrusion system will also be addressed.
P-5.2.017	Instrument Air Piping Rehabilitation	This project is for the design and construction of improvements to the instrument air system. The design will include an evaluation of options such as repair versus replacement of the system.
P-5.2.031	Arc Flash Hazard Assessment	This project involves conducting an arc flash hazard assessment for the existing electrical system including switchgears, distribution switchboards, MCCs, panels, transformers, VFDs and disconnects at the following locations: Centrifuge pit, CPS, EWPCF CEPT (CEP Polymer), Maintenance Building /Administration Building, MCC Dewatering, Cogen Room, and Agua Hedionda.
P-5.2.032	Plant Wide Asset Painting and Protective Coating	This project provides for painting and protective coating to all outside piping and equipment for asset corrosion control.
P-5.2.033	Plant Wide Abandoned Equipment Removal	This project provides for a study to determine the best approach for proper removal of the abandoned equipment at the EWPCF.
P-5.3.012	Chiller for Cogeneration Engine Building	This project is to design and implement the recommendations of the chiller study being conducted in 2015.
P-6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	This project is to install an electronic operator logbook to document actions and allow for a smooth transition of information between operators.
P-6.1.407	Automation Study Implementation	This project is to implement recommendations of the Automation Study initiated in 2015.

Project No.	Name	Description
P-6.2.103	Data Management Standards (BT_TDG03)	This project establishes standard data definitions throughout EWA. The project establishes formal, documented data quality assurance practices and incorporate data governance and quality assurance best practices into the Technology Master Plan projects.
P-6.2.302	WIMS Enhancements (BT_RC02)	This project is to implement enhancements to the Water Information Management Solution (WIMS) to improve management access to laboratory data.
CA - 8.1.006	FY 2016 Asset Condition Assessments - EWPCF	This project is to provide condition assessment of the EWA assets with a nominal replacement by FY 2020. Assets to be assessed include TWAS Pump 3, collectors at dissolved air flotation thickening (DAFT) Nos. 1 and 2, and construction offices.
CA - 8.1.008	Bridges Condition Assessments	This project provides a condition assessment of the bridges over the flood control channel. The bridges will be inspected visually for corrosion and structural integrity.
CA - 8.1.012	Building Condition Assessments	This project provides a condition assessment of the major buildings including the Operations Building, Warehouse and the Maintenance Building. Building mechanical systems and general condition will be assessed.
S - 8.2.003	Biosolids Management Business Plan Update	This study updates the 2010 Biosolids Management Business Plan to verify assumptions and identify needed program redirection.
S - 8.2.013	Process Master Plan	The process master plan (PMP) is to optimize the operation and maintenance of the EWPCF. Specific issues to be addressed include screening evaluation, re-evaluation of CEPT, primary sludge pumping upgrades evaluation, primary scum pipeline settlement evaluation, secondary treatment process evaluation, sludge process improvements, plant water functional improvements, air quality/Title V evaluation, air permit streamlining opportunities, and onsite energy evaluation.
S - 8.2.015	Potable Reuse Study	This study is to evaluate the most practical approach for implementation of a potable reuse program for EWA as potable reuse regulations develop and opportunities for collaboration with regional stakeholders are better understood.
S - 8.2.016	Phosphorus Removal Study	This study is to evaluate feasibility and cost effectiveness of phosphorus harvesting and recovery.
S - 8.2.018	Pure Green Demonstration Garden Master Plan	This study provides a master planning for construction of a 3 to 5 acre garden demonstrating the efficacy of Pure Green Organic Nitrogen Fertilizer.
ES - 8.3.001	E-CAMP Update	Annual update of the E-CAMP for FY 2016.

Project No.	Name	Description
ES - 8.4.001	Extension of Staff Engineering Services	The As-Needed Services contract is an annual contract for Engineering Support for needs that develop throughout the fiscal year.
ES - 8.4.002	Research and Development Services	This study includes research and development associated with potential energy or resource recovery related facilities.
ES - 8.4.008	Electronic Operations Manual and Document Management - Phase 4	The goal of the project is to consolidate previous Operations Manuals, develop additional Operations content as needed, and to format the material into an electronic format. Phase 4 will complete the remaining sections of the Operations Manual and will complete additional related tasks such as development of a specification to include in RFPs and bid documents.
ES - 8.4.011	Service Area Ordinance Alignment	This study will determine the service area ordinance alignment.

SECTION 2: INTRODUCTION TO EWA COMPREHENSIVE ASSET MANAGEMENT PLANNING (CAMP)

The Encina Wastewater Authority (EWA) is a public joint powers authority located in the Southern California City of Carlsbad that provides regulatory and wastewater treatment services to approximately 300,000 North San Diego County residents and industrial users. The EWA is owned by six member agencies that include: the City of Carlsbad, City of Vista, City of Encinitas, the Buena Sanitation District, the Leucadia Wastewater District, and the Vallecitos Water District.

2.1 Background

The EWA was formed to operate and administer the Encina Water Pollution Control Facility (EWPCF). The EWPCF, an award winning facility, is a secondary activated sludge type treatment facility with the existing design capacity of 40.5 million gallons per day (mgd) liquid and 43.3 mgd solids.

The EWPCF was constructed in 1963 to treat wastewater from the Cities of Carlsbad and Vista. Original construction of the EWPCF consisted of preliminary treatment facilities, anaerobic digesters, sludge drying beds and an ocean outfall. Since its original design and construction, the EWPCF has completed five major expansion phases with the latest major expansion (Phase V) construction completed in 2009. Phase V upgrades included enhanced solids processing as well as significant improvements to the energy management facilities.

As reported in the EWA Fiscal Year 2011 Comprehensive Annual Financial Report, member agency infrastructure investment in the EWPCF has exceeded \$229,000,000 since its inception. With this significant level of investment, the EWA is committed to maintaining a comprehensive asset management approach for managing the EWPCF infrastructure.

2.2 Purpose

The purpose of this asset management plan is to develop a comprehensive roadmap to address the EWPCF infrastructure challenges. Member agencies have invested significant resources in the EWPCF. With this investment, the EWA places the highest importance on preserving asset reliability while protecting the health and safety of workers and the public. The EWPCF Comprehensive Asset Management Plan (E-CAMP) process maintains a current, organized register of major assets and associated estimated asset service life remaining. This allows EWA to plan ongoing assessment and replacement of assets to realize full use of service life and to replace assets prior to the end of assessed service life. We look to best management practice applications that will assist EWA in facing these rewarding challenges. The current E-CAMP addresses the emerging challenges and will continue to renew and extend EWA's commitment in maintaining a reliable and effective infrastructure. With a comprehensive asset management plan we remain steadfast in meeting our commitment to the EWA Mission:

As an environmental leader, EWA provides sustainable and fiscally responsible wastewater services to the communities it serves while maximizing the use of alternative and renewable resources.

2.3 CAMP Process Overview

2.3.1 History

In Fiscal Year 2008, EWA transitioned management of its EWPCF infrastructure from the former facility Master Plan Process to the Comprehensive Asset Management Plan (CAMP) program.

2.3.2 Capital Projects

The CAMP process results in a list of prioritized recommended improvement projects. Evaluation criteria are used to prioritize projects. The project evaluation criteria established in the Master Plan were brought forward and supplemented in the CAMP process. These criteria take into consideration the service life of each physical asset and place high importance on safety, odor control, regulatory requirements, energy efficiency, plant capacity, cost efficiency and consequence of failure of assets. The evaluation criteria established for the E-CAMP are identified in **Figure 2-1**.

Figure 2-1: E-CAMP Evaluation Criteria



Completed E-CAMP projects from 1994 through present are listed in **Appendix A**. A new project numbering system was implemented in the FY 2013 E-CAMP, and a comprehensive list of past, current and future capital projects identified under this system are presented in **Appendix B**.

2.3.3 Asset Register

The asset register provides an organized list of major assets, estimated service life of each asset, estimated replacement cost, and scheduled replacement or rehabilitation date of each asset. Major assets are defined as assets with a replacement cost of \$50,000 or more. Minor assets, with values less than \$50,000 are generally replaced or upgraded through preventative or corrective maintenance activities which the General Services Department tracks using the Computerized Maintenance Management System (CMMS). The Major Asset Register with recent condition assessment information is found in **Appendix E**.

2.3.4 Condition Assessment

In FY 2011, EWA initiated a formal process to assess the condition of major assets nearing the end of their service life. The condition assessment documents the current condition of each asset and recommends either extending the estimated service life or defining a project to replace the aging assets.

2.3.5 CAMP Methodology

The E-CAMP program methodology is through the Task Elements outlined in **Figure 2-2**. A more detailed discussion of the CAMP methodology is found in **Appendix C**.

Figure 2-2: E-CAMP Task Elements



2.3.6 Schedule

Each year a series of tasks is completed to update the E-CAMP, with the purpose of providing project definition, cost and prioritization for EWA’s overall budget process, as illustrated in **Figure 2-3**.

Figure 2-3: Annual Update Milestones and Schedule

E-CAMP PROCESS	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Establish E-Camp Team	█								
Asset Register Update/Sort by Asset Age		█							
Condition Assessment for Select Equipment			█						
Facility Needs Assessment	█								
Update Project Summaries and Lists			█						
Prioritize Projects and Draft Schedule				█					
Prepare E-Camp Report					█				
Member Agency Review									
Determination Agency Fiscal Resources							█		
Budget Development						█			
Draft Agency-Wide Budget									◆
Budget Review and Finalize									→
Adopt Budget - June									
AGENCY-WIDE BUDGET PROCESS	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

2.3.7 Project Numbering System

Projects are given unique numbers that relate to the appropriate plant process. Condition Assessments, Studies, Updates, Engineering Services and Other Services are also numbered in accordance with the project numbering system. Conceptual studies for specific projects will be designated with an “S” prefix followed by the same numerical designation as the project.

The project number consists of four segments, for example P-1.3.004:

- The first prefix is an alpha reference representing the phase of the improvement. In the example, the letter “P” designates that it is a capital construction or planned maintenance project. Other alpha abbreviations include: CA – Condition Assessment, S – Study (specific to the project).
- The second segment is a one-digit number associated with the general process. In the example, the number 1 represents the general process “Liquid Process”.

- The third segment is a one digit number associated with the specific unit process or area of the plant. In the example, the number 3 represents the specific process “Secondary Treatment”.
- Fourth segment is a three digit sequential number for projects within the specific process.

A summary of the general and specific project numbering system is presented in **Table 2-1:**

Table 2-1: Project Numbering System

<p>P-1: Liquid Process Improvements</p> <ul style="list-style-type: none"> P-1.1: Headworks P-1.2: Primary Treatment P-1.3: Secondary Treatment P-1.4: Effluent <p>P-2: Outfall</p> <ul style="list-style-type: none"> P-2.1: Outfall <p>P-3: Solids Process Improvements</p> <ul style="list-style-type: none"> P-3.1: Biosolids Thickening P-3.2: Biosolids Digestion P-3.3: Biosolids Dewatering and Drying <p>P-4: Energy Management</p> <ul style="list-style-type: none"> P-4.1: Energy Management <p>P-5: General Improvements</p> <ul style="list-style-type: none"> P-5.1: Odor Control P-5.2: Plant-Wide Systems P-5.3: Buildings P-5.4: Miscellaneous <p>P-6: Technology Upgrades</p> <ul style="list-style-type: none"> P-6.1: Operations Technology <ul style="list-style-type: none"> P-6.1.1 Special Studies P-6.1.2 Enterprise SCADA P-6.1.3 Information Driven P-6.1.4 Operations Improvement P-6.1.5 SCADA Asset Management P-6.2: Business Technology <ul style="list-style-type: none"> P-6.2.1 Technology & Data Governance P-6.2.2 Business Management Enhancements P-6.2.3 Regulatory Compliance P-6.2.4 Asset Management P-6.2.5 Capital Program Management P-6.2.6 Document/Records Management P-6.2.7 Information Technology Infrastructure <p>P-7: Reserved for Future</p> <p>P-8: Professional Services (not associated with specific projects)</p> <ul style="list-style-type: none"> CA-8.1: Condition Assessments S-8.2: Studies and Updates S-8.3: E-CAMP Updates ES-8.4: Engineering Services OS-8.5: Other Services <p>P-9: Remote Facility Improvements (refer to the R-CAMP)</p>

SECTION 3: CONDITION ASSESSMENT SUMMARY

Condition assessments are triggered when an asset nears the end of its nominal service life or by staff observations of condition. For major assets, professional assistance is normally utilized to conduct a formal condition assessment.

When a condition assessment is completed, either the assessed service life is extended based on observation of estimated remaining service life assuming a cost effective level of maintenance, or a project is identified to replace or upgrade the asset. In this section, assets nearing the replacement year (within 5 years) as listed in the Major Asset Registry in Appendix E are scheduled for condition assessment. During the summer of FY 2015, EWA staff reviewed the asset list and added assets not previously included.

3.1 Condition Assessments – FY 2016

CA-8.1.006 FY 2016 Assessments Triggered by Asset Age

This project will provide condition assessment of the EWA assets with nominal replacement date of FY 2020. This project will provide condition assessment of the following assets:

P-8004-000	WAS Pump 1
P-8005-000	WAS Pump 2
P-8008-000	WAS Pump 5
P-8023-000	RAS Pump 1
P-8024-000	RAS Pump 2
P-8025-000	RAS Pump 3
P-8026-000	RAS Pump 4
P-3062-000	Final Effluent Pump 2
AHU-8054-000	AHU – Secondary Building
AHU-4510-000	AHU – Warehouse
AHU-3720-000	AHU – Chlorine Bldg, MCC (coordinate with P-5.2.021)
AHU-1610-000	AHU – Fan Room, ORF I, Primary Gallery
AHU-6692-000	AHU – Second Floor Supply Fan (Dewatering)
AHU-1601-000	AHU – Screenings Room
AHU-1606-000	AHU – MCC Room, Screenings (coordinate with P-5.2.021)
AHU-4067-000	AHU – MCC Room, Power Bldg (coordinate with P-5.2.021)
FLT-8830-000	ORF III, Secondary Carbon Filters (East)
FLT-8831-000	ORF III, Secondary Carbon Filters (West)
MCC-3500-D00	MCC-D (Chlorine Bldg)
MCC-3500-E00	MCC-E (Chlorine Bldg)
MCC-1500-F00	MCC-F (Headworks-Screenings Bldg)
MCC-1500-G00	MCC-G (Headworks-Screenings Bldg)
MCC-6000-H00	MCC-H (Sludge Dewatering Bldg)
MCC-4000-K00	MCC-K (Digesters)
MCC-4000-M00	MCC-M (Blowers)
MCC-4000-N00	MCC-N (Blowers)
MCC-4000-P00	MCC-P (Power and Maintenance Bldg)
MCC-4000-R00	MCC-R (Power and Maintenance Bldg)
21" D	21" Drain Pipe (Pellet Loading to EPS to IJS)

12" 3WL	12" No. 3 Water Low Pressure (Refer to Plant Water Study, EPS to Drying Building and ORF I)
30" D	30" Drain Pipe (East of EPS)
16" FA	16" Foul Air Pipe (Screenings Building, vicinity of Digester Nos. 1 – 3) Motor – AHU 1271 Supply Fan Motor – Fume Hood #1 Supply Fan Motor – Fume Hood #2 Supply Fan Motor – Fume Hood #3 Supply Fan Motor – Fume Hood #4 Supply Fan Motor – Fume Hood #5 Supply Fan Pipe – Foul Air Collection Piping (Secondary) Control Panel, HVAC, Ops Bldg VFD, Final Effluent Pump No. 1 VFD, Final Effluent Pump No. 2 Activated Carbon – ORF 2 Activated Carbon – ORF 3 (East) Activated Carbon – ORF 3 (West)

The following assets nearing end of assessed service life will be replaced as part of projects or assessed as part of specific studies:

P-7310-000	TWAS Pump 3
COL-7101-000	Collector, DAF No. 1
COL-7102-000	Collector, DAF No. 2
COL-7103-000	Collector, DAF No. 1
BLDG-4200-000	Construction offices
HU-1506-000	Hydraulic Unit – Screenings Press
SCR-1511-000	Bar Screen #1, Drive Unit and Level Control Panel
SCR-1512-000	Bar Screen #2, Drive Unit and Level Control Panel
SCR-1513-000	Bar Screen #3, Drive Unit and Level Control Panel
SCR-1514-000	Bar Screen #4, Drive Unit and Level Control Panel
GDW-1501-000	Grit Dewaterer #1 - Screw
GDW-1502-000	Grit Dewaterer #2 - Screw
RTO-540-000	Regenerative Thermal Oxidizer

CA-8.1.008 Bridges

CA-8.1.008 will assess the bridges over the flood control channel. There is one bridge for vehicular traffic and one bridge for pedestrian traffic that will be assessed. The bridges will be inspected visually for corrosion and structural integrity.

CA-8.1.012 Building Condition Assessment

CA-8.1.012 will assess major buildings including the Operations Building and the Maintenance Building. Building mechanical systems and general condition will be assessed.

3.2 Condition Assessments – FY 2017

CA-8.1.009 FY 2017 Assessments Triggered by Asset Age

This project will provide condition assessment of the EWA assets with nominal replacement date of FY 2021:

P-3063-000	Final Effluent Pump 3
P-3064-000	Final Effluent Pump 4
P-5530-000	Digester Mixing Pump 5A (North)
P-5531-000	Digester Mixing Pump 5B (South)
P-5630-000	Digester Mixing Pump 6A (North)
P-5631-000	Digester Mixing Pump 6B (South)
RTO-5400-000	Regenerative Thermal Oxidizer TWAS Pipeline

The following assets nearing end of assessed service life will be replaced as part of projects or assessed as part of specific studies:

GDW-1501-000 Grit Dewatering Screw 1: to be replaced in P-1.1.005
GDW-1502-000 Grit Dewatering Screw 2: to be replaced in P-1.1.005

3.3 Condition Assessments – FY 2018

CA-8.1.010 FY 2018 Assessments Triggered by Asset Age

This project will provide condition assessment of the EWA assets with nominal replacement date of FY 2022.

P-8027-000	RAS Pump 5
P-8028-000	RAS Pump 6
P-8027-A00	RAS Pump Spare
P-8029-000	RAS Pump 8
	Odor Reduction Carbon Tower (ORF #3, East)
	Odor Reduction Carbon Tower (ORF #3, West)
	Primary Sedimentation Basin #1 Cover
	Primary Sedimentation Basin #2 Cover
	Primary Sedimentation Basin #3 Cover
	Primary Sedimentation Basin #4 Cover
	Primary Sedimentation Basin #5 Cover
	Primary Sedimentation Basin #6 Cover
	Security System and Camera
	Ocean Outfall Protective Arch

The following assets will be assessed during external inspections and integrity assessments as required by the California State Lands Commission in the EWA Ocean Outfall Lease.

Pipe – 72” Diffuser Section to End of Outfall
Pipe – 72” Increaser to Diffuser Section

3.4 Condition Assessments – FY 2019

CA-8.1.011 FY 2019 Assessments Triggered by Asset Age

This project will provide condition assessment of the EWA assets with nominal replacement date of FY 2023.

Centrifuge Feed Pit Sump Pump Control Panel

The following assets nearing end of assessed service life will be replaced as part of projects or assessed as part of specific studies:

MME-2501-A00 Helical Scum Skimmer 1
MME-2501-B00 Helical Scum Skimmer 2
MME-2502-A00 Helical Scum Skimmer 3
MME-2502-B00 Helical Scum Skimmer 4
MME-2503-A00 Helical Scum Skimmer 5
MME-2503-B00 Helical Scum Skimmer 6
MME-2504-A00 Helical Scum Skimmer 7
MME-2504-B00 Helical Scum Skimmer 8
MME-2505-A00 Helical Scum Skimmer 9
MME-2505-B00 Helical Scum Skimmer 10
DU-2511-A00 Primary Sludge and Scum Collector 1
DU-2511-B00 Primary Sludge and Scum Collector 2
DU-2512-A00 Primary Sludge and Scum Collector 3
DU-2512-B00 Primary Sludge and Scum Collector 4
DU-2513-A00 Primary Sludge and Scum Collector 5
DU-2513-B00 Primary Sludge and Scum Collector 6
DU-2514-A00 Primary Sludge and Scum Collector 7
DU-2514-B00 Primary Sludge and Scum Collector 8
DU-2515-A00 Primary Sludge and Scum Collector 9
DU-2515-B00 Primary Sludge and Scum Collector 10
T-2401-000 Primary Sedimentation Tank 1
T-2402-000 Primary Sedimentation Tank 2
T-2403-000 Primary Sedimentation Tank 3
T-2404-000 Primary Sedimentation Tank 4
T-2405-000 Primary Sedimentation Tank 5
T-2406-000 Primary Sedimentation Tank 6
T-2407-000 Primary Sedimentation Tank 7
T-2408-000 Primary Sedimentation Tank 8
T-2409-000 Primary Sedimentation Tank 9
T-2410-000 Primary Sedimentation Tank 10

3.5 Condition Assessments – FY 2020

CA-8.1.012 FY 2020 Assessments Triggered by Asset Age

This project will provide condition assessment of the EWA assets with nominal replacement date of FY 2024. This project will provide condition assessment of the following assets:

12" D	Pipe-12" Tank Drain, PVC	
24" SE	Pipe-24" Secondary Effluent, DI	
24" SE	Pipe-24" Secondary Effluent, DI	
CND-500-000	Condenser / Saturator	
MCC-1500-F00	MCC-F (Headworks-Screenings Bldg.)	
MCC-1500-G00	MCC-G (Headworks-Screenings Bldg.)	
P-3065-000	Pump-#5 Final Effluent	
P-5100-000	Dig#2 Recirculation Pump	
P-7410-000	Pump-#4 TWAS	
PNL-CCP-6100	PLC Panel Centrifuge #1 (East)	
PNL-CCP-6200	PLC Panel Centrifuge #2 (West)	
PNL-CCP-CFP	PLC Controls for Centrifuge Feed Pit	
T-600-100	Nitrogen Storage Tank	
T-6910-000	Ferric Chloride Storage Tank	
T-6920-000	CEPT Polymer Storage Tank	
VFD-6100-001	VFD Main Drive Centrifuge #1 (East)	
VFD-6100-002	VFD Back Drive Centrifuge #1 (East)	
VFD-6200-001	VFD Main Drive Centrifuge #2 (West)	
VFD-6200-002	VFD Back Drive Centrifuge #2 (West)	
VS-510-000	Venturi Scrubber	
YS-30-1-1	Fugitive Dust Rupture Disk Monitor	
	Conveyor-Screenings Bldg.	
	Covers - A & B Aeration Tank #1	Project P-1.3.003
	Covers - A & B Aeration Tank #2	Project P-1.3.003
	Covers - A & B Aeration Tank #3	Project P-1.3.003
	Covers - A & B Aeration Tank #4	Project P-1.3.003
	Emergency Standby Generator, Flow Eq	
	Emergency Standby Generator, Flow Eq / 1000 Kw	
	Generator Control Panel Eng # 1	
	Generator Control Panel Eng # 2	
	Generator Control Panel Eng # 3	
	Generator Control Panel Eng # 4	
	Mixer-#2 Polymer Tank	
	Mixer-#3 Polymer Tank	
	Mixer-#4 Polymer Tank	
	Mixer-#5 Polymer Tank	
	Mixer-#6 Polymer Tank	
	Mixer-#7 Polymer Tank	
	Mixer-#8 Polymer Tank	
	Motor-#1 Absorption Chiller	
	Motor-#2 Absorption Chiller	

Polymer Feeder/Blender Pump #1
Polymer Blending Unit / Secondary
Surveillance Video Monitoring System
Tanks - Storage Sodium Hypochlorite
Vibrating Screen

SECTION 4: STUDIES, UPDATES AND OTHER PROFESSIONAL SERVICES

4.1 Studies

Maintaining EWA facilities requires studies to provide planning information. A description of “Conceptual Studies” related to complex capital projects that have been prioritized to be funded in the near term are provided in subsection 4.1.1. In subsection 4.1.2, descriptions of “Special Studies” are provided. Special Studies are studies addressing general EWA or plant-wide issues. “Study Updates” are described in subsection 4.1.3.

4.1.1 Conceptual Studies

Conceptual Studies are designated with an “S” prefix and are numbered corresponding to their associated capital project. Refer to Section 5 for a description of the corresponding project for each conceptual study. For some projects, the scope of work has been defined by staff and is included in the project write-up. For more complex projects with multiple options, a conceptual study is planned. The conceptual study defines options to meet the project needs, includes life-cycle analysis of options, and considers non-monetary factors. A description of each conceptual study that has been identified for completion within the next fiscal year as well as other key studies is presented as follows:

S-1.3.017 AB FRP Cover Replacement with Aluminum

The existing fiberglass reinforced plastic (FRP) covers were installed around 1994. The covers were designed to provide odor containment, but are difficult to remove and pose safety concerns. The study will investigate cost effective alternative covers that meets EWA’s safety requirements.

S-3.2.011 Second Waste Gas Flare and Pipeline

The study will assess the demand for a secondary waste gas flare during peak digester gas flow. The waste gas flare system is a backup to the equipment that uses digester gas as a fuel at the EWPCF, including cogen engines and the biosolids drying system. If this equipment is unavailable to use the digester gas, waste gas is conveyed to the flare system. With the addition of return feed from Anaergia’s pyrolysis system and the fat, oil, and grease (FOG) receiving program, digester gas production will increase, a second waste gas flare and conveyance pipeline will be needed in the future.

S-3.2.013 Digester Mixing System Replacement

The EWPCF Digester Nos. 4, 5 and 6 are equipped for use as anaerobic digesters. Digester No. 4 was installed with the Phase III plant expansion in 1980, and Digester Nos. 5 and 6 were installed around 1989 with Phase IV. Digester No. 4 uses a gas mix system and Digester Nos. 5 and 6 use a pump mix system.

Newer technology has been developed with the potential for energy savings and more effective mixing of digesters. The digester mix systems are aging. While the mix pumps are maintained and rebuilt, wear in the casings takes place over time and may impact the efficiency. Settlement in the area has been significant around the large mix pumps and is currently being monitored. The compressor on the Digester No. 4 system has recently been replaced.

This study would identify potential new technology alternatives, including the N-Line pump system. Alternatives for rehabilitation or replacement will be identified. Installation requirements including power and structural mounting will be identified. The study should also consider potential options for alternative operation such as reduced schedule or intermittent pump mixing, if feasible. Life cycle analysis and recommendations shall be provided.

S-5.1.005 HW/GRT/PSB Odor Control Improvements

Study S-5.1.005 will evaluate and provide recommendations for modifications and upgrades to the odor control system serving the headworks. The current system, Odor Reduction Facility (ORF) I is a two-stage biological treatment system. The following specific tasks will be addressed:

1. Staff have identified that the current foul air system does not remove foul air from the upstream end of the primary sedimentation basins. Extensive corrosion in the area within the basins substantiates this observation.
2. In the *Grit and Screenings Handling Study* completed by Carollo Engineers in November 2011, need for additional evaluation of the capacity of the headworks odor control system was identified. The S-5.1.005 will evaluate the current capacity requirements as well as requirements needed to meet the modified Screenings Building recommended by the *Grit and Screenings Handling Study*.
3. Odor control requirements and effectiveness of the grit removal system and associated channels will also be assessed and evaluated.
4. The influent junction structure (IJS) rehabilitation has addressed the IJS odor control requirements.
5. Alternative technologies will be identified and three feasible alternatives evaluated using life cycle cost analysis. Each alternative identified will be capable of APCD permitting.
6. For the recommended alternative, provide conceptual design: process flow diagrams, design criteria, siting, foul air collection, utility connections, electrical and instrumentation

S-5.2.012 Site Security Facilities

This study will provide recommendations to the site security configuration and technologies to ensure the safety of the public and EWA staff by restricting access to the EWPCF to authorized personnel.

Description:

This project would implement the following facilities:

- Centralized control console for monitoring and programming card or coded entry to front gate, MCC rooms, and buildings. Once the system is in place, implementation of door hardware and remote control panels can be added to the system. This console would be configured to monitor remote facilities also.
- Implementation of integration of monitoring and control of the EWPCF vehicle access gates.
- Public Address (PA) System improvements and integration into the new system
- Surveillance video or plant perimeter intrusion system



Figure P-5.2.012
Contractor's Entrance to Site

S-5.2.031 Arc Flash Hazard Assessment

This study will perform the hazard analysis and requirements to protect employees where electric arcing might occur to conform with Occupational Safety and Health Administration (OSHA) and National Fire Protection Association (NFPA) 70E requirements. The study a minimum shall include a short circuit study, protective device time-current coordination study, and flash-hazard analysis. A detailed assessment of the potential energy at each point in the system that would be release in the event of an arcing fault within the equipment.

S-5.2.033 Plant Wide Abandoned Equipment Removal

The EWPCF has abandoned and obsolete equipment/spare parts onsite. This study will determine and document items designated for removal offsite.

S-5.3.003 Construction Office Upgrade

Study S-5.3.003 will identify and evaluate modifications required for potential uses of the original maintenance building, currently used by contractors working on site. Potential other uses for the building include use in conjunction with the Pure Green product produced at the EWPCF with a growing local market. Depending on the occupants and required amenities, a range of improvements may be recommended for this structure. Improvements range from replacement of aging components such as tile, mechanical/electrical system upgrades that may be required, and upgrades of the existing facility if the building is repurposed.

A summary of basic improvements proposed for the building are provided in the table below.



Figure S-5.3.003
Electrical Equipment

Room	Floor Covering	Walls	Ceiling	Window Covering	Lighting	Other
Offices	Replace	Repair & Paint	Replace	Replace	Evaluate/ Replace	
Elect Room	Replace	Repair & Paint	Replace		Evaluate/ Replace	Partition equipment
Conf Room	Replace	Repair & Paint	Replace		Evaluate/ Replace	Repair walls
Kitchen	Replace	Repair & Paint	Replace		Evaluate/ Replace	Remove cabinets
Locker Room	Repair	Repair & Paint	Replace		Evaluate/ Replace	
Records Storage		Repair & Paint	Replace		Evaluate/ Replace	
Corridors	Replace	Repair & Paint	Replace		Evaluate/ Replace	
Building						Evaluate HVAC system – test and balance

S-6.2.102 Technology Master Plan Updates (BT TDG01) (every 5 yrs)

See P-6.2.102 for additional information.

4.1.2 Special Studies

Special studies focus on Organizational or Facility-Wide planning needs. A description of each near term Special Study identified is provided in this sub-section.

S-8.2.005 Wastewater Characterization Study

The purpose of the Wastewater Characterization Study is to provide a comparative analysis of member agency wastewater constituency and strength to support historical cost allocation methodology implemented by the EWA. The Wastewater Characterization Study will establish an effective and accurate methodology in determining future cost allocation for EWA's member agencies.

S-8.2.007 Offsite Wetlands Restoration

A flood control channel conveys stormwater through the EWPCF site and drains to a wetlands site to the west of Encinas Boulevard. This study will evaluate the condition, operations, restoration options and other options for the wetlands. Concerns such as standing water and potential for odors will be considered.

S-8.2.013 Process Master Plan

The process master plan (PMP) is anticipated to be a comprehensive, detailed evaluation of the existing liquid and solids treatment processes, and energy production system to determine the required improvements to ensure future regulatory compliance and to optimize operations and maintenance of the EWPCF. Specific issues to be addressed include screening evaluation (throughout the plant), evaluation of CEPT, primary sludge thickening and pumping, secondary treatment process optimization, sludge process improvements including secondary sludge thickening, plant water functional improvements, and air permitting related to optimizing on-site energy generation and energy independence. Development of hydraulic and process modeling will be required as part of the PMP. Specific issues to be addressed are explained below.

Screening Evaluation

The existing grit and screenings handling facilities were installed as part of the 1980 Phase III Expansion. Bar Screen No. 2 was replaced in 1998 and Bar Screen No. 4 was replaced in 2006. Components of Bar Screen No. 4 were also replaced in 2011 after they were damaged. These screens are outfitted with $\frac{3}{8}$ spacing. Debris such as plastics has been observed in the downstream secondary treatment and solids processing products. Screening equipment with smaller openings and alternate configuration would be more effective in preventing solids from moving to downstream processes.

EWA markets a biosolids pellet “Pure Green” which can be used as a soil amendment. The presence of inorganic material in the pellet can negatively impact the perception of this high-quality product. In FY 2012, the *Grit and Screenings Handling Study* included recommendations for alternative screenings removal and handling, grit removal and handling. The study recommendation merits a supplementary study due to parameter changes used in *the Grit and Screenings Handling Study*.



Figure S-8.2.013a
Bar Screen

This study would:

- Investigate the need for additional screenings facilities following the bar screens considering existing and future flows completed in FY 2014.
- Evaluate if the use of 3/8 inch bar screen at the headwork is adequate to resolve trash problem within the plant.
- Develop alternatives for screening sludge before and after the digesters.
- Determine whether the plant water systems and strainers should be reconfigured.
- Provide a comparison of alternatives including life cycle costs, advantages and disadvantages.

Evaluation of CEPT

The EWPCF implemented Chemically-Enhanced Primary Treatment (CEPT) and has operated the system for approximately 10 years. The system uses chemicals to increase the removal of solids in the primary treatment process, thus reducing the load on the aeration basins. In recent years, the cost of chemicals has increased significantly. The objective of this element of the study is to evaluate the CEPT system and compare current operation to alternate operational modes, including discontinuation of CEPT as well as continued CEPT operation in an “enhanced” optimized mode. Enhanced operational modes could include options to provide better control of chemical feed, aeration air and digester gas.

Primary Sludge Thickening and Pumping

The Primary Sedimentation Basins are equipped with ten progressing cavity pumps with 125 gpm capacity each. Six of these pumps were installed during Phase III and four were installed during Phase IV. With the current pump capacity and current thickening occurring in the basins, the plant at times experiences difficulty in thickening in primaries which results in excess water being sent to the digesters which can impact dryer operations. In order to reduce solids load on the primary

sedimentation basins, staff has implemented return flow pretreatment, such as diversion of centrate to a DAFT tank for removal of solids prior to return to the process flow. As plant flows increase in the future, constrained primary sludge pumping capacity may further impact operation.

A study as part of the PMP will be completed as the first step of project P 1.2.002 to identify alternatives for modifications to primary sludge thickening, pump capacity and pump configuration. The study will also evaluate the costs and benefits associated with alternative control schemes such as sludge density metering, incorporation of sludge blanket, and flow pacing. This evaluation findings will be closely related to the CEPT evaluation results.

Secondary Treatment Process Evaluation

EWPCF's liquid treatment process is a critical element of the wastewater treatment process and essential to complying with EWA's ocean discharge permit. Aging of the liquid treatment process assets is causing the system to be more expensive to operate and be less reliable. The work required to rehabilitate the existing assets is well understood, however, it may make sense to assess other proven and emerging liquid treatment process technologies as an alternative. Energy use at the secondary treatment process accounts for over 50 percent of all the electrical energy used at the EWPCF. Reducing this energy demand is a major opportunity.

This task will involve evaluation of the secondary treatment process to identify opportunities to increase efficiency and optimization. The evaluation will also consider future regulatory impacts and future reuse opportunities. Improvements should be identified to provide for the most efficient operation as well as flexibility for future process modifications. This evaluation should include the aeration basins, secondary clarifiers as well as the process air blowers. The followings will be addressed under this evaluation.

Primary Effluent Equalization

Evaluate increasing primary effluent storage and equalization capacity to improve process reliability and provide emergency storage in the event of a short term power loss. The EWA currently has the capability to perform some primary effluent equalization, but the equalization volumes and strategies, especially diurnal flow equalization (EQ), have not been extensively studied to provide optimal results. Increasing the primary effluent EQ capacity would help collect all the influent wastewater during a short term power failure. The equalized flow would be pumped to the aeration basins when the power is restored at the treatment plant. Diurnal EQ would also even-out the daily electrical demand and would lead to more stable and consistent operation, allowing EWA to better manage electrical use and energy purchases on the diurnal basis. Reducing influent load fluctuations to the activated sludge process makes controlling oxygen simpler and more reliable. With better dissolved oxygen (DO) control, less energy would be used.

Solids Contact Stabilization

Soluble BOD passes through the primary clarifiers and increases the aeration demand in the secondary aeration basins. Evaluate the addition of a solids contact stabilization basin to maximize BOD removal without additional aeration demand. Additional benefits of the solids contact stabilization includes possible reduction in struvite formation in the solids stream, since the soluble BOD is the fuel for biological phosphorus removal.

Reduced Solids Retention Time (SRT)

Evaluate and implement strategies to reduce SRT in the secondary treatment process, thus lowering aeration time and associated energy demand and cost.

Automated Sludge Wasting

Improve SRT control with real-time total suspended solids (TSS) monitoring of the mixed liquor and return activated sludge (RAS). Benefits include lower energy demands and enhanced biogas production. Evaluate/implement automated sludge wasting strategies, including wasting sludge sources mixed liquor suspended solids (MLSS)/RAS and the use of online TSS probes in aeration basins and RAS lines. This approach provides real time data and more accurately controls the SRT, thereby enhancing process stability, reducing power demand for aeration, and minimizing energy cost. This would also improve biogas production in digesters by minimizing aerobic digestion in the aeration basins due to excess air. Reducing the SRT and fermentation of solids in the primary sedimentation tanks could also help reduce aeration demand in the secondary treatment processes. The primary sludge could be thickened via mechanical cothickening to optimize digestion and biogas production.

Blower Improvements Assessment

A significant percentage of the overall energy used at the plant is devoted to blowers used for secondary aeration. Evaluate existing blowers and determine if improvements are needed. Evaluate alternatives for blower replacement to reduce energy consumption, improve turndown capability, and integrate with the automated DO control. Contact San Diego Gas and Electric (SDG&E) to discuss possible rebates for more energy efficient blowers. This approach would reduce overall energy use and optimize the amount of air directed to the secondary aeration system to match biological process needs. The location of the new blowers will also be evaluated. The existing blowers are located far from the aeration tanks. A new blower building in close proximity to the aeration tanks could minimize headloss, energy use, control lag, and losses due to heat. Install new blowers at the most favorable location.

Sludge Process Improvements

The followings will be addressed under this evaluation.

Secondary Sludge Thickening

The DAFT system is an aging facility. The DAFT 1 and 2 were installed in 1980 under Phase III. DAFT 3 was built in 1989 under Phase IV. The DAFT operates under harsh conditions. Many system components are required to operate the DAFT system, such as air compressors, compressed air storage tanks, large tanks, rotating collectors, tank covers and supports, tank level monitoring, polymer storage and feed, and odor control associated with large air volume. Conveyance of thickened sludge has been problematic. The “dump valve” which serves as a pressure relief valve on the Thickened Waste Activated Sludge discharge piping is older technology, and staff have expressed concern over the functionality of this device. Photos of current condition of the DAFT System are provided in Figure S-8.2.013.



Figure S-8.2.013b
Roof supports and hardware in DAFT 3 are corroded



Figure S-8.2.013c
Highly Corroded Skimmer Wear surface was rehabilitated by EWA Gen Services



Figure S-8.3.013d
Aluminum roof coating is failed in DAFT 1



Figure S-8.2.013e
Many mechanical and structural components require ongoing maintenance



Figure S-8.2.013f
Operating the DAFT system includes operation of many systems



Figure S-8.2.013g
The DAFT system is composed of many components EWA maintains

General Services personnel complete ongoing projects replacing corroded components and recoating surfaces. Equipment components are nearing the end of service life and the cost of maintaining the system is increasing. More modern technologies are available may be better suited for the EWPCF.

Currently the DAFT system treats waste activated sludge, with primary sludge and scum feeding directly to the digester. This study will compare alternative thickening technologies for waste activated sludge and centrate which may reduce the equipment components such as centrifuges, gravity belt thickeners, and rotary drum thickeners. Considerations shall include electrical requirements, polymer use, maintenance requirements, thickening performance, impact on digester capacity, relative life cycle cost, building requirements, and staff requirements for operation and maintenance, and odor issues at Manhole No. 4. Options for thickening system modifications or replacement shall also include the following considerations:

- Repurposing of DAFT tanks: Evaluate converting the existing DAFT tanks to digested sludge storage. This could improve operational flexibility and mitigate risk during events such as power outages.
- Mechanical co-thickening: Replace the existing DAF system with co-thickening options such as rotary drums, rotary screws, or centrifuges to increase solids concentrations and reduce energy requirements.

The study will provide design criteria, control integration concepts, constructability, sequencing, capacity, demolition of existing facilities, and other requirements. The study will present a life cycle cost comparison and non-monetary considerations, and will provide a capital cost estimate for budgeting at least three alternatives.

Centrate Evaluation

This task will identify options for conveyance and possibly treatment of centrate. EWA currently conveys centrate to one of the DAFTs to remove solids from centrate prior to return to the primary effluent flow stream. Solids and phosphorus content in the centrate have been problematic. The evaluation should identify the optimum locations for conveyance of the centrate return within the plant. The evaluation should also include or identify any centrate treatment technologies or approaches that should be considered.

Evaluation of Cell Lysing

Evaluate cell lysing systems to improve the digestibility of biosolids. Benefits include increasing biogas production and reducing biosolids disposal quantities.

Dryer Evaluation

This task will determine when the EWPCF needs the second dryer. The evaluation should identify the optimum location for the new dryer and well as the need and configuration for additional dewatering capacity. The evaluation should also include or identify any new technologies that should be considered. Purpose of this evaluation is to determine changing demands of dryer capacity and cost-savings potential of newly available technology.

Plant Water Functional Improvements

The *Plant and Potable Water Systems Study (Plant Water Study)* by Dudek dated July 2013 provides a plant-wide system inventory, data and evaluation of the plant and potable water facilities at the EWPCF. Deficiencies were identified and a general approach to address each deficiency was developed. The purpose of this task is to review the overall process, the list of deficiencies and potential projects

identified in the Plant Water Study as well as previously identified E-CAMP projects and additional plant staff input, and to determine alternatives to the current system configuration, and compare these alternatives with the current configuration. The following will be taken into consideration:

- 3W, 3WLC and 3WHP strainer operation and discharge of screenings
- 3WLC intertie to 3WHP system (system used to have this capability, which was eliminated during previous capital project)
- 3WHP Pump Control Improvements (P-5.2.010)
- 3WL Pump No. 3 Installation (P-5.2.007, related to potential deficiency of flow required for ORF systems under some operating conditions, subject to change if ORF system configurations are changed)
- Operating issues identified in Table ES-3, ES-4 and ES-5 of the *Plant Water Study*
- Consideration of plant process drainage and potential reuse of side streams such as heat exchanger drainage.

A 2W system improvements study was suggested as part of the *Plant Water Study* which will be done under this task. The 2W system distributes filtered secondary effluent to the drying process and other ancillary processes such as polymer system makeup water. Filtration is achieved on-site through a sand filter. The sand filter was installed in 1992 and has seen minimal maintenance since. The filter was inspected by a representative of Parkson (the manufacturer of the Dynasand filter) in October 2012 and recommended complete inspection of the filter including draining the unit and inspecting the media and the airlift pump. The representative anticipated that replacement of the media and float switch would be the only rehabilitation necessary to restore the unit performance.

Air Quality Permitting

The EWPCF has historically maintained status with the Air Pollution Control District (APCD) as a minor emitter by maintaining an annual carbon monoxide emissions level of less than 100 tons. This status allows permitting and requirements to be monitored primarily through the APCD of the County of San Diego. Facilities that exceed the minor emitter cap are designated as Title V major source permittees. Title V requirements are regulated through the Environmental Protection Agency (EPA) with monitoring and documentation requirements significantly more extensive than for minor emitters.

Maintaining status as a minor emitter requires EWA to significantly limit use of the co-gen facilities or to implement capital improvement projects for gas conditioning and catalyst, thus incurring both significantly more capital and O&M cost. As EWA digester gas flows increase in the future because of increased influent flows, as well as process modifications resulting in increased digester process efficiency, some action will be required.

This task will identify the requirements for Title V status and will provide a life cycle comparison of a minimum of three alternatives:

- 1) Current Operating Condition: Maintaining minor emitter status with limited co-gen operation
- 2) Biogas Treatment: Maintaining minor emitter status with implementation of gas conditioning and catalyst. Installing equipment to remove biogas impurities would allow for longer generator run times and reduced generator maintenance, while staying within air quality emissions limits.
- 3) Title V Permit: Changing status to Title V major emitter.

Air Permit Streamlining

This task will also evaluate ways to streamline the existing APCD permits that EWA has been issued. Current configuration of the APCD permits creates confusion in communications with the APCD.

S-8.2.015 Potable Reuse Study

Indirect and direct potable reuse projects (IPR and DPR) are becoming increasingly attractive to provide additional drought proof water supplies and to better control the rising costs of imported water to San Diego County. Once the regulations are established and approved, DPR could potentially be implemented in a simpler and less expensive fashion than IPR, since there are no readily useable raw water reservoirs or groundwater basins in close proximity to the EWPCF. One potential concept for DPR is to blend the highly purified effluent from EWPCF with effluent from the upcoming Carlsbad Desalination Plant or use EWPCF's secondary effluent as feed water to the Carlsbad Desalination Plant. IPR could also become feasible if direct connections to the imported raw water pipelines were found to be feasible in the areas east of EWA. Both options would require close collaboration with a wide variety of stakeholders, including San Diego County Water Authority (SDCWA), the majority of regional water districts, the majority of regional municipalities, the governing regulatory agencies, and several others.

This study will evaluate the most practical approach for implementation of a potable reuse program for EWA as the potable reuse regulations develop and opportunities for collaboration with regional stakeholders are better understood. Evaluate reverse osmosis brine disposal options (i.e. ocean discharge via outfall or another method). Identify IPR and DPR permitting approaches based on understanding of the regulations.

S-8.2.016 Phosphorus Removal Study

Phosphorus is a valuable resource that is present in wastewater. Some agencies harvest phosphorus, but are typically motivated by stringent regulations on phosphorus concentrations in effluent. This study will evaluate feasibility and cost effectiveness of phosphorus harvesting and recovery. Consider full conversion to biological phosphorus removal to maximize recovery. Improvements in primary clarifiers to enhance TSS capture may be necessary to allow for more efficient capture and recovery of phosphorus.

S-8.2.018 Pure Green Demonstration Garden Master Plan

EWA owns a parcel of land south of the existing plant. This land could be used for a variety of uses in the future including flow equalization, IPR/DPR facility, and farming to demonstrate resource recovery and sustainable practices. The Board has approved a master plan for Encina led development, operation, and maintenance of a 3 to 5 acre garden demonstrating the efficacy of Pure Green Organic Nitrogen Fertilizer.

4.1.3 Updates

Updates provide current planning information for Authority work that evolves over time.

S-8.2.003 Biosolids Management Business Plan Update

In December of 2007, the EWA received and filed the *EWA Biosolids Management Business Plan*. The EWA Biosolids Management Business Plan provides EWA with a comprehensive document for implementation of best management practices to manage, beneficially use, and dispose of Class A biosolids pellets and Class B biosolids cake. The Biosolids Management Business Plan Update should periodically be updated to verify assumptions and identify needed program redirection.

The Phase V Expansion Construction completed in 2009 provided significant improvements to the EWA cogeneration system. The Energy and Emissions Plan evaluated actions that could move EWPCF toward independence from purchased energy. This study will determine if EWA is structured under the most cost effective SDG&E tariff plan. The recommendations from this study will be evaluated and included in the future E-CAMP projects.

4.2 Other Professional Services

Other professional services include Engineering Services, Legal Services and other services such as materials testing, survey and geotechnical services.

4.2.1 Engineering Services

Engineering Services projects complete tasks to support the function of EWA, but do not include construction of facilities.

ES-8.3.001 E-CAMP Update

Each year the E-CAMP is updated. EWA managers solicit input from staff to determine needs that have surfaced since the previous update. New projects are defined and all projects are ranked and prioritized. Projects completed during the previous fiscal year are also documented. A five year plan is presented for consideration during the budget process.

ES-8.4.001 Extension of Staff

The As-Needed Services contract is an annual contract for Engineering Support for needs that develop throughout the fiscal year.

ES-8.4.002 R&D Projects Support (Ongoing)

The research and development (R&D) Projects Support study includes research and development associated with potential energy or resource recovery related facilities. Examples would be cell lysis technology, phosphorus recovery, alternative methods of gas utilization, and other emerging technologies.

ES-8.4.008 Electronic Operations Manual and Document Management – Part 4

In FY 2013, EWA initiated Phase 1 of the Electronic Operations Manual and Document Management project. The goal of the project is to consolidate previous Operations Manuals, develop additional Operations content as needed, and to format the material into an electronic format. The project also developed the framework for a system for organization and population of documents into EWAs LaserFiche electronic document storage and retrieval system. Part 4 will complete the remaining sections of the Operations Manual and will complete additional related tasks such as development of a specification to include in RFPs and bid documents such that electronic operations information is provided and formatted to be used to update the Operations Manual.

ES-8.4.010 Electronic Operations Manual and Document Management – Updates

The goal of this project is to update the Operations Manual with the upgrades made to the EWPCF and to format the material into an electronic format. The project will also upload the updated documents into EWAs LaserFiche electronic document storage and retrieval system.

ES-8.4.011 Service Area Ordinance Alignment

Budgetary placeholder for determining the service area ordinance alignment.

ES-8.4.0xx Misc. Professional Studies

Budgetary placeholder for future studies to be determined at a later date.

SECTION 5: IDENTIFICATION OF E-CAMP PROJECTS

This section provides project background, description, justification and project delivery information for potential projects that have been identified through the E-CAMP process. The purpose of this section is to provide an organized reference for E-CAMP projects both that are recommended for funding in the next five years and for potential future projects. In general, more detail has been developed for the projects that are anticipated for implementation in near term. A more conceptual description is provided for projects currently planned for implementation beyond the next five years.

E-CAMP projects are developed based on a needs assessment, triggered by either asset age or EWA staff observations. Needs based on asset age are assessed through a condition assessment of the equipment, which determines the assessed service life remaining and considers the criticality of the equipment. Some staff observations result in a project with design criteria in which the Agency management team reaches consensus during the E-CAMP process, and these projects are added to the list. These projects include a design phase prior to the project implementation phase. Other observations require a special study to address an issue or concern that is identified, which will identify a specific E-CAMP project at a later time.

Potential projects are given a unique project number. As projects are completed, the project descriptions are removed from this Section and projects are listed by year completed in **Appendix A**. Projects may be removed from consideration for other reasons; for example the project may not meet the \$50,000 E-CAMP project threshold and may be addressed by the General Services Group, the project may be combined with a different project, or the project may not meet cost/benefit requirements and therefore be eliminated from consideration. The Comprehensive Project List in **Appendix B** provides a listing of historical, current, future and eliminated projects.

5.1 Liquid Process Improvements

This sub-section identifies potential liquid process improvement projects.

5.1.1 Headworks

P-1.1.005 Grit and Screenings Handling Facility Rehab

Background

The existing grit and screen handling facilities were installed as part of the 1980 Phase III Expansion. Bar Screen No. 2 was replaced in 1998 and Bar Screen No. 4 was replaced in 2006. Components of Bar Screen No. 4 were also replaced in 2011 after they were damaged. In FY 2012 the *Grit and Screenings Handling Study* was completed, including a condition assessment of the facility. In addition to recommendations based on asset condition, the study evaluated alternative screenings removal and handling, grit removal and handling, and ventilation. The study recommended additional evaluation of odor control requirements.



Figure P-1.1.005
Bar Screen Conveyor

**Table 4.3 Proposed Ventilation Rates
Grit and Screenings Handling Study
Encina Wastewater Authority**

Facility	Air Flow Rate (cfm)		Air Change Rate (Changes/hr)	
	Current	Proposed	Current	Proposed
Primary Influent Junction Box	1,200	1,200	30 ⁽¹⁾	30
Screening Building	24,200	11,100 ⁽²⁾	33	15
Grit and Screenings Handling Building				
Grit Handling Room	-	11,300	-	30
Screenings Handling Room	-	6,700	-	30
Bin Room	-	3,000	-	35
Existing Grit Chambers	5,000	5,000	27	27

Description

Bar Screens and Grit and Screening Building

- Replace existing bar screens with new climber screens with ¾-inch bar spacing in accordance to the recommendations from the *Grit and Screenings Handling Study*.
- Repair concrete and liner in the bar screen channels.
- Cover channel openings with plates.
- Replace existing belt conveyor with a new shaftless screw conveyor for screenings that would convey material to a new screening handling area located west of the building. Provide a diverter chute from each screen.
- Provide a Grit and Screenings Building extension immediately west of the existing Screening Building to house combined grit and screenings handling equipment and roll-off bin.
- Provide two new washer compactors to provide intermediate level of washing.
- Modify the sloped floor in the existing bin area to match screenings building floor to improve access.
- Replace bar screen drainage pump bubbler with ultrasonic level sensor for level monitoring.
- Replace all channel aeration piping and diffusers. Add manifold isolation valves.

Grit Removal and Pumping

- Replace peeling coating in Grit Tank Nos. 1 and 2.
- Replace pipe supports in grit tanks.
- Replace scum gates (stop plates) in the grit tank effluent channel.
- Implement improvements to the grit withdrawal facilities including water fluff piping in hopper, pump suction shortening/straightening, backflush connection, replace standard with long radius elbow, portable pump connection for dewatering grit tanks, discharge pipe resizing, flushing connections.
- Replace grit pumps with higher capacity recessed impeller types, and overhead wiring. Provide spare pump.
- Replace the MCCs serving the headworks and primary clarifier facilities.

Grit Washing and Dewatering

- Provide a system of two tri-cyclone classifiers to replace the existing grit washing and dewatering system.
- Provide a new rotary screen.
- The existing mezzanine level will be demolished since the new grit washing and dewatering equipment will be moved to the new Grit and Screening Building extension.

Odor Control

- Provide enclosures on screens and conveyor to contain odors.
- Modify exhaust ducts to draw off air from covered channels, below the deck level.
- Modify building ventilation system (supply and exhaust fans and ducts) to maintain negative pressure and draw exhaust from covered channels.
- Recommend reducing the air changes for the building from 33 air changes per hour to 15 air changes per hour as a result of changes in ventilation including higher air withdrawal from covered channels.
- Provide ventilation and odor control for the Grit and Screening Building extension. Overall approximately 7,900 cfm additional odor treatment facility would be needed.
- Connect the manhole upstream of the drainage pump station to the ORF.

Justification

Assets are in poor condition because of age and corrosive environment. Improved equipment is available to provide cleaner and dryer grit and screenings. Improvements will facilitate maintenance and provide operational flexibility. Odors in the workplace and fugitive odors will be reduced.

Project Delivery

Traditional Design – Bid - Construct

Could be combined with P-1.1.006 (Grit Tank Isolation Improvements) or or P-1.2.006 (PSB Rehabilitation)

P-1.1.006 GRS Isolation Improvements with GRS 3 Inlet Gate

Background

The current outlet weir on the shared wall between the grit tanks and the grit tank effluent channel is a concrete barrier wall with a fixed height and 24 foot length. When plant flows are high, the water surface elevation in the effluent channel exceeds the barrier wall height and backflow into the out-of-service grit tank, which is a safety concern for workers in the grit tank. Grit Tank No. 3 lacks a motor-operated gate as outfitted in Grit Tank Nos. 1 and 2 to assist with control of influent flows. Operator personnel would have to manually place a stop plate in the grooves shown in Figure P-1.1.006b. The size of the stop plate and handling equipment in direct contact with grit influent is a safety concern. Maintenance personnel isolate the grit tanks at least one time per year for one week duration to complete planned maintenance. Personnel also isolate the tanks approximately weekly to remove rags, pieces of coating worked loose from upstream structures and to clear the hopper and grit pump suction piping.



Figure P-1.1.006a
Grit Tanks Effluent Channel

Description

- Provide isolation between each grit tank and the grit tank effluent channel.
- Replace existing Grit Tank No. 3 influent stop plate with stop plate with motor-operated gate.

Justification

This project is a top priority for safety reasons and would reduce the risk of inundation of staff performing maintenance in off-line grit tanks.



Figure P-1.1.006b
Grit Influent Tank No. 3

Project Delivery

Traditional Design – Bid - Construct

Could be combined with P-1.1.005 (Grit and Screenings Handling Facility Modifications) or P-1.2.006 (PSB Rehabilitation)

5.1.2 Primary Treatment

P-1.2.002 Primary Sludge Pumping Upgrades

Background

The Primary Sedimentation Basins are equipped with ten progressing cavity pumps with 125 gpm capacity each. Six of these pumps were installed during Phase III and four were installed during Phase IV. With the current pump capacity and current thickening occurring in the basins, the plant at times experiences an inability to maintain a low sludge blanket in the primary sedimentation basins, with all pumps operating continuously. In order to reduce solids load on the primary sedimentation basins, staff has implemented return flow pretreatment, such as diversion of centrate to a DAFT tank for removal of solids prior to return to the process flow. As plant influent increases in the future, this constrained primary sludge pumping capacity will further impact operation.



Figure P-1.2.002
Primary Sludge Pump Gallery

This project will implement improvements, as needed, to provide suitable primary sludge wasting for the EWPCF including sidestreams and ultimate plant flow rates. S-8.2.013 – Process Master Plan (PMP) will identify design flows, long-term plans for CEPT, and side streams routed to the primary treatment area. A study as part of the PMP will be completed as the first step of this project to identify alternatives for modifications to pump capacity and pump configuration. The study will also evaluate the costs and benefits associated with alternative control schemes such as sludge density metering, incorporation of sludge blanket, and flow pacing.

Description

- Modify or replace the ten sludge pumps to increase sludge pumping capacity and reliability.
- Modification of the progressing cavity pumps to operate at higher speed or modify the pumps with the installation of different sheaves may provide needed capacity. One pump is obsolete and requires replacement.
- Modify sludge pump control, if recommended.

Justification

Project will provide operator flexibility, redundancy, and improved treatment.

Project required to adequately treat future flows.

Replacement of obsolete pump will complete upgrade of primary pump facility to pump model that can be maintained and matches other pumps.

Project Delivery

Traditional Design – Bid - Construct

P-1.2.003 PE Second Pipeline

Background

One 72-inch pipeline conveys primary effluent from the primary sedimentation basins to the aeration basins. A second pipeline would provide redundancy and may be needed to convey flows under future build-out conditions.

Based on the 2012 Primary Effluent (PE) conveyance system condition assessment, concrete corrosion was found in the crown of the existing PE pipeline. Pipe lining or other repair methods may further reduce the capacity of the existing PE Pipeline. Timing of the second PE pipeline is a factor in the evaluation of alternative methods for rehab of the existing pipeline. A study is scheduled to identify, compare and make recommendations for existing pipeline rehabilitation as well as the timing of the construction of the second PE pipeline.



Figure P-1.2.003
Primary Effluent Channel

Description

Construct a second primary effluent pipeline

Justification

The primary effluent pipeline is a one-of-a-kind facility with a high criticality rating because it is the only pipeline that conveys primary process flows to the aeration basins. A new parallel pipeline would improve the operational reliability at the plant, increase the primary effluent conveyance capacity, and allow for the inspection, maintenance and repair of the existing pipeline.

Project Delivery

Traditional Design – Bid - Construct

Background

Prior to the Phase III Plant Expansion, the EWPCF provided primary wastewater treatment and primary effluent was conveyed to the ocean outfall. Secondary treatment was added in 1983 with the Phase III Expansion to the plant. A blend of primary and secondary effluent was discharged until the Phase IV expansion was completed in 1992. Under Phase IV, an isolation gate was installed on the 72-inch primary effluent discharge pipeline to the outfall. It is not known whether the 72-inch primary effluent discharge pipe has been plugged or remains connected to the outfall.

Description

- Review record drawings of 72-inch gate at primary effluent junction box, intermediate junction box, and surge tower outlet intertie.
- Determine feasibility of entering original pipeline from PSB to outfall. Pipeline may be under same pressure as outfall.
- Assess condition of gate, pipeline and connection to the outfall.
- Investigate NPDES permit requirements to maintain ability to use the emergency bypass.
- Design modifications to ensure isolation and allow emergency bypass.
- Construct improvements to the pipeline.

Justification

Rehabilitation of the primary effluent emergency discharge gate and pipeline will provide a means of discharging primary effluent to the outfall under extreme emergency conditions such as failure of the primary effluent pipeline to the secondary process. A major earthquake or flood could cause this failure. This flexibility could prevent spills of primary effluent from the plant into the creek under extreme emergency conditions, thus reducing health risks, environmental impacts and potential for fines under such conditions.

Project Delivery

Traditional Design – Bid - Construct



Figure P-1.2.004b
Primary Effluent – Secondary Bypass
Flow Control Gate

P-1.2.006 / P-1.2.009 PSB and PE Pipeline Rehab (Phases 1 and 2)

Projects P-1.2.006 and P-1.2.009 will address near term and long term rehabilitation of the Primary Treatment Process and Primary Effluent Conveyance System. Condition assessments were completed in FY 2013 and FY 2014 to document the current condition of these facilities. In addition to the rehabilitation needs of the aging facilities, the capacity requirements for flow projections identified in the *2040 Facility Master Plan* will be taken into consideration, in particular with regards to the need to construct a second Primary Effluent Pipeline. A conceptual study (S-1.2.006/S-1.2.009) is currently evaluating the findings of the condition assessments to recommend a phased approach to realize and extend the full service life as well as modernize the primary treatment process area at the EWPCF.

Background

The Primary Sedimentation Basin system has been constructed in phases, as follows:

PSBs 1 and 2: 1966

PSB 3: 1969 (approx.)

PSB 4: 1971

PSBs 5 and 6: 1975 (approx. 1-6 existing on Phase III dwgs, 1980)

PSBs 7 through 10: 1980 (Phase IV expansion)

PSB 1 - 3 Sludge and Scum Collectors, Helical Scum Skimmers: 1984 replaced, 1999 replaced

PSB 4 - 6 Sludge and Scum Collectors, Helical Scum Skimmers: 1984 replaced, 1996 replaced

PSB 7 - 10 Sludge and Scum Collectors, Helical Scum Skimmers: 1992 replaced, 2000 replaced

Photos of corrosion in the primary treatment area are shown in Figure P-1.2.006.



Figure P-1.2.006a
PSB – Top of Wall Corrosion



Figure P-1.2.006b
PSB Helical Scum Skimmer



Figure P-1.2.006c
PSB Effluent Stop Plate



Figure P-1.2.006d
PSB Previous Concrete Coated Over



Figure P-1.2.006e
Primary Influent Gate Guide Corrosion



Figure P-1.2.006f
Primary Influent Channel

The primary treatment area of the EWPCF is an aging facility operating in a harsh and corrosive environment associated with the presence of hydrogen sulfide off-gassing typical of flow in the front end of a treatment plant. Some facilities such as the influent gates are no longer operable. The final scope of work and budget for this project will be identified in the ongoing study S-1.2.006.

The Primary Effluent Pipeline was constructed around 1979 during the Phase III project implementing secondary treatment at the EWPCF in accordance with the Clean Water Act. The 72-inch pipeline conveys primary effluent to the aeration basin. A second primary effluent pipeline may be needed in the future to provide additional capacity, depending on flow projections and the hydraulic impacts, if any, associated with rehabilitation of the existing Primary Effluent Pipeline.



Figure P-1.2.009
Crown of PE Pipeline

In October 2012, EWA conducted a condition assessment of the PE conveyance system including the PE pipeline. The majority of the pipe was in good condition. However, the inspection team observed damage to the concrete due to corrosion in sixteen localized areas in the crown of the pipe. In some areas, there was also damage to the steel reinforcement. The damage was located beginning at joints and extending downstream. The damaged area concrete loss was in most cases one to two inches deep, an average of six to eight inches wide, and between six inches to two

feet long. However in two locations, the damage at the crown of the pipe extended approximately ten to twelve feet.

Description

- Design existing system modifications and temporary bypass system for use during pipeline rehabilitation
- Clean and inspect the existing pipeline
- Rehab the existing pipeline and provide protection against future corrosion
- Rehab concrete in PSB Influent Channel and provide means of isolation for future inspection and maintenance
- PSB Influent Gates – replace all 20 gates. Each gate seals an 18-inch diameter opening
- PSB Structures – rehabilitate concrete and coating, repair cracks, provide additional structural support as needed
- PSB 1-6 Sludge and Scum Collectors – replace equipment
- Minor repairs to Weirs, Launderers, and rotating mechanisms on the helical skimmers
- Automation of scum flow control
- Evaluation and repairs, as needed, to the scum conveyance pipeline
- PSBs 1-6 PE Channel – rehabilitate concrete, provide protective coating
- PSB PE EQ Structure and Bypass Structure – rehabilitate concrete and coating. Provide structural reinforcement as needed. Relocation of a new structure may be preferred option, pending results of the study.

The rehabilitation of the PE pipeline will require bypass pumping of the PE effluent from the PSBs to the Aeration Basins. The 2012 condition assessment was completed during an eight hour low flow period at the EWPCF and required 25 mgd of bypass pumping. It is anticipated that bypass pumping will be required for an extended period of approximately two to three weeks. This duration will be verified during the study phase, and will depend on the repair methods selected.

Project Justification

Some PSBs have been in operation for nearly 50 years and a range of deficiencies have been noted. The current downstream facilities are designed based on effective primary treatment. Based on asset life and observed conditions, a comprehensive assessment and rehab, as needed is warranted to maintain the reliability of the existing facility. The Primary Effluent Pipeline is a critical, one-of-a-kind facility that must remain in service for EWA to meet the current NPDES permit and prevent spills.

Project Delivery

Traditional Design – Bid – Construct

P-1.2.010 PSB Scum Pipeline

Background

Primary scum is conveyed to the primary influent gallery through an 8-inch black steel/ductile iron glass-lined pipeline buried in the corridor between PSB 10 and PSB 1, parallel to several pipelines including 10-inch and 12-inch drain lines (Ph IV Sheet PM-1). Based on CCTV of the drain line from MH-4, settlement in the area has caused a dip in the pipeline, and there is concern that the settlement may have impacted the scum pipeline. Refer to Conceptual Study S – 8.2.013 task which addresses the primary scum pipe.

Description

Pending results of further study (S-8.2.013), this project may involve excavation of the area with settling, re-compaction of material, and replacement of a section of the pipeline. Alternatives to correction of the settled area and impact on pipelines include rerouting of pipelines.

Justification

The primary scum pipeline is a one-of-a kind facility. If the scum cannot be removed from the process, it may impact the primary effluent quality, increase loading on downstream facilities, cause odors and increase maintenance requirements.

Project Delivery

Traditional Design – Bid - Construct

P-1.2.011 Primary Effluent Meter Replacement

Background

Primary effluent flows from the effluent channel to the secondary treatment facilities via a 72-inch diameter concrete pipe near the southwest end of Primary Clarifier Tank No. 1. Metering is performed by a propeller style flow meter that provides mismatched flows and its replacement is essential for process control and regulatory compliance. During a condition assessment it was determined that a board installed in the vicinity of the meter was impeding its functionality. As a result, the board and meters were removed. The meters were rebuilt and recalibrated prior to service reimplementation. Currently, the meters are providing accurate flow readings and will be monitored to reassess their service life and criteria for replacement.

P-1.2.012 PSB 1-10 Influent Gate

Background

Primary Sedimentation Basins (PSB) Tank Nos. 1 through 5 was installed with Phase III around 1980, and Tank No. 7 through 10 was installed with Phase IV around 1990. From the PSB 1-10 condition assessment conducted in January 2014, it was determined that all the sluice gates guide stems and shafts are corroded and impede the proper functionality of the gate. It was also noted that all 20 gates leak from the inlet valves downstream of the sluice gates. The sluice gate for PSB No. 3-A has failed and has been removed. The gate has been replaced with slop logs and is not in service.

Description

- Replace the Influent Gate Nos. 1 to 20

Justification

Project P-1.2.012 is needed to maintain the facility in good operating condition.

Project Delivery

Traditional Design – Bid – Construct.



Figure P-1.2.012
PSB 1-10 Influent Gates

5.1.3 Secondary Treatment

P-1.3.003 AB Rehab Projects

Background

The secondary process with Aeration Basin Nos. 1 and 2 was installed at the EWPCF as part of the 1980 Phase III Expansion. Aeration Basin Nos. 3 and 4 were added through the 1989 Phase IV expansion. In FY 2012, EWA contracted Carollo to complete design of aeration basin modifications to implement process improvements to 3-water high-pressure (3WHP) water lines, influent channels, slide gate assemblies, aeration basin covers, RAS pumping, and to construct anaerobic selector zones.



Figure P-1.3.003
Aeration Basins

3WHP Water Lines

The 3WHP water lines and pipe supports in and around Aeration Basin Nos. 3 and 4 are corroded and require replacement. The high-pressure water lines in and around Aeration Basin Nos. 1 and 2 will not be replaced, as these lines have previously been replaced with polyvinyl chloride (PVC) pipe. The 3WHP piping/valving to the utility water supply stations at all four basins is corroded and requires replacement. The remaining high-pressure service air piping feeding the utility water supply stations is not used; therefore, it will be demolished and not replaced.

Influent Channels Modifications

Structural rehabilitation of the channels is required due to hydrogen sulfide corrosion of the concrete and steel elements. In addition, the portion of each influent channel downstream of the main inlet gates is not needed for step feed or contact stabilization modes of operation for the foreseeable future; that portion of the channel will therefore be isolated and removed from service to reduce further corrosion.

Slide Gate Assemblies

The existing influent gates to each basin are corroded, difficult to operate, and need to be replaced. The step feed and contact stabilization gates are not needed for the foreseeable future, so they can be replaced with plates to cover the openings. The effluent gates are in acceptable condition, so they will not be replaced at this time.

Aeration Basin Covers Access

The existing fiberglass reinforced plastic (FRP) covers are difficult to remove and there are several related safety concerns associated with basin access. New safe access locations are needed.

RAS Pumping

RAS is pumped from the Secondary Clarifiers to the Aeration Basins through dedicated RAS pumps. If a pump requires repair, the corresponding clarifier is required to be taken out of service. This limits operational flexibility. To address this issue, a standby RAS pump is required. Although load calculations indicate that the MCCs are sufficient to power the new RAS pump, there are some physical constraints that must be addressed.

Anaerobic Selector

As part of the *Secondary Aeration Basin Rehabilitation Study* completed in 2011, addition of anaerobic selector zones was recommended. The purpose of the anaerobic zones is to improve sludge settleability and thereby maximize secondary treatment capacity. EWA has been operating the aeration basins in a quasi-anaerobic selector mode, by turning off the aeration air to the first zone of the aeration basins. This project will provide baffles, anaerobic mixers and other modifications needed to implement a true anaerobic selector. These zones “selectively” grow microorganisms which have better settleability. Two anaerobic selector zones will be installed in each of the three active aeration basins. A selector zone is not needed in the fourth basin as it is reserved for flow equalization.

Implementation of the Anaerobic Selector work will be accomplished in three projects. P-1.3.003 will modify the access covers to provide access points to the mixers and do piping modifications; P-1.3.005 will replace the existing diffusers; and P-1.3.018 will install baffle walls, mixers, and additional diffusers to satisfy the increased oxygen demand.

Description

3WHP Water Pipe

- Replace 3WHP water lines with PVC type with stainless steel pipe supports.
- Replace water supply stations to a location near new access hatches.
- The new utility water supply stations will utilize new stainless steel pipe, valves, and appurtenances for maximum corrosion resistance.

Influent Channels Modifications

- Install new concrete barrier walls inside both influent and RAS channels just beyond the main inlet gate.
- Expand the walkway around the new concrete barrier wall to provide egress in case a gate is ever installed on the new barrier wall.
- At both influent channels upstream from the new barrier wall, apply repair mortar and polyurethane protective coating.
- At both influent channels beyond the new barrier wall, apply only repair mortar.
- Repair the expansion joint filler and sealant at both channels as required.
- Repair all leaks into the influent channels downstream of the new barrier wall as required.
- Provide a new sump and sump pump at the south end of each influent channel for drainage.
- Replace the existing carbon steel rebates at Influent Channel Nos. 1 and 2 with new aluminum rebates (the existing aluminum rebates at Influent Channel Nos. 3 and 4 are in good condition and will not be replaced).
- Remove the existing channel air piping and pipe supports from both channels.
- Relocate the discharge of the Carlsbad Water Reclamation Plant (CWRP) reject pipelines from the influent channels to the basins.
- Replace the existing diffuser grid air valves with above-cover air valves and meters.
- Replace the existing slide gates between Influent Channel Nos. 1 and 2 and the effluent channel with a concrete wall.

Slide Gate Assemblies

- The four influent gates will be replaced with stainless steel downward-opening slide gates with provisions for actuation using a portable operator.
- Intermediate step-feed gates will be demolished and covered with stainless steel plates.
- Contact stabilization gates will be closed off with stainless steel plates. Gates may be added in the future as the need arises.

Aeration Basin Cover Access

- Provide access point platforms with up to 12-foot wide by 15-foot long aluminum checker plate covering with removable handrail and access gates.
- Provide a 5-foot by 6-foot hatch at each access point.
- Lightweight aluminum covers will be used to cover the hatch.
- Provide seven access points per pass for each basin, 56 total.
- Provide davit posts for tie-off points. Multiple tie-off davit post mounting locations are provided. The davit posts are portable and attach to permanently installed mounting plates.
- A davit sleeve for the plant's entry/retrieval and fall arrest system will be provided.
- A ladder guide system will be provided.

RAS Pumping

- Provide standby RAS pump with valving configured to backup any of the existing RAS pumps.
- Provide a new suction header for the new RAS pump.
- The existing "Dynamatic" VFDs (for RAS pumps 5, 6, and 7 and WAS Pump 4), MCC-B1, and MCC-C1 will be demolished, and new starters/VFDs for loads previously fed from demolished equipment will be provided in new MCC sections.

Anaerobic Selector- partial

- Demolish FRP covers over the mixers that would be installed as part of P-1.3.009 and install aluminum plate, roof hatch, and handrail provide access points to mixers.
- Provide the required piping modifications.

Justification

The additional RAS pump will increase available equipment capacity. The project will reduce operation and maintenance costs associated removing the associated clarifier from service and expediting repairs. Cover replacement and reconfiguration improves worker safety around and inside the basins. The structural rehabilitation will extend the lifetime of the concrete structure and replacement of corroded influent slide gates will improve operational functionality and reliability of the gates.

Project Delivery

Traditional Design – Bid – Construct

P-1.3.005 AB Diffuser Membrane Replacement

Background

Aeration Basin Nos. 1 and 2 were constructed as part of Phase III Expansion in 1984. In 2001, EWA replaced the original 9-inch ceramic diffusers (6,516 diffusers per basin) with Envirex membrane type dome diffusers for Aeration Basin Nos. 1, 2 and 4. Aeration Basin No. 3 was converted to membrane type in 2006. Approximately 5,400 new diffusers were provided during the 2006 retrofit.



Figure P-1.3.005
Aeration Basin Diffusers

EWA operates the Basins in a quasi-anaerobic mode by turning off the aeration air in the first zone of the aeration basins. Project P-1.3.018 (AB Anaerobic Selector Zones) will reconfigure the basins with baffle walls and an anaerobic mixer to provide a true anaerobic selector. This will impact the number of diffusers with the removal of the first grid of diffusers and addition of diffusers to the second grid to satisfy increased oxygen demand. Project P-1.3.018 will only add additional diffusers to offset those removed from the anaerobic zones; the existing diffuser membranes will be replaced under Project P-1.3.005.

Per original manufacturer’s recommendations, membrane service life is six to eight years for optimal performance, but is variable based on the depth of the basin and other site specific characteristics. It is unclear if the manufacturer’s recommendations are based on the breakdown of diffuser materials over time, or the wear of the diffusers assuming they are operating full time during the service life. As membranes remain in service, the openings in the membrane diffuser heads may become worn and oxygen transfer efficiency may be reduced, thus increasing air flow requirements. Lower air flow requirements generally result in lower power consumption, based on the type of blower and the ability to adjust blower output.

Beginning in 2005, Envirex changed the membrane formulation to the “Diamond” membrane with longer life, lower headloss and higher oxygen transfer efficiency for 10 to 30 percent energy savings potential, per the manufacturer. The recommended standard replacement period of these membranes is seven to ten years. Sanitaire offers a service of factory testing for the assessment of wear. In 2014, Sanitaire assessed several diffusers removed from AB 3 with the following results:

Diffuser	DWP inches of water at			Hardness Durometer Shore A
	1.0 scfm	2.0 scfm	3.0 scfm	
Pass A diffuser #1	10.3	14.2	19.7	79
Pass A diffuser #2	10.2	16.8	22.3	80
Pass B diffuser #1	18.2	20.3	25.0	70
Pass B diffuser #2	19.0	21.2	26.1	71

Note from manufacturer regarding testing:

- “The diffusers in pass A are older. They have a permanent crown deformation.
- The diffuser in pass A has a lot of mineral scale on surface however the distribution pattern is good and it appears there is little scaling in the perforations.

- The diffusers in Pass A are very hard. We consider replacement of the Sanitaire diffuser at about 70. Again I do not know the baseline of these diffusers but I will assume it is less than 70 as the diffuser in pass B measure at 70.
- The diffusers in pass B have a heavy organic fouling and is the probably reason for the increased DWP.”

The table below presents a summary of operational time vs. optimal time recommended by the membrane manufacturer, as of year 2014.

Aeration Basin	Replace Year	Years Installed	Percent Time Operating	Yrs Operating	Expect. Opt Life ⁽¹⁾	Comments
No. 1 - 6,500 diffusers	2001	13	66%	8.6	7	Have been in service longer than optimal life recommended
No. 2 - 6,500 diffusers	2001	13	66%	8.6	7	Have been in service longer than optimal life recommended
No. 3 - 5,400 diffusers	2006	8	66%	5.3	7	Have been in service less than optimal life recommended
No. 4 - used as equaliz.	2001	13	0	-	7	Have been in service less than optimal life recommended
(1) The Expected Optimum Life is based on manufacturer recommendations, 6-8 yrs prior to "Diamond" type, 8-10 for Diamond type. Ave of time range used						

Description

Study S.1.3.016 is currently underway evaluating cost-benefit analysis of replacing AB diffuser membranes. Scope of this project will be revised based on the study findings and recommendations. However, for planning purposes the following scope items are considered for this project.

- Replace all fine bubble dome diffuser membranes in Aeration Basin Nos. 1 through 4. For planning purposes, 5,400 diffusers per basin are budgeted for replacement of membranes.
- Complete miscellaneous repairs to aeration piping and supports, as needed, in Aeration Basin Nos. 1 through 4.

Justification

Replacement of the air diffusers membranes is based on service life recommended to provide energy efficient operation. New membranes will provide increased oxygen transfer at lower blower operating costs, as long as the blower power consumption can be reduced with more efficient diffuser operation.

Project Delivery

Traditional Design – Bid – Construct

P-1.3.007 SCs 5 and 6 Mech Rehab

Background

Secondary Clarifier Nos. 5 and 6 were installed in 1992. The condition of the clarifier components was assessed during FY 2011 and the mechanical equipment was found to be in corroded and worn. The collection equipment installed in Secondary Clarifier Nos. 5 and 6 is similar to the equipment installed in Secondary Clarifier Nos. 1 through 4. Clarifier Nos. 1 through 4 equipment replacement was completed during FY 2011 – FY 2012, and similar equipment replacement is anticipated for Secondary Clarifier Nos. 5 and 6.



Figure P-1.3.007
Secondary Clarifier Nos. 5 and 6
Corrosion

Description

Project work will include the following:

- Demolish and remove existing clarifier mechanism and appurtenances
- Install new clarifier mechanism including removal and disposal of all support structures required for the installation of the clarifier mechanism
- Remove and replace anchor bolts to install new clarifier mechanism and perform concrete repair
- Remove and replace the sludge and scum collector
- Remove and replace the feed well
- Apply three-coat epoxy coating system to all steel portions of the clarifier
- Protect and reuse the bridge and ancillary equipment
- Clean and repair the concrete walls
- Repair, patch with steel plate, or replace portions of launder trough and support system as needed.
- Abrasive blast clean launder trough and supports in place; Abrasive blast clean steel portions of the bridge. Apply epoxy coating system to all steel on the launders, supports, and bridge.
- Replace existing rectangular FRP weirs
- Remove and replace the drain gates for all clarifiers
- Remove and replace the influent gate
- Remove and replace the density baffles

Justification

The clarifier equipment is recommended for replacement based on a condition assessment which concluded that it is in poor condition. Mechanical or corrosion failure would reduce secondary treatment capacity and impact water quality.

Project Delivery

Traditional Design – Bid – Construct

P-1.3.008 SC 7 – Conversion from EQ to Clarifier

Background

There are eight existing secondary clarifier tanks; however, Secondary Clarifier No. 7 is currently not in operation as shown in Figure P-1.3.008. The basin currently does not have a RAS pump or a clarifier mechanism. The basin is currently being used for flow equalization. With completion of the new Flow Equalization Facilities this basin can be converted for process treatment use. However, operation of Secondary Clarifier No. 7 is currently not required to maintain plant rated capacity. This project will include installation of a new RAS pump and associated controls, new clarifier mechanism, launders, weirs and removal of the equalization pump. Modifications are also required to the Secondary Effluent Equalization Structure.



Figure P-1.3.008
Secondary Clarifier No. 7 Tank

P-1.3.010 WAS Pipeline Replacement

Background

The exposed 8-inch WAS pipeline on the south side of the storm channel is observed to have corrosion at fittings and along the pipeline. The condition of the buried piping is unknown, but there is concern given the corrosive characteristics of the soil on the plant site and EWPCF's history of extensive corrosion of buried ferrous pipe systems. The buried WAS piping on the north side of the channel was replaced during the Phase V Expansion Biosolids Facilities Construction (refer to Vol 4, sheet Y15A).

Description

Potholing is recommended to determine the condition of the existing buried piping. Buried ductile iron pipe is generally coated and may be encapsulated in polyethylene wrap.

- If the existing buried piping condition is good, this project should focus on the replacement of exposed fittings in poor condition, and repair and coating of exposed piping.
- If the buried piping is determined to be in poor condition, this project would complete a WAS pipeline replacement of the piping across the bridge, and from the bridge south to the WAS pumps. However, the modification or replacement of the DAFT system may impact the alignment of the WAS pipeline. New sludge thickening equipment options are available that would require a smaller footprint, and the WAS pipeline alignment may change.

Justification

The WAS pipeline is aging and the condition of buried piping is unknown. Other buried metallic piping at the EWPCF has deteriorated as a result of the corrosive soils on the site. Conveyance of WAS is required to maintain the secondary process in operation.

Project Delivery

Traditional Design – Bid – Construct



Figure P-1.3.010
WAS Pipeline

Background

EWA's secondary clarifiers are routinely emptied for maintenance. Cracks in the tank floors along with groundwater infiltration have been observed. The cracks interfere with the operation of the sludge scraper, which can get stuck on the uneven surface. The tanks have groundwater pop-off valves installed in the floor of the tank to relieve groundwater pressure and prevent damage to the tanks from uplift forces. During recent rehabilitation projects, debris has fallen into the pop-off valves, preventing them from operating. A potential cause of cracking is thermal stress on the concrete. When the tanks are empty, the cold groundwater on outer (buried) face and the hot sun heating up the interior face can cause a temperature gradient in the concrete. The temperature difference can cause differential expansion within the tank resulting in cracking.



Figure P-1.3.013
Secondary Clarifier Cracking

EWA currently has two dewatering pump stations installed near Clarifier No. 5 and No. 6. The dewatering pump stations are used to prevent groundwater from entering the clarifiers. Discharge from dewatering pump stations is currently conveyed to the mixed liquor channel for secondary clarification.

Description

A condition assessment and structural evaluation of the tanks have currently being done to identify the cause of the cracks in the tank. A project conceptual study will provide the basis for an improvement project to fix the existing cracks and minimize the potential for future cracks. The existing groundwater pumping operation is also being evaluated, including impact of groundwater in the treatment process, and condition of the existing system. A scope and capital cost estimate for improvements/repair of the tanks will be developed after the evaluation is completed.

Justification

Further evaluation of the secondary clarifier cracking will assist EWA in identifying the most appropriate approach for repair/rehabilitation.

Project Delivery

Condition assessment and evaluation of the secondary clarifiers to further define project scope for a potential repair or improvement project.

P-1.3.014 SCs 1 – 8 Influent and Effluent Gate Rehab/Replacement

Background

Secondary Clarifier Nos. 1, 2, 3 and 4, were built in 1984 and were rehabilitated during FY 2011 – FY 2012. The rehabilitation did not address the condition of the influent or the effluent gates. During the SE Conveyance System condition assessment, the influent and effluent gates were observed to leak and were unable to completely isolate the basins.

Description

Project work will include the following:

- Assess the influent gates
- Remove and replace influent and effluent gates with motor operators.

Justification

The condition of the influent gates impacts the ability to remove the clarifiers from service for maintenance. The effluent gates allow isolation of the clarifiers from the SE conveyance system when the clarifiers are full.



Figure P-1.3.014
Secondary Clarifier Effluent Gates

Motor operators make time spent opening and closing the gates more efficient. They also provide less risk of injury as seating position is approached, than do portable, pneumatic operators. Motor operators should be considered for this project.

Project Delivery

Traditional Design – Bid – Construct

P-1.3.015 AB Flow Equalization Feed and Return Pipeline Rehab

Background

Primary Effluent is conveyed through the Primary Effluent Equalization Structure (PE EQ Structure) just upstream of the aeration basins. This structure is equipped with an aeration basin 36-inch diameter feed, 20-inch diameter return pipeline and flow control system which uses AB 4 as needed to equalize diurnal flows. The pipeline is ductile iron material. During the October 2012 Primary Effluent Conveyance System Condition Assessment, discoloration and potential defects were observed in two locations. The specific nature of the inconsistency could not be determined. Based on the deterioration of other buried ferrous piping at the EWPCF as a result of corrosive soils, rehabilitation or spot repairs of these pipelines may be required.

Description

Repair or rehabilitate the AB Flow Equalization Feed and Return Pipelines.

Justification

The PE flow equalization system improves the operation of the secondary treatment process. Peak flows are diverted during the day, and flow is returned back to the process during low flow times. This flow equalization allows a more uniform flow for treatment at the EWPCF and the Carlsbad Water Reclamation Facility, and also provides adequate plant water for use in the cogen system and other plant demands during low flow periods.

Project Delivery

Traditional Design – Bid – Construct. Could be combined with P-1.3.003.

P-1.3.017 AB FRP Cover Replacement with Aluminum

Background

The existing FRP covers were installed around 1994. The covers were designed to provide odor containment, but are difficult to remove and pose safety concerns. The basin covers will be reconfigured with aluminum plates to provide ease of safe basin access. Additional modifications will be incorporated into the project based on a condition assessment and process evaluation.

Description

- Remove and demolish existing FRP covers.
- Install basin aluminum covers and support beams

Justification

Cover replacement improves worker safety around and inside the basins.

Project Delivery

Traditional Design – Bid – Construct

P-1.3.018 AB Anaerobic Selector Zones

Background

As part of the *Secondary Aeration Basin Rehabilitation Study* completed in 2011, addition of anaerobic selector zones was recommended. EWA has been operating the aeration basins in a quasi-anaerobic selector mode, by turning off the aeration air to the first zone of the aeration basins. This project will provide baffles, anaerobic mixers and other modifications needed to implement a true anaerobic selector. Anaerobic selectors will improve sludge settleability and maximize secondary clarifier capacity. These zones “selectively” grow microorganisms which have better settleability. Two anaerobic selector zones will be installed in each of the three active aeration basins. A selector zone is not needed in the fourth basin as it is reserved for flow equalization.

Implementation of the Anaerobic Selector work will be accomplished in three projects. P-1.3.003 will modify the access covers to provide access points to the mixers and do piping modifications; P-1.3.005 will replace the existing diffusers; and P-1.3.018 will install baffle walls, mixers, and additional diffusers to satisfy the increased oxygen demand.

Description

Project work will include the following:

- Install two anaerobic zones in each basin, requiring two baffle walls per basin.
- Install additional diffusers to satisfy the increased oxygen demand in the basin.
- Install one mixer per zone.

Justification

The addition of anaerobic selectors will improve sludge settleability and therefor maximize the existing secondary treatment capacity.

Project Delivery

Traditional Design – Bid – Construct

5.1.4 Effluent

P-1.4.001 EPS Rehabilitation

Background

With the installation of additional equalization storage in 2003, the capacity of the existing outfall and pumping equipment is expected to be adequate for the ultimate projected flows.

Piping modifications were recommended in the November 2001 *Phase V Final Preliminary Design Report*, to raise the centerline elevation of the 60-inch discharge header from an elevation of 121.5 feet to 141.5 feet. This was proposed to eliminate the possibility of cavitation and vibration, and force the pumps to operate closer to their best efficiency point while maintaining the overall capacity of the Effluent Pump Station (EPS). However, EWA staff has not noted excessive wear as a result of cavitation or vibration. The effluent pumps are operated infrequently. The pumps should be monitored for excessive wear, and this project re-prioritized if the pump condition deteriorates.



Figure P-1.4.001
Final Effluent Pumps

P-1.4.002 EPS MCC and Conductors Replacement

Background

The existing Motor Control Centers (MCCs) and conductors for the effluent pump station and the chlorine contact basins were installed as part of Phase III Expansion in 1980 and are reaching the typical life expectancy of MCC equipment. Replacement parts have become difficult to find. The replacement of the MCCs will provide a more reliable operation of the effluent pump station. This project will also include the removal of the wiring and exposed conduit of the abandoned equipment. Verification of wiring replacement during Phase V is required. This project may be coordinated with P-5.2.021 (Installation of Climate Control on MCCs).



Figure P-1.4.002
Effluent Pump Station MCC Room

P-1.4.003 Secondary Effluent Gates at Chlorine Contact Chamber

Background

The existing secondary effluent gates at the Chlorine Contact Chamber are operated by attaching a motorized/pneumatic hand tool to an operating nut. Operation is required to change operational modes and also for periodic maintenance of the gates. Installation of permanent motor operators would facilitate this operation. Motor operators can be programmed to slow as the gate reaches the full open or full closed position. Under some conditions, improper operation with hand tools may result in damage or injury if the gate reaches full open or full closed with the hand tool running at full speed.



Figure P-1.4.003

SE Gates at Chlorine Contact Chamber

P-1.4.004 EPS Pipe Lining and Abandoned Pipe Coating Repair

Background

The EPS pumps treated effluent through the outfall system when the tide and flow conditions are such that all flow does not discharge by gravity. During the FY 2012 land outfall inspection, the lining in the EPS discharge piping was observed to be failing. Additionally, the abandoned Primary Effluent (PE) pipeline from the original effluent discharge configuration was observed to have coating failure. This pipeline passes through the surge tower, and coating separated from the pipeline falls into the structures at the start of the land outfall. The lining and coating systems are concrete mortar. Material that had separated from the piping systems was removed during a follow-up maintenance project in the surge tower.

Description

Rehabilitate the EPS discharge pipeline lining with a liner or other method. Recoat the abandoned PE pipeline in the surge tower. As an alternative, this pipeline may be removed and the openings blocked. This work will require outage planning.

Justification

The pipe lining provides protection to the pipe system. Without this protection, the pipe system will corrode and over time may fail. The effluent pumping system is critical to maintaining the effluent discharge capacity of the EWPCF. Additionally, separated lining and coating must be removed from the outfall system.

Project Delivery

Specify – Bid – Construct. Combine with Land Outfall internal inspection.

5.2 Outfall

5.2.1 Outfall

P-2.1.002 Ocean Outfall Maintenance and Inspection - External

Background

Regularly scheduled ocean outfall inspection is required to monitor the condition of the outfall. Scheduled outfall inspections are every two years for external inspection. This project implements the recommendations for minor repair from the inspection reports. Major ballast repair will be completed by Project P-2.1.004 (Ocean Outfall Ballast Restoration – External)

Description

Study Phase:

- Provide general overview inspection of the pipe exterior including ballast condition
- Perform condition assessment of the cathodic protection system
- Clear excessive kelp growth
- Perform video documentation, outfall monumentation, and cross-section measurements of ballast (rock supporting pipe on ocean floor), and prepare inspection report

Implementation:

- Complete the recommendations provided in the inspection report which may include minor repair or debris removal.

Justification

This project will provide regular monitoring of the outfall condition to avoid pipe capacity reduction or failure. Gradual or sudden failure of the outfall asset would be extremely serious. The ability to remove treated water from the site could be interrupted for long periods of time or possibly permanently.

Project Delivery

Procurement



Figure P-2.1.002
View towards Ocean Outfall

P-2.1.004 Ocean Outfall Ballast Restoration

Background

Ballast surrounds the outfall to provide protection of the piping which is located on the ocean floor. Over time, ballast material can move and require replenishment and repair. Project P-2.1.002, Ocean Outfall Maintenance and Inspection – External, will document the extent of restoration required.

Description

Restore ocean outfall ballast if material is lost over time.

Justification

This project will provide ocean outfall maintenance to avoid pipe capacity reduction or failure. Gradual or sudden failure of the outfall asset would be extremely serious. The ability to remove treated water from the site could be interrupted for long periods of time or possibly permanently.

Project Delivery

Traditional Design – Bid – Construct



Figure P-2.1.004
View towards Ocean Outfall

P-2.1.005 Ocean Outfall Bathymetric Survey – External

Background

This project would complete a Bathymetric Survey of the exterior of the Ocean Outfall, providing an exact location of the outfall and documentation of the pipeline and ballast material as well as a bathymetric chart of the surrounding area. Multi-beam technology measures the depth and quantifies a three-dimensional image of the underwater facility. This information can be used to generate cross-sections and other analysis.

Description

Conduct a Bathymetric survey of the ocean outfall

Justification

The survey will precisely locate the ocean outfall, provide a baseline of the facility and surrounding area, and indicate overall condition. The baseline survey may be used to compare future surveys with the baseline condition, for example following a seismic event.

Project Delivery

RFP - Contract

P-2.1.006 Ocean Outfall – Integrity Assessment per SLC Lease

Background

This project would complete an integrity assessment of the lease facilities (Ocean Outfall) by a California Registered Civil/Structural Engineer, every six (6) years and when warranted by extraordinary circumstances such as an accident or a significant seismic event.

Description

Perform core sampling of the land outfall
Sample analysis for structural integrity assessment
Confined space entry is required

Justification

To comply with the California State Lands Commission (SLC) General Lease No. PRC 3097.9 for the EWA Ocean Outfall, an integrity assessment was the proposed alternative to the required internal inspection that is not feasible for this outfall due to diver risk and lack of capable ROV technology that can navigate the vertical transition without risk of damage to the outfall. This project is part of a comprehensive regiment to monitor the outfall condition to avoid pipe capacity reduction or failure. Gradual or sudden failure of the outfall asset would be extremely serious. The ability to remove treated water from the site could be interrupted for long periods of time or possibly permanently if the ocean outfall is damaged.

Project Delivery

RFP – Contract



Figure P-2.1.006
Outfall near Shore

This page intentionally left blank

5.3 Solids Process Improvements

5.3.1 Biosolids Thickening

P-3.1.001 DAFTs 1-3 Scum Collector Replacement

Background

The DAFT scum collectors are internal components of the DAFT tanks. Currently the plant operates two of the DAFT tanks in original configuration while the third DAFT tank is being used as holding tank for centrate. In January 2011, the condition assessment of the DAFT scum collectors identified that the three scum collectors were replaced with stainless steel type in 1995 and the scum collectors were found in fair condition and fully functional. The service life was extended five years allowing time for monitoring of condition as well as evaluation of the process. The Process Master Plan S-8.2.013 scope includes evaluation of the DAFT and alternative technologies. Recommendations of the master plan will define the scope of this project.

Description

- In-kind replacement of the DAFT scum collector, drive, beach and skimmer arms.

Justification

DAFT collector is aging and replacement should be implemented when equipment cannot be maintained cost effectively through replacement parts.

Project Delivery

Traditional Design – Bid – Construct; Coordinate with P-3.1.002 which may replace the DAFT system. If the system is replaced, this project will be eliminated.



Figure P-3.1.001
DAFT Collector and Launder

P-3.1.002 Sludge Process Improvements (DAFT or Alt Technology, Efficiency)

Background

Three DAF units provide thickening of Waste Activated Sludge, with provision and space to add a fourth unit. The original two DAFs were installed in 1982 during the Phase III expansion and the third DAF was installed in 1984 during the Phase IV expansion. One DAF is currently used to remove solids from centrate before it is returned to the plant. Alternative mechanical thickening equipment is available and could be implemented to provide backup, replacement or additional capacity, if needed in the future.

The Process Master Plan S-8.2.013 scope includes evaluation of the DAFT and alternative technologies. Recommendations of the master plan will define the scope of this project.

Description

This project will implement the recommendations of Study S-8.2.013. Refer to subsection 4.1.1 of this E-CAMP for more description of the proposed study. This project will include installation of new equipment and demolition of old facilities.

Justification

DAFT system replacement or expansion with alternative newer technology may be justified by lower operations and maintenance costs. DAFT collector is aging and replacement should be implemented when equipment cannot be maintained cost effectively through replacement parts.

Project Delivery

Traditional Design – Bid – Construct

P-3.1.003 TWAS Pipeline Replacement

Background

The DAFT is capable of producing thicker solids than the thickened waste activated sludge (TWAS) pumping system can convey. This project would modify the discharge of the TWAS piping to reduce hydraulic losses and allow a higher flowrate of higher concentration solids to be conveyed to the digesters. The preliminary concept includes pipe replacement from the TWAS pumps at the DAFT complex to Digester Nos. 4, 5 and 6. The existing line size is 8-inch and the replacement line size needs verification but may be 10-inch. TWAS piping from the DAFTs to the pipeline adjacent to the digesters was replaced in Phase V, Biosolids Facilities (refer to sheet Y13B). The Process Master Plan S-8.2.013 scope includes evaluation of the DAFT and alternative technologies. Recommendations of the master plan will impact the scope of this project.



Figure P-3.1.003
TWAS Pump and Discharge Piping

Description

- Replace approximately 600 feet of existing piping with larger diameter of pipe, per hydraulic calculations.
- Eliminate bends, use long radius elbows, and reduce minor losses in pipe system.

Justification

Increased flow and increased solids concentration of thickened sludge conveyed to the digesters results in increased digester capacity, thicker digested sludge and reduced centrate volumes.

Project Delivery

Traditional Design – Bid – Construct; Coordinate with Project P-3.1.002

P-3.1.004 DAFT Polymer System Replacement

Background

The existing batch type polymer system is aging and components, such as the existing progressing cavity pump model, are outdated and difficult to maintain. Newer polymer blender technology alternatives offer advantages of ease of operation and maintenance. Newer model pumps are equipped with mechanical seals that do not require seal water. Seal water has the disadvantage of early activation of the polymer in the neat polymer piping system.

Coordinate with P-3.1.002 which may replace the DAFT system. If the system is replaced, this project will be eliminated or modified to the needs of a new thickening process.



Figure P-3.1.004
DAF Polymer System

5.3.2 Biosolids Digestion

P-3.2.004 Biosolids Screening Facility

Background

In 2010, a study established a basis of design for a biosolids screening facility. This facility would screen digested sludge prior to the centrifuges and upstream of the dryer. This type of facility would reduce the hair like material, metal shavings, plastics and other debris that currently is observed in the shaker portion of the dryer system.

A “strainpress” type system was recommended and would require transfer pumps, grinders, screenings handling, odor control and utilities such as electrical. The recommended location of the facility is between Digester Nos. 2 and 3. The 2012 *Grit and Screenings Handling Study* examined the possibility of using finer screens at the headworks which would likely have eliminated the need for sludge screening. The study found that hydraulic limitations made headworks finer screens not practical. S-8.2.012 – Process Master Plan will re-evaluate the screenings handling in the *Grit and Screenings Handling Study* based on new products available in the market. Scope of this project will be re-defined after completion of S-8.2.018.

Description

The project would include the following components:

- Strainpress equipment installed on an elevated platform
- Debris collection room and bin located below the strainpress
- Odor control
- Associated pumps and mechanical piping
- Associated electrical and instrumentation components

Justification

If pellets from the dryer facility are marketed more as a soil amendment, sludge screening will be required.

Project Delivery

Design – Build - Construct

P-3.2.006 Cell Lysis Facilities

Background

The incomplete breakdown of WAS in the digester limits gas production and reduces biosolids dewaterability. Cell lysis would increase gas production and improve dewaterability. Lysis technology is under development and may be ready for testing in the next few years.

P-3.2.007 Digesters Nos. 1 and 3 Retrofit for Sludge/Gas Storage

Background

Study S-3.2.007 is a proposed future conceptual study to evaluate the gas or liquid sludge storage capacity that may be obtained by using Digester Nos. 1 and 3. The study would identify the scope of improvements needed for these structures to be used for either purpose. A condition assessment would also be conducted.

This project would implement the recommendations of the conceptual study.



Figure P-3.2.007
Digester No. 1

P-3.2.009 Digester No. 4, 5, and 6 – Interior Coating, Structural Reinforcement

Background

Rehabilitation of the gas mixing system and cleaning of Digester No. 4 was performed in 2012. Coating of the digester cover interior and interior process piping was noted as a need during the recent cleaning. Digesters No. 5 and 6 were last cleaned in 2012. Coating of the digester cover interior and interior process piping was noted as a need during the recent cleaning. In order to support alternative mixing equipment that is under consideration, additional structural supports will be incorporated into the cover prior to coating.

Description:

- After draining, clean interior of inert contents that cannot be drained from the tank.
- Remove debris from digester.
- Remove existing coating and prepare surface for coating including minor repairs.
- Install additional supports for potential installation of alternative mixing equipment.
- Apply prime coat to all steel surfaces.
- Apply coating to digester cover interior and interior process piping.
- Repair a soft spot on the roof of Digester No. 6.

Justification

Anaerobic digestion occurs in a highly corrosive environment. Regular maintenance including coating of the digester cover is required to maximize the service life of the digesters.

Project Delivery

Design – Build – Construct


P-3.2.011 Second Waste Gas Flare and Pipeline

Background

The waste gas flare system is a backup to the equipment that uses digester gas as a fuel at the EWPCF, including cogen engines and the biosolids drying system. If this equipment is unavailable to use the digester gas, waste gas is conveyed to the flare system.

EWA is in the process of implementing a biofuel receiving facility project which will increase the gas production at the EWPCF. A second waste gas flare and pipeline may be needed in the future if the current pipeline and flare capacity is not sufficient to flare the waste gas design flow as increased by future influent flow and additional gas production resulting from the biofuel and other potential projects. The waste gas design flow will be determined through testing of the biofuel receiving facility design and with consideration of plant flow projections updated by the 2040 *Master Plan*.

The following is a plot of the system curve of the waste gas pipeline. The plotted values should be field verified before they are used for design purposes.



P-3.2.013 Digester Mixing System Replacement

Background

The sludge mixing system for Digester Nos. 5 and 6 have been in service for nearly 25 years. There are four centrifugal pumps, each with a 50 HP motor. Digester No. 4 is mixed using a gas compressor based gas mixing system. Newer technologies such as the linear motion mixers may be cost effective replacements based on life cycle cost as compared to these large pump mix units. Additionally, the current pumps are supported at grade in the region of the plant that has experienced settlement. EWA is monitoring settlement in the region. Alternate pumps may be supported off the digester structure, thus minimizing the potential for impact on the mixing systems if the ground continues to settle.



Figure P-3.2.013
Digester 6 Pump

Description

- Evaluate options for alternative digester mix systems including life cycle analysis.
- Replace the four pump mix units (two per digester) at Digester Nos. 5 and 6, with alternative mix technology.
- Replace the gas mix system at Digester No. 4 if cost effective.

Justification

A more energy efficient digester mix system would reduce operating cost. A mixer mounted from the digester would be a preferred support system than the existing pumps on grade, given the ground settlement that is occurring in the digester area.

Project Delivery

Design – Bid – Construction

Coordinate with P-3.2.009 Digester Nos. 4, 5 and 6 Covers - Interior Coating, Structural Reinforcement (to support mixer)

5.3.3 Biosolids Dewatering and Drying

P-3.3.001 MCC and Conductors Replacement – DW and Power Bldg

Background

The existing MCCs and conductors for the dewatering and power building MCCs are reaching the typical life expectancy of MCC equipment. Replacement parts have become difficult to find. The replacement of the MCCs will provide a more reliable operation. This project will also include the removal of the wiring and exposed conduit of the abandoned equipment.



Figure P-3.3.001
Power Building MCC

P-3.3.004 Pellet Bagging Facilities

Background

Biosolids pellets produced by the dryer are currently hauled off-site for use as an alternative fuel or fertilizer. A pellet bagging facility would allow for increased distribution of the pellets for commercial or local use as a fertilizer. The proposed pellet bagging system includes a portable bagging system with scale, sealer, conveyor and base, stretch wrapper, and a hopper, and would require a pellet transporter with appurtenant equipment such as an air compressor. An alternative to onsite bagging is offsite contract bagging.

P-3.3.006 Dryer Addition and Centrifuges Replacement

Background

The drying facility was implemented with provisions for a second dryer, which will be needed when plant flows increase in the future. Based on current flow projections, the second dryer will be needed in 2016. The 2040 *Master Plan* update revised flow projections and conclude that the second dryer will not be needed until after 2018. When the second dryer is installed, replacement of the centrifuges with higher capacity units will be required. Currently, three centrifuges operate to feed the dryer. When the second dryer is installed, three larger centrifuges, each capable of feeding one dryer, will be required.

P-3.3.007 Centrifuges Major Maintenance

Background

Planned maintenance activities of the centrifuges, will allow EWA to realize the full service life of the equipment. Manufacturer recommendations for planned maintenance include full bearing overhaul every 8,000 hours of operation and rotating assembly refurbishment as needed, generally every 16,000 hours of operation. As equipment ages, EWA may elect to maintain additional spare parts such as a feed tube (\$9,000) and a gearbox (\$71,000).

Description

Full bearing overhaul (every 8,000 hours or approximately annually, estimated \$8,000 parts)
Rotating assembly refurbishment (scheduling based on annual inspection, approximately every 16,000 hours or every two years, estimated \$40,000). Includes tile replacement, feed zone repair as needed, conveyor flight hard surfacing as needed, dimensions check, rebalance, gearbox tune-up.

Justification

Completion of planned maintenance allows EWA to realize the longer service life, more reliable operation and better return on investment in assets.

Project Delivery

In-House, parts purchased from manufacturer, rotating assembly refurbishment by manufacturer.

P-3.3.008 Dryer Major Maintenance

Background

Planned maintenance activities of the dryer are completed to maintain reliable operation and realize service life of the equipment. The manufacturer, Andritz Separation Inc., recommends the replacement of the dryer drum duct approximately every seven to ten years, and the replacement of the dryer drum support rollers approximately every ten years. Other manufacturer recommendations and repair parts include the following:

- Stators
- Elevator Gear Box
- Centrifuge Repair Parts
- Rupture Disc
- Shaker Motor
- Plow Heads
- Cake Pump Rebuild Spares
- Mist Eliminator Panels
- Bag House Filter Socks
- Slide Gate Repair Parts
- Recirculation Pump Feed Pit Spares
- Misc. IE belts, hoses, gauges
- Compressor and Air Dryer (redundancy)

Description

Complete maintenance activities per manufacturer recommendations

Justification

Completion of planned maintenance allows EWA to realize the longer service life, more reliable operation and better return on investment in assets.

Project Delivery

In-House procurement of services

Background

Safety and regulatory concerns have come under consideration as a result of further review of NFPA 654, the standard for prevention of fire and dust explosions from the manufacturing, processing and handling of combustible particulate solids. In the Drying Building, further consideration is warranted on the bag house located inside the building. Consideration would include feasibility of relocating the bag house outdoors, advantages that may be gained through relocation, consequences that may be experienced (such as delay in travel time to bag house) and other means of hazard mitigation.

NFPA 654 requires that bag houses such as the one operated by EWA and located in the Drying Building, be located outside of a building. However, there are modifications that could be made to the bag house to mitigate explosion hazard, including:

- Explosion suppression systems which discharge a suppressant in milliseconds within the vessel, when triggered by a spark or pressure
- Isolation devices on all ducts at the bag house to prevent propagation of flame and pressure to upstream equipment when triggered by a spark or pressure.

In addition to evaluation of bag house location options, other potential improvements have been identified:

- Rotation of dust collector so deflagration panel does not face exit
- Installation of deflagration vent combination flame arrestor unit instead of current style
- Installation of angled deflector plates to deflect flame front (industry experts have found that this is not the most reliable option because the flame can engulf the deflector and continue to move in the same direction)

The dryer uses a recycle bin to store seed pellets during the drying process. The facility stores final product pellets in storage silos, each with a capacity of 4,500 cubic feet. Storage of pellets for more than a day has resulted in hot spots in the storage vessels. Hot spots can lead to smoldering of product and possible thermal runaway. This is problematic as the dryer system uses a two-day outage for weekly maintenance. Additionally, the silos were sized to provide up to two weeks of storage of pellets for flexibility in the disposal of the product.

Currently, EWA is operating the system to minimize the potential for development of hot spots and thermal runaway in the system. During the weekly outage, the recycle bin is emptied to the minimum level, as required to restart the dryer system. Finished pellets are loaded into trucks and hauled off site daily keeping the silo storage volume at a minimum. In at least one instance, hotspots were detected in the recycle bin.



Figure P-3.3.009a
Drying Building Bag House
(blue structure)

EWA emptied the recycle bin quickly to dissipate the heat, which resulted in pellets on the floor of the drying building and flow of washdown and pellets into the drain system which returns flow to the plant. In order to restart the dryer, EWA staff manually transferred pellets to the bucket elevator for return to the bin.

In FY 2011, EWA initiated a project with the goal of equipping the system to empty the recycle bin upon system shutdown, and to refill the recycle bin with pellets from the silos prior to restarting the system. The project scope also planned to install two additional temperature ropes per silo to provide additional temperature monitoring.



Figure P-3.3.009b
Pellet Storage and Hauling

The conceptual design scope development is ongoing with alternatives under consideration. Inability to store pellets in the silo because of risk of thermal events prevents the transfer of pellets from the silo to the recycle bin as being a viable alternative. Additional research and other avenues of controlling the heat are under consideration. Additional goals have been identified in providing a means of recycle bin drainage during washdown.

Description

- Complete study/evaluation of safety concerns and compliance with NFPA 65.
- As recommended by study, relocate bag house and/or implement mitigation measures
- Rotate dust collector.
- Install deflagration vent combination flame arrestor unit.
- Reroute recycle bin nitrogen purge vent to discharge outside.
- Implement recommendations of the pellet storage system improvements to reduce incidence and risk of thermal events resulting from pellet storage
- Recommendations may include equipment to recirculate the pellets within the silo, additional temperature monitoring for early detection of heat buildup, and provisions to facilitate the washdown of the recycle bin.

Justification

The project is needed to comply with anticipated regulatory changes and to protect personnel and equipment from explosion potential.

Project Delivery

Traditional Design – Bid - Construct

Background

The dewatering polymer storage tank with a capacity of 7,000 gallons was installed as part of the Phase V expansion. A number of factors have resulted in constraint in receiving a full delivery of polymer. These factors include:

- High demand for polymer corresponds to limited number of days of storage provided
- Polymer supplier’s location results in significant travel time and corresponding lead time in polymer ordering
- Elevation of pumps and configuration of tank bottom do not allow bottom volume of tank to be used as operational storage
- Weekend and holiday schedules may require additional lead time in ordering of polymer.
- Polymer delivery occurs within a delivery window. EWA must plan for the outside end of the delivery time, but the delivery may arrive sooner



Figure P-3.3.017
Dewatering Polymer Storage Tank

Based on these factors, there are occasions when there is not sufficient volume in the polymer storage tank to receive a full delivery of polymer. The delivery company charges EWA for excess polymer that must be transported back to the source or to an alternate location if available.

Description

Several options have been identified to provide greater flexibility for the polymer storage management. Given the significant cost of polymer, life cycle costs should be considered in the determination of system improvements recommended, if any.

Options for system improvements include:

- 1) Conversion of polymer type for the DAF process to the same type as the centrifuge operation, resulting in overall higher volume of type polymer currently used for the centrifuges.
- 2) Replacement of existing polymer tank with new, larger tank. Consideration must be given to containment area and other appurtenant equipment.
- 3) Addition of another polymer storage tank
- 4) Conversion of other existing tanks, currently not being used, for polymer storage. A polymer transfer system would likely also be required with this option.

Implement most cost effective option based on additional analysis. For budgeting purposes, it is assumed that an additional polymer storage tank will be installed.

Justification

Project will improve operational efficiency by allowing for larger volumes of polymer to be delivered while maintaining operation. This reduces the risk of disrupting operation by running out of polymer, and avoids wasting excess polymer.

P-3.3.018 Centrate Pipeline Replacement

Centrate and DAFT drainage are conveyed through Manhole No. 4. Valving on the system can be configured to convey flow to the primary effluent pipeline or the primary influent gallery. EWA conducted CCTV of the pipeline to the primary influent gallery. It was observed that the pipeline dips as the CCTV submerged while moving along the alignment. It is assumed that there is settlement along the alignment and the impact to the centrate pipeline is unknown. This project will address the deficiencies of the system. Deficiencies include repairs to centrate and primary scum line between Sedimentation Tank Nos. 1 and 7 will provide more operational flexibility of centrate discharge.

P-3.3.019 Centrifuge Drive Replacement

Background

EWA operates three centrifuges to dewater stabilized sludge prior to drying. The centrifuge drives have required more maintenance than anticipated, and also has resulted in extended outage time. The General Services Department has identified alternate centrifuge drives to reduce outage time and provide advantageous life cycle costs.

Description

Replace Centrifuge Drives with new from alternative manufacturer.

Justification

This project will realize cost savings through reduced maintenance. The project also will result in a more reliable centrifuge operation, which is required for drying system operation.

Project Delivery

Traditional Design – Bid – Construct

Coordinate with the condition assessments of Centrifuge Nos. 1 and 2, Maindrive and Backdrive, condition assessment scheduled as CA-8.1.004 in FY 2015.

P-3.3.022 Secondary Controls Load Out Facilities Ground Floor

The pellet load out facility is controlled from the upper level where the conveyor is located. This configuration was designed based on the filling of trailer-trucks whereby the fill process is best observed from above. However, with the success of the Pure Green pellet market based on filling of smaller super-sacks, the ideal location of the fill controls would be from the lower level where the sacks are located. This project would provide a remote control panel at the ground floor to facilitate the filling of pellet super-sacks.

5.4 Energy Management

5.4.1 Energy Management

P-4.1.003 Cogen Engine Catalyst

Background

The operating hours of Internal Combustion (IC) cogeneration engines at EWA are currently limited by the amount of carbon monoxide (CO) emitted during operation. The Energy & Emissions Plan identified the installation of engine exhaust catalysts to reduce the engine carbon monoxide emissions rate and remove the operating hours constraint.

Description

The project includes installation of the Cogen Engine Catalyst system for four engines.

Justification

This project implements the engine catalyst system installation in accordance with the *Energy & Emissions Strategic Plan* recommendations. The engine catalyst systems proposed will also allow EWPCF to meet regulatory requirements for unlimited use of either biogas or natural gas for operation of the IC engines. This allows EWPCF to maximize site generated electricity which moves EWPCF further toward energy independence in accordance with a *2013 Tactical Plan* goal.

Project Implementation

Design-Build

P-4.1.005 Cogen Engine Top-End Overhaul

Background

Four engine-generator sets were installed as part of Phase V expansion in 2009. The engine-generator manufacturer (Caterpillar) recommends the following routine overhaul maintenance services to be performed on the engines:

1. Top-End overhauls: after 8,000 service hours;
2. In-Frame overhauls: after 24,000 service hours;
3. Full overhauls: after 40,000 service hours.



Figure P-4.1.005
Cogeneration Engine Nos. 1 and 2

Based on the existing air permit it is estimated that the total engine run hours for the four engines will be approximately 16,650 hours per year. To spread out the expense of the engine maintenance it is anticipated that two of the four engines will be primarily operated each year. This allows for the scheduling of engine overhauls of the four engines as shown in Table 4.1.005. Shading indicates the engine is due for overhaul in the corresponding year.

Table 4.1.005 Engine-Generator Operating Scenarios and Overhaul Schedule

FY Year	Operating Hours for Previous Period / Total Operating Hours			
	Engine No. 1	Engine No. 2	Engine No. 3	Engine No. 4
	Run Time/Time Till Full Overhaul (Total Run time) Any Scheduled Maintenance			
2014 Run Hour Status	24,189	24,316	19,523	19,449
2015	325/24,514	325/24,641	8,000/27,523 In-Frame	8,000/27,449 In-Frame
2016	8,000/32,514 Top-End	8,000/32,641 Top-End	325/27,848	325/27,774
2017	325/32,839	325/32,966	8,000/35,848 Top-End	8,000/35,774 Top-End
2018	8,000/40,000 (40,839) Full	8,000/40,000 (40,966) Full	325/36,173	325/36,099
2019	325/325 (41,164)	325/325 (41,291)	8,000/40,000 (44,173) Full	8,000/40,000 (44,099) Full
2020	8,000/8,325 (49,164) Top-End	8,000/8,325 (49,291)Top-End	325/325 44,498	325/325 44,424
2021	325/8,650 (49,489)	325/8,650 (49,616)	8,000/8,325 (52,498) Top-End	8,000/8,325 (52,424) Top-End
2022	8,000/16,650 (57,489) Top-End	8,000/16,650 (57,616) Top-End	325/8,650 (52,749)	325/8,650 (52,749)
2023	325/16,975 (57,814)	325/16,975 (57,941)	8,000/16,650 (60,823) Top-End	8,000/16,650 (60,749) Top-End
2024	8,000/24,975 (65,814) In-Frame	8,000/24,975 (65,941) In-Frame	325/16,975 (61,148)	325/16,975 (61,074)
2025	325/25,300 (66,139)	325/25,300 (66,266)	8,000/24,975 (69,148) In-Frame	8,000/24,975 (69,074) In-Frame
2026	8,000/33,300 (74,139) Top-End	8,000/33,300 (74,266) Top-End	325/25,300 (69,473)	325/25,300 (69,399)
Co-Gen Engine Run hour status was recorded from 2013 Flow Data				

Total Operating Hours Per Year:

On-Peak:

Summer	= 3 engines x 7 hours/day x 109 days =	2,289	Hours
Winter	= 3 engines x 3 hours/day x 152 days =	1,368	Hours

Semi-Peak:

Summer	= 2 engines x 9 hours/day x 109 days =	1,962	Hours
Winter	= 2 engines x 13 hours/day x 152 days =	3,952	Hours

Off-Peak:

Summer	= 1 engines x 8 hours/day x 109 days =	872	Hours
Winter	= 1 engines x 8 hours/day x 152 days =	1,216	Hours
Weekends	= 2 engines x 24 hours/day x 104 days =	4,992	Hours

Total Operating Hours Per Year = 16,651 Hours

Description

The top-end overhaul service includes:

- replacing cylinder heads with remanufactured Engine heads
- cleaning block deck and manifold flange surfaces
- rebuilding exhaust bypass and digester gas regulators
- cleaning and testing cooler cores
- replacing lube oil temperature regulators
- cleaning of the engine oil sump and oil suction screen before refilling engine with new oil
- remanufacturing of two engine turbochargers
- replacing after-cooler water pumps and jacket water pumps
- installing new spark plugs
- other cleaning and inspection services.

The heat shield on the engines can only be seen during disassembly during a top-end overhaul, therefore it is not possible to know if a heat shield needs to be replaced until the top-end overhaul is underway. A separate service would be needed if replacement of the heat shield is required, due to the lead time involved with obtaining a replacement heat shield. The additional labor for replacing the heat shield could be reduced if a heat shield (~\$10,000) was purchased in advance of the top-end overhaul. If the heat shield does not need to be replaced during the top-end overhaul then the part would be stored for potential use during the next engine top-end overhaul, or the heat shield could be replaced and the part removed could be salvaged for spare parts or refurbishment and reuse.

Justification

The engine overhaul work is necessary to maintain proper operating efficiency, maximize service life of the equipment and to maintain APCD permit compliance.

Project Delivery

Receive bids for service contract.

P-4.1.006 Cogen Engine In-Frame Overhaul

Background

Four engine-generator sets were installed as part of Phase V expansion in 2009. The engine-generator manufacturer (Caterpillar) recommends the following routine overhaul maintenance services to be performed on the engines:

1. Top-End overhauls: after 8,000 service hours;
2. In-Frame overhauls: after 24,000 service hours;
3. Full overhauls: after 40,000 service hours.

Based on the existing air permit it is estimated that the total engine run hours for the four engines will be approximately 16,650 hours per year. To spread out the expense of the engine maintenance it is anticipated that two of the four engines will be primarily operated each year. This allows for the scheduling of engine overhauls of the four engines are shown in Table 4.1.006. Shading indicates the engine is due for overhaul in the corresponding year.



Figure P-4.1.006

Cogeneration Engine Nos. 1 and 2

Table 4.1.006 Engine-Generator Operating Scenarios and Overhaul Schedule

FY Year	Operating Hours for Previous Period / Total Operating Hours			
	Engine No. 1	Engine No. 2	Engine No. 3	Engine No. 4
	Run Time/Time Till Full Overhaul (Total Run time) Any Scheduled Maintenance			
2014 Run Hour Status	24,189	24,316	19,523	19,449
2015	325/24,514	325/24,641	8,000/27,523 In-Frame	8,000/27,449 In-Frame
2016	8,000/32,514 Top-End	8,000/32,641 Top-End	325/27,848	325/27,774
2017	325/32,839	325/32,966	8,000/35,848 Top-End	8,000/35,774 Top-End
2018	8,000/40,000 (40,839) Full	8,000/40,000 (40,966) Full	325/36,173	325/36,099
2019	325/325 (41,164)	325/325 (41,291)	8,000/40,000 (44,173) Full	8,000/40,000 (44,099) Full
2020	8,000/8,325 (49,164) Top-End	8,000/8,325 (49,291)Top-End	325/325 44,498	325/325 44,424
2021	325/8,650 (49,489)	325/8,650 (49,616)	8,000/8,325 (52,498) Top-End	8,000/8,325 (52,424) Top-End
2022	8,000/16,650 (57,489) Top-End	8,000/16,650 (57,616) Top-End	325/8,650 (52,749)	325/8,650 (52,749)
2023	325/16,975 (57,814)	325/16,975 (57,941)	8,000/16,650 (60,823) Top-End	8,000/16,650 (60,749) Top-End
2024	8,000/24,975 (65,814) In-Frame	8,000/24,975 (65,941) In-Frame	325/16,975 (61,148)	325/16,975 (61,074)
2025	325/25,300 (66,139)	325/25,300 (66,266)	8,000/24,975 (69,148) In-Frame	8,000/24,975 (69,074) In-Frame
2026	8,000/33,300 (74,139) Top-End	8,000/33,300 (74,266) Top-End	325/25,300 (69,473)	325/25,300 (69,399)
Co-Gen Engine Run hour status was recorded from 2013 Flow Data				

Total Operating Hours Per Year:

On-Peak:

Summer	= 3 engines x 7 hours/day x 109 days =	2,289	Hours
Winter	= 3 engines x 3 hours/day x 152 days =	1,368	Hours

Semi-Peak:

Summer	= 2 engines x 9 hours/day x 109 days =	1,962	Hours
Winter	= 2 engines x 13 hours/day x 152 days =	3,952	Hours

Off-Peak:

Summer	= 1 engines x 8 hours/day x 109 days =	872	Hours
Winter	= 1 engines x 8 hours/day x 152 days =	1,216	Hours
Weekends	= 2 engines x 24 hours/day x 104 days =	4,992	Hours

Total Operating Hours Per Year = 16,651 Hours

Description

The in-frame overhaul service includes all the services included with the top-end overhaul plus the following:

- megger and generator inspection
- exhaust bypass and gas regulators rebuild
- cleaning/testing oil cooler core
- replacement of piston, liner packs, crankshaft bearings, and crankshaft connecting rod bearings
- engine oil pump replacement.

Justification

The engine overhaul work is necessary to maintain proper operating efficiency, maximize service life of the equipment and to maintain APCD permit compliance.

Project Delivery

Receive bids for service contract.

P-4.1.007 Cogen Engine Full Overhaul

Background

Four engine-generator sets were installed as part of Phase V expansion in 2009. The engine-generator manufacturer (Caterpillar) recommends the following routine overhaul maintenance services to be performed on the engines:

1. Top-End overhauls: after 8,000 service hours;
2. In-Frame overhauls: after 24,000 service hours;
3. Full overhauls: after 40,000 service hours.



Figure P-4.1.007
Cogeneration Engine Nos. 1 and 2

Based on the existing air permit it is estimated that the total engine run hours for the four engines will be approximately 16,650 hours per year. To spread out the expense of the engine maintenance it is anticipated that two of the four engines will be primarily operated each year. This allows for the scheduling of engine overhauls of the four engines are shown in Table 4.1.007. Shading indicates the engine is due for overhaul in the corresponding year.

Table 4.1.007 Engine-Generator Operating Scenarios and Overhaul Schedule

FY Year	Operating Hours for Previous Period / Total Operating Hours			
	Engine No. 1	Engine No. 2	Engine No. 3	Engine No. 4
	Run Time/Time Till Full Overhaul (Total Run time) Any Scheduled Maintenance			
2014 Run Hour Status	24,189	24,316	19,523	19,449
2015	325/24,514	325/24,641	8,000/27,523 In-Frame	8,000/27,449 In-Frame
2016	8,000/32,514 Top-End	8,000/32,641 Top-End	325/27,848	325/27,774
2017	325/32,839	325/32,966	8,000/35,848 Top-End	8,000/35,774 Top-End
2018	8,000/40,000 (40,839) Full	8,000/40,000 (40,966) Full	325/36,173	325/36,099
2019	325/325 (41,164)	325/325 (41,291)	8,000/40,000 (44,173) Full	8,000/40,000 (44,099) Full
2020	8,000/8,325 (49,164) Top-End	8,000/8,325 (49,291)Top-End	325/325 44,498	325/325 44,424
2021	325/8,650 (49,489)	325/8,650 (49,616)	8,000/8,325 (52,498) Top-End	8,000/8,325 (52,424) Top-End
2022	8,000/16,650 (57,489) Top-End	8,000/16,650 (57,616) Top-End	325/8,650 (52,749)	325/8,650 (52,749)
2023	325/16,975 (57,814)	325/16,975 (57,941)	8,000/16,650 (60,823) Top-End	8,000/16,650 (60,749) Top-End
2024	8,000/24,975 (65,814) In-Frame	8,000/24,975 (65,941) In-Frame	325/16,975 (61,148)	325/16,975 (61,074)
2025	325/25,300 (66,139)	325/25,300 (66,266)	8,000/24,975 (69,148) In-Frame	8,000/24,975 (69,074) In-Frame
2026	8,000/33,300 (74,139) Top-End	8,000/33,300 (74,266) Top-End	325/25,300 (69,473)	325/25,300 (69,399)
Co-Gen Engine Run hour status was recorded from 2013 Flow Data				

Total Operating Hours Per Year:

On-Peak:

Summer	= 3 engines x 7 hours/day x 109 days =	2,289	Hours
Winter	= 3 engines x 3 hours/day x 152 days =	1,368	Hours

Semi-Peak:

Summer	= 2 engines x 9 hours/day x 109 days =	1,962	Hours
Winter	= 2 engines x 13 hours/day x 152 days =	3,952	Hours

Off-Peak:

Summer	= 1 engines x 8 hours/day x 109 days =	872	Hours
Winter	= 1 engines x 8 hours/day x 152 days =	1,216	Hours
Weekends	= 2 engines x 24 hours/day x 104 days =	4,992	Hours

Total Operating Hours Per Year = 16,651 Hours

Description

The full overhaul services are the top-end overhaul and the in-frame overhaul services plus the following:

- replacement of camshafts with remanufactured camshafts
- removal and transporting of crankshaft to be cut and polished.

Justification

The engine overhaul work is necessary to maintain proper operating efficiency, maximize service life of the equipment and to maintain APCD permit compliance.

Project Delivery

Receive bids for service contract.

P-4.1.008 Cogeneration Engine 5 Installation

Background

Four engine-generator sets were installed as part of Phase V expansion in 2009. The installation of the fifth engine-generator set will be necessary in near future to meet the plant self-generation energy goals as recommended in the *Energy & Emissions Strategic Plan* prepared in 2011.



Figure P-4.1.008
Future Co-Gen Engine 5 location

P-4.1.010 Cogeneration Engine 6 Installation

Background

Additional engine generator capacity is required beyond five engine-generators as established in the 2011 *Energy & Emissions Strategic Plan* to fully utilize projected increases in biogas from waste-to-energy projects. Increase in capacity of the five engine-generators may be a cost-effective alternative to adding a sixth engine-generator, which would require a building expansion.



Figure P-4.1.009
Potential Location Identified for Future
Co-Gen Engine

P-4.1.011 ORC Generator

Background

An Organic Rankine Cycle (ORC) power generating system works in a similar way to a water Rankine cycle (tradition steam power plant). The Rankine cycle is a thermodynamic cycle which converts heat into work. The heat cycle is external and the working fluid, in this case refrigerant, is a closed loop. The work is extracted and converted to electricity using a turbine generator. This project would implement an ORC system to generate electricity.

P-4.1.012 Heat Loop Bypass Installation

Background

The new plated heat exchangers transfer heat from the cogen cooling water to hot water that is used to heat sludge in the digesters. This project would provide heat loop bypass piping to maintain the cogen facility in operation in the event of a heat exchanger outage. Bypass piping would be fabricated and stored on site, such that in the event of a heat exchanger outage, the piping could be installed to bypass the system heat exchanger. 3WCL water would absorb the heat from the cogen engines and then be discharged to drainage. This system would be temporary and repair of the system heat exchangers would be a high priority because the digester sludge heating also relies on the system heat exchangers. An extended outage would cause a digester upset and deterioration or failure of the digestion process. An alternative temporary piping configuration may be conceivable to use the cogen waste heat to directly heat the digester sludge.



Figure P-4.1.012

Plated Heat Exchangers (in blue)

Description

- Modify existing piping with fittings to allow disconnection of heat exchanger and disposal of 3WCL water from cogen heat exchangers to drainage
- Provide temporary piping to connect to existing piping and convey heated 3WCL water from cogen heat exchangers to drainage
- Investigate ability to use heated 3WCL water as hot water for digester heat exchangers. This may involve blending heated 3WCL water with another plant water supply.

Justification

This project would provide heat loop bypass piping to maintain the cogen facility in operation in the event of a heat exchanger outage. The cogen facility provides cost effective power production and uses the digester gas. Provision of a backup heated water supply for the digester heat exchangers would avoid digester upset and deterioration or failure of the digestion process. Failure of the digestion process would impact the ability to dewater and dry biosolids which could result in high cost associated with hauling sludge for disposal and reseeded the digesters. Operation of the heat loop plated heat exchanger, which was installed in 2011, should be monitored. Frequent operational issues or maintenance requirements will provide justification of this backup system.

Project Delivery

Traditional Design – Bid - Construct

P-4.1.014 VFDs on Misc Equipment

Background

The *Energy & Emissions Strategic Plan* includes recommendations to improve the efficiency of the existing electricity usage within the EWPCF. This project installs Variable Frequency Drive (VFD) units in select locations. VFDs can be used to reduce motor speed where process demands vary, which reduces power consumption. Areas with this opportunity include various Heating, Ventilating, Air Conditioning (HVAC) equipment, the digester mixing pumps, and the plant water pumping systems.

Description

- Design and install VFD controls for selected HVAC equipment.
 - Fan 1602 Exhaust Fan, 100 hp
 - Fan 6660 OCF Fan 1, 60 hp
 - Fan 4019 Blower Room Fan, 30 hp
 - Fan 8830 Foul Air Fan, 60 hp
 - Fan 6610 BFP Room AHU, 20 hp
 - Fan 4022 Engine Room Fan, 15 hp
 - Fan 4023 Solids Digestion Engine Room Fan, 15 hp
 - Fan 1601 Supply Fan, 7.5 hp
 - Fan 4081 Blower Room Fan, 10 hp
 - Fan 6691 Supply Fan, 5 hp
 - Fan 8055 Gallery Fan, 5 hp
 - Fan 4067 Air Handler, 3 hp
 - Fan 8054 Air Handler, 3 hp
- Design and install VFD controls for Digester Mixing Pumps.
 - 5530, 5531, 5630, 5631 Digester Mix Pumps, 50 hp each
- Design and install VFD controls for Plant Water Pumping Systems.
 - 3031, 3032, 3033 Plant Water (3WHP) Pumps, 50 hp each
 - 3051, 3052 Plant Water (3WL) 60 and 75 hp
 - 3021, 3022, 3023 Plant Water (3W) 25 hp each
 - 20 Plant Water (2W) 25 hp
 - 3041, 3042 Plant Water (3WCL) 15 hp each

Justification

This project implements the recommendations of an *Energy & Emissions Strategic Plan*. VFD installation can reduce electrical power demand without impacting process needs.

Project Delivery

Traditional Design – Bid – Construct

P-4.1.015 Gas Conditioning Facilities

Background

The operation of Internal Combustion (IC) Cogeneration engines at EWA are currently limited by the amount of carbon monoxide (CO) emitted during operation. The *Energy & Emissions Strategic Plan* identified the installation of engine exhaust catalysts to reduce engine carbon monoxide emissions. Pretreatment of biogas is required to avoid poisoning of exhaust catalysts. In order to use biogas with a catalyst; moisture, siloxanes, H₂S and other contaminants must be removed from the gas stream using a gas treatment system. H₂S is removed using an iron sponge or similar equipment, moisture is removed using a refrigerated dryer, and siloxane is removed using an activated carbon filter.

Description

Construct an integrated gas conditioning system to remove the moisture, siloxanes, hydrogen sulfide, and other contaminants from the biogas stream

Justification

This project implements the recommendations of the *Energy & Emissions Strategic Plan*. Biogas treatment allows the use of catalysts on engine exhaust which reduces CO emissions. Reducing CO emissions removes the constraints on engine run time which allows increased site generated electricity at lower cost than purchased electricity. The proposed biogas treatment systems are required in order to use biogas as a fuel in the IC engines with the catalyst systems. Without the gas treatment the biogas would poison the catalyst.

Project Delivery

Traditional Design – Bid - Construct

This page intentionally left blank

5.5 General Improvements

5.5.1 Odor Control

P-5.1.001 ORF I System Rehabilitation

Background

The existing headworks facilities were constructed in 1982 as part of Phase III project and some improvements were completed during Phase IV expansion project. Ductwork modifications were constructed in 1995 and in 1997 to improve odor control in the headworks. The ORF I requires replacement of activated carbon based on sulfur content of carbon sampled. Historically, the carbon has required replacement every two years. Since the PSBs 1-6 cover replacement, carbon sampling has resulted in higher levels of sulfur that is anticipated in resulting in semiannual carbon replacement. The ORF I unit was recently removed from service for media replacement, at which time the unit was assessed to be in good working condition.



Figure P-5.1.001
Existing Headworks Facility

Description

- Design and construct odor control improvements resulting from P-5.1.004, Odor Monitoring Facilities.
- Perform a condition assessment on the liquid scrubbers to determine their condition. The last condition assessment performed for this process is unknown.

Justification

ORF I provides odor control for the headworks to primary treatment process and operation is required by APCD permit.

Project Delivery

Traditional Design – Bid - Construct

P-5.1.004 Odor Monitoring Facilities

Background

This project will use technology such as ODO Watch (Cruder Technology) to develop data around odors. Portable monitors would be installed around the plant to establish an odor baseline and identify areas where odor levels are above the baseline. This survey will measure and record the odor at various times during days and nights, weekdays and weekend days, and different seasons. The survey will also address and document odor sources outside the fence line within half a mile from the EWPCF.



Figure P-5.1.004
EWPCF Aerial View

Based on the results of the plant-wide monitoring, project priorities would be updated for odor control projects throughout the plant (P-5.1.005 – Primary Clarifier Odor Control Improvements; P-5.1.006 - Influent Junction Structure Odor Control Improvements; P-5.1.007 – Dryer Building Odor Control Improvements)

Description

- Develop a plan for odor monitoring identifying methods, equipment, personnel, location and frequency requirements
- Install equipment required to complete the monitoring
- Conduct field monitoring
- Analyze data to determine baseline olfactory characteristics within the plant boundary and within one-half mile of the plant boundary
- Provide report with baseline characteristics and recommendations on locations and level of odor remediation needed

Justification

A byproduct of wastewater treatment is odor production. EWA is responsible for controlling odors so as not to negatively impact public health and in order to maintain a positive working environment.

Project Delivery

Traditional Design-Bid-Construct

P-5.1.005 HW/GRT/PSB Odor Control Eval

Background

ORF I provides odor control for the headworks, aerated grit tanks and the primary clarifier influent and effluent channels. The original design capacity of ORF I is 40,000 cubic feet per minute (CFM). A preliminary capacity evaluation of ORF I was performed as part of the grit and screenings handling study to determine if additional odor control capacity was needed for the grit and screenings handling expansion. With some reconfiguration of the odor control strategy, it was determined that an additional 7,900 CFM of odor control capacity would be needed. The grit and screening handling improvement project (P-1.1.005) included costs for a standalone, package odor control unit to provide the required additional odor control capacity. However, the odor control evaluation performed was preliminary and it was recommended that a more detailed odor control study be performed. In addition, there may be a need to provide odor control for the main tank headspace in the primary clarifiers (~7,800 cubic feet per tank). If the primary clarifiers were scrubbed at the same rate as the primary influent and effluent channels (10 air changes per hour), the required odor control capacity would be 13,000 CFM for all 10 primary clarifiers (1,300 CFM per clarifier).

Description

- Verify required foul air exhaust rates for existing and new facilities, including the main primary clarifier headspace.
- Determine capacity of existing odor reduction facility and evaluate whether the capacity of the existing odor reduction facility can be increased to match required exhaust rates.
- Evaluate alternatives for providing odor treatment capacity, including packaged biological scrubbers.
- Determine which sources of foul air should be treated by the existing odor reduction facility versus a new odor reduction facility. For example, evaluate treating foul air from the primary clarifiers with a new odor control facility to free up capacity at the existing screening building ORF I.
- Develop conceptual design of the proposed odor reduction facilities, including process flow diagrams, design criteria, siting, layout, foul air collection and routing, utility connections, electrical, and instrumentation.

Justification

Additional evaluation is needed to identify the necessary odor control upgrades required. The effectiveness of the current odor control arrangement for the primary clarifiers also warrants further consideration.

Project Delivery

Traditional Design – Bid – Construct

P-5.1.007 Drying Building Odor Control Improvements

Based on the results of the plant-wide odor monitoring study, P-5.1.004, odor control improvements will be implemented in areas identified with odors significantly above the odor baseline.

5.5.2 Plant-Wide Systems

P-5.2.006 Plant Water Functional Improvements

Background

The *Plant and Potable Water Systems Study (Plant Water Study)* by Dudek dated July 2013 provides a plant-wide system inventory, data and evaluation of the plant and potable water facilities at the EWPCF. Deficiencies were identified and a general approach to address each deficiency was developed. However, the overall plant water production and distribution system including the 3W, 3WLC, 3WHP and 3WL pumps was identified to have the potential for some reconfiguration to provide a more efficient and reliable process.



Figure S-5.2.006
Plant Water System Overview

The plant water system supply and demand has evolved over the phased development of the EWPCF. The results of Study S-8.2.003 – Process Master Plan will be implemented through this project P-5.2.006. The following will be taken into consideration:

- 3W, 3WLC and 3WHP strainer operation and discharge of screenings
- 3WLC intertie to 3WHP system (system used to have this capability, which was eliminated during previous capital project)
- 3WL Pump No. 3 Installation related to potential deficiency of flow required for ORF systems under some operating conditions. When DAF water usage is high, there is a concern that the ORF units will not receive the flow required for treatment and to meet regulatory requirements. This improvement item is subject to change if ORF system configurations are changed.
- Operating issues identified in Table ES-3, ES-4 and ES-5 of the Plant Water Study
- Consideration of plant process drainage and potential reuse of side streams such as heat exchanger drainage.

P-5.2.012 Site Security Facilities

Background

Access to the EWPCF must be restricted to authorized personnel to ensure the safety of the public and EWA staff, as well as prevention of vandalism or damage to facilities. Severe damage by intruders to areas such as control rooms or MCC facilities could cause a plant shutdown.

Description:

This project would implement the following facilities:

- Centralized control console for monitoring and programming card or coded entry to front gate, MCC rooms, and buildings. Once the system is in place, implementation of door hardware and remote control panels can be added to the system. This console would be configured to monitor remote facilities also.
- Implementation of integration of monitoring and control of the EWPCF vehicle access gates.
- Public Address (PA) System improvements and integration into the new system
- Surveillance video or plant perimeter intrusion system
- Specific hardware and configuration pending the results of a study phase.



Figure P-5.2.012
Contractor's Entrance to Site

Justification

This project is justified based on the safety of the public and EWA staff, as well as prevention of vandalism that could cause a plant shutdown.

Project Delivery

Traditional Design-Bid-Construct

P-5.2.014 Perimeter Fence Replacement

This project will replace the perimeter chain-link fence located on the north, east, and south side of the EWPCF. The existing fence has sections without barbed wire on top, and sections that are in poor condition.



Perimeter Chain Link Fence

P-5.2.015 Northwest Storm Water Drain Sump to South DAF Pit

A catch basin located between the south gate and the vehicular crossing of the flood control channel, captures stormwater flowing south from the Operations Building vicinity, east from the plant entrance, and west from the vehicular crossing. During dry weather and during the first hour of a rain event, flow from the catch basin is diverted to the TWAS pit where sump pumps return flows to the treatment process. After the first hour, flows may be diverted to the flood control channel.



During very heavy storms, the sump pumps in the TWAS pit may not keep up with the inflow from this catch basin, creating the potential for flooding in the TWAS pit. Additionally, the piping and fittings in this catch basin may not be of adequate size to capture and convey all the flow during the first hour of the storm to the TWAS pit.



Figure P-5.2.015
Stormdrain near DAF Pit

The study phase of this project would determine appropriate storm design criteria, determine the runoff flow generated in the drainage area, and calculate the size of piping and catch basin required. The study would determine if the flow rate generated by the design storm exceeds the firm capacity of the sump pumps in the TWAS pit. Recommendations for upgrades to the system would be implemented during the construction phase of the project.

P-5.2.017 Instrument Air Piping Repairs

Background

High pressure service and instrument air systems serve instruments and support maintenance at locations throughout the EWPCF. Given the high level of corrosion observed at other buried ferrous pipe system within the plant site, there is concern regarding the condition of the instrument air piping system. Some of the needs of the system needs may also have changed over the years as upgrades have been implemented. For example ultrasonic level sensors have replaced bubblers for level instrumentation. This study will identify the current and future uses of instrument air as well as consideration of options such as repair vs. replacement of the system.



Figure P-5.2.017
Service Air/Washdown Station

Description

A conceptual study was completed in 2014 to

- document current instrument air requirements
- determine condition of existing system
- identify replacement piping configuration, pipe materials, capacity requirements, and
- develop costs for proposed upgrades

Project

- Implement recommendations of the conceptual study.

Justification

Failure of the instrument air system supporting monitoring such as level sensors could result in process disruption or overflow of basins on the plant site. Unavailable instrument air utility stations may increase time required by staff or prevent the ability to maintain treatment facilities.

Project Delivery

Traditional Design-Bid-Construct

P-5.2.019 Plant Landscaping

Background

Landscape irrigation systems are aging and require regular maintenance. Additionally, construction activity and site modifications have left some areas of the EWPCF landscape that requires improvement. This project would replace existing irrigation systems that are reaching the end of their service life, and would provide additional or improved landscaping at the plant, especially areas that are visible to the public.

P-5.2.021 Climate Control at MCCs

Background

MCC equipment generates heat, and most buildings housing MCCs at the EWPCF are not equipped with climate control such as HVAC units. Doors to the MCC buildings can be left open to provide cooling for the equipment and personnel working in the building. However, leaving the door open creates potential for intruders to enter and harm themselves and the facility. Open doors also expose equipment to dust, moisture and corrosion which could shorten the life of equipment, particularly electronic equipment. This project would provide climate control on MCCs and other electronic facilities.



Figure P-5.2.021
SEEPS MCC Facility

Description

Identify needs of the following MCC building and facility locations, including cooling system and heaters and provide climate control as needed.

- Cogen/Power MCC Room
- Primary/Screenings MCC Room
- Secondary Process MCC Room
- Dewatering Process MCC Room
- Secondary Effluent Pump Station (SEPS) MCC Room
- Effluent Pump Station/Chlorination MCC Room
- Drying Building process control lab
- Provide Climate Control, as needed

Justification

Climate control will maintain electronic equipment such as MCCs within design temperature range operating parameters to realize longer service life. Currently, doors are opened to cool the rooms. Maintaining doors closed will minimize exposure of equipment to dust and extend equipment service life. This project will reduce potential for intruders to enter and cause harm to themselves, equipment or the treatment process.

Project Delivery

Traditional Design – Bid – Construct.

P-5.2.026 Plant Waste Stream Rerouting

Background

The treatment plant at EWA generates several waste or recycle streams, which are currently routed back through the treatment process. The recycling of these waste streams is common practice at most wastewater treatment facilities; however, some of the process waste streams can cause treatment difficulties when they are recycled. In particular, the centrate and odor reduction facility drainage are high-strength waste streams. Previously EWA has tried routing centrate to the primary influent, which caused difficulties due to the additional solids loading to the primary sedimentation basins. Routing the centrate to the primary effluent channel was also investigated; however doing so caused problems with the secondary treatment process. An evaluation of treatment plant waste streams should be performed.

Description

The evaluation would consist of the following:

- Summarize and characterize the major plant recycle streams including flows and loads
- Evaluate current routing and routing alternatives
- Evaluate potential treatment options for recycle streams

Justification

The optimization of waste stream routing and treatment (if necessary) will help to minimize the current process impacts from the waste streams and may improve overall treatment process performance.

Project Delivery

Traditional Design – Bid – Construct

P-5.2.027 Plant-Wide Seal Coating

Background

A large portion of the EWA treatment plant site is covered with asphalt pavement. Periodic re-sealing (slurry seal) of the asphalt is required to maximize the service life of the pavement.

Description

- Joint seal existing cracks
- Re-seal the existing paved areas
- Re-paint parking outlines and other road markings

Justification

Asphalt pavement maintenance is required to provide safe and adequate access to the treatment plant facilities. Proper maintenance and repair will help maximize the service life of the existing pavement.

Project Delivery

Traditional Design – Bid – Construct

P-5.2.028 Flooding Mitigation

Background

In 2013, RMC performed a flooding study to identify risks associated with various flooding scenarios at the EWPCF and provided recommendations for mitigation measures. Areas identified as potential for inundation are the equipment galleries, access hatches and ventilation fans, doors with floor clearance, and flood control channels with reduced capacity due to vegetation growth as shown in P-5.2.028a and P-5.2.028b.

Description

- Removable bulk heads
- Higher concrete walls around access hatches and ventilation fans
- Remove vegetation overgrowth in the flood channel
- Watertight seals to doors
- Additional recommendations pending final study

Justification

The EWPCF is a vital infrastructure that treats 40.5 MGD liquid and 43.3 MGD solids from a 125 square mile service area. This project is essential to mitigating the risk of catastrophic plant failure.

Project Delivery

Traditional Design – Bid – Construct



Figure P-5.2.028a
Flood Channel within the Plant



Figure P-5.2.028b
Middle Primary Pump Gallery Entrance

P-5.2.031 Arc Flash Hazard Assessment

Background

This project involves conducting an arc flash hazard assessment for the existing electrical system including switchgears, distribution switchboards, MCCs, panels, transformers, VFDs and disconnects at the following locations:

- Centrifuge pit
- CPS
- EWPCF CEPT (CEPT Polymer)
- Maintenance Building/Administration Building
- MCC Dewatering
- Cogen Room
- Aqua Hedionda

Arc Flash Study will be based on the current coordination study to be provided by EWA. The project will then implement the study recommendations.

Description

The followings will be covered in the arc flash hazard assessment study scope:

- Open switchgear as required to confirm existing devices and conditions
- Review existing switchboard for switch and device replacement
- Update single line diagrams in CAD and input to SKM systems software for device Arc Flash availability
- Provide Arc Flash labels one per panel or switchgear section
- Provide one set of Arc Flash Labels
- Provide overall system review and recommendations for setting, testing, and replacements if required.

P-5.2.032 Plant-Wide Asset Painting and Protective Coating

Background

This project will provide painting and protective coating to all outside piping and equipment for asset corrosion control.

P-5.2.033 Plant-Wide Abandoned Equipment Removal

Background

This project will provide services for proper removal of the abandoned equipment at the EWPCF. A study will be performed to inventory all obsolete and abandoned equipment that will be removed.

5.5.3 Buildings

P-5.3.001 Ops Bldg Locker Replacement

Background

The Operations Facility locker rooms for men and women were constructed as part of “Operations and Maintenance Facilities” contract dated January 2005. The lockers installed do not accommodate the standard hanger that is used for employee uniforms. A technical memorandum dated January 4th, 2011 identified the criteria for the new lockers, the considerations for the layout modifications, and the cost options. This project will replace the lockers with new lockers sized to hold the standard hanger.



Figure P-5.3.001
Locker with Standard Hanger

P-5.3.002 Operations Building Air Intake Relocation

Background

The Operations Building air handling units draw air from the east side of the building in the vicinity of the primary treatment process. The air taken in from this area can be characterized as having unpleasant odors which are transferred to the working environment of staff and visitors inside the building. This environment has the potential to raise worker health concerns and can create a negative working environment as well as a negative impression to visitors. The moisture in the air also damages the filters.

Description

- Design, fabricate and install an aesthetically pleasing air intake to the two separate air handling units in the Operations Building. One intake serves the first floor and the other serves the second floor.
- Provide intake ducts that originate in the location of the existing louvers, extend up the outside of the building, and cross the roof to pick up fresh air from the west on top of the roof.
- The unit would be custom designed, single or dual heavy gauge construction, and include protection from entry of birds, insects and water
- Provide moisture removal for the intake air



Figure P-5.3.002
Ops Bldg Intake Filters Damaged by
Moisture

Justification

This project would create a more positive working environment for staff and visitors, and would reduce the potential for health concerns associated with breathing foul air.

Project Delivery

Design – Bid - Construct

P-5.3.004 Ops Bldg Chiller Replacement

Project P-5.3.004 will supplement the Operations Building chiller with a new absorption chiller and hot water loop utilizing heat waste from the IC engines hot water recovery system. This project will require both the chiller and piping from the Cogen facility to the Operations Building.

P-5.3.010 Dryer Lab Enclosure

This satellite laboratory provides testing services to the biosolids dewatering and drying process. The laboratory is stationed in a wide open area on the second floor. An enclosure is recommended to provide proper ventilation for the exhaust from the moisture analyzers and the 105°F oven; as well as, separation from the ambient environment to obtain accurate moisture and solids content results.



Figure P-5.3.010
Dryer Laboratory

P-5.3.012 Chiller for Cogen Engine Building

The Cogen Engine Building is served by a chiller which does not function properly due to few issues. Existing chiller at the Cogen Building was originally sized to serve the old administration and dewatering buildings. It is oversized for the existing load. The EWA operations have to increase the load artificially just to get the unit operational. One idea is to use engine generator room as energy sink to provide artificial load to the chiller. Another consideration is that the chiller is near its useful life. Although, its manufacturer indicated it can still be used, its condition needs to be re-evaluated.

A study scheduled in FY 2015 will to check condition of the chiller and do an HVAC evaluation to determine if it can be used to serve the engine room and the maintenance room with some improvements. The study will determine the required improvements to make the existing chiller operational. This project will implement the recommendations of the study.

5.5.4 Miscellaneous

P-5.4.004 Vallecitos Sample Vault Installation

Vallecitos Water District, one of the EWA's member agency, is located east of the EWPCF and treats wastewater to produce secondary effluent. The treated secondary effluent is conveyed to EWPCF, eventually entering the outfall pipeline. Secondary effluent from the Vallecitos wastewater treatment plant travels through a 24-inch pipe, enters the east side of the Encina property and heads toward the west side of the property. The 24-inch line runs in front of the maintenance building to a failsafe vault, where it then turns into a 30-inch line and travels to a surge tower. The surge tower collects the secondary effluent from Vallecitos and from the EWPCF and discharges into an 84-inch ocean outfall pipeline. The existing sampling station is located along the 84-inch ocean outfall pipeline.

Currently there is no water quality testing on the secondary effluent from Vallecitos. In order for EWA to have a better understanding of all its water quality constituents that are discharged, testing of the secondary effluent from Vallecitos will be necessary. This project will provide the second sampling station along the 24-inch Vallecitos line.

5.6 Technology

5.6.1 Operations Technology

Project and Solution Governance:

- An Authority-wide SCADA Steering Committee will govern and manage the Enterprise SCADA Project.

Project Pre-Requisites, Dependencies and Constraints:

- *Pre-Requisites:* Completion of a detailed Program Implementation Plan to manage the overall program.

5.6.1.1 Special Studies

No Projects for this Section

5.6.1.2 Enterprise SCADA

Project and Solution Governance:

- An Authority-wide SCADA Steering Committee will govern and manage the Enterprise SCADA Project.

Project Pre-Requisites, Dependencies and Constraints:

- *Pre-Requisites:* Completing the Optimization Feasibility study would provide additional justification for the increased level of automation.
- *Dependencies:* The SCADA Standards must be completed and the new plant Ethernet network construction before starting the Enterprise SCADA project.

P-6.1.201 SCADA Network and Computer Room Upgrades (OT ES01)

Background

This project includes the design and implementation of an Ethernet network to replace the existing Rockwell ControlNet plant LAN. This network shall be designed to incorporate a redundant control room at an external facility. In addition, the existing control room shall be modified to accommodate new SCADA hardware and a new modern and ergonomic control room shall be designed and constructed. A backup control room will also be designed and build as part of this task.

Description

- Provide an Ethernet/TCP-IP network design to replace the outdated ControlNet LAN.
- Provide a migration plan for replacing the existing ControlNet LAN.
- Provide a strategy and design for converging other networks into the SCADA LAN.
- Provide a logical and cyber network design, configuration and testing
- Provide a Server Room design to accommodate new SCADA servers and workstations.
- Provide an Uninterruptable Power Supply design to support both existing and new network cores.
- Provide the design for a redundant Control Room.
- Provide the design for a new Control Room at EWA that is state-of-the-art and ergonomic.
- Provide a Request for Bid and Construction and Engineering Management services during the network construction.

Justification

The Control Room is the heart of where operational decisions are made and is vital for EWA's continued operational success. With a new network and automation, the entire wastewater system will be controlled from the Control Room. The existing Control Room should be upgraded to improve functional integration, ergonomics, and use of space.

As a result of the general lack of support for the technology, it is difficult to get support for ControlNet and the existing ControlNet is expensive to maintain and expand, creates maintenance issues for the System's Group, is outdated, and limited in performance, and has exhibited some reliability problems.

Project Delivery

Design - Bid – Build

P-6.1.204 Co-Gen Facility and Biosolids SCADA Integration (OT ES04)

Background

These facilities are highly automated and the control system infrastructure has 70% of its lifecycle remaining. This task will not re-program the PLC/PAC processors but will re-configure the HMI to comply with the EWA's SCADA standards and integrate the process into the centralized ODMS (Task 3).

Description

Provide an upgraded Supervisory Level for these processes including an updated HMI and Historian. Follow the same procedure as defined in Task 4.

Justification

PLC and HMI implementation is not uniform across the enterprise. The SCADA standards that are developed as part of the SCADA standards project are intended to define the standards for all EWA's future SCADA projects.

Project Delivery

Design - Bid – Build

5.6.1.3 Information Driven

The EWA relies on historical operations data captured from SCADA for reporting (regulatory and production), analysis, operations decision support, optimization, and planning. Production data is currently captured manually by transferring data from SCADA to Excel or from reads-and-rounds. In addition, to providing operations data to Operators for near real-time tactical decisions the automated capture of data from SCADA will significantly improve the quality of data transferred to Hach WIMS to support business decisions. The EWA will save significant time by automating reports by eliminating a large portion of the data transfer done during reads-and-rounds.

Project and Solution Governance:

- An Authority-wide SCADA Steering Committee will govern and manage the Data Management and Integration Project.

Project Prerequisites, Dependencies and Constraints:

- *Prerequisites:* None
- *Dependencies:* This project should be aligned with an overall EWA strategy for data integration including standards for middleware and business intelligence.

P-6.1.301 Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)

Background

Design, configure, and test level 1 (Production Database level) of the EWA's ODMS to capture, consolidate, and manage production data from SCADA and manual data sources. Operations staff will be able access to production data through a user-friendly, Business Intelligence suite of tools that supports data mining, reporting, and analytics. This project will enable the consolidation of the existing three (3) SCADA historical databases into a single, high availability database that provides an enterprise view of production data.

Description

- The database design portion of this task analyzes and defines the database architecture, hardware and software requirements, and metadata ("data about data"). The following is a summary of the design report content: database architecture, data sources (manual-entry, SCADA, etc.), data flow, data capture requirements, database back-up and restore, data security, alarm-event capture and presentation, and trending requirements. For budgetary purposes, It is anticipated that the architecture will include a one DMZ Historian (to support data access by all stakeholders), two Facility Historians (in a redundant configuration), and one Web Portal. The final architecture will be determined during the design phase.
- Provide a redundant historian production database, a replicated DMZ historian, and Web Portal. Configure and test SCADA data capture, back-up and recovery, and servers as documented in the ODMS Design.
- Provide manual data entry forms to enable manually collected data to be directly entered into the database. These forms will be designed to do a first order of data validation and support mobile computing.
- Provide the configuration and test of six single-page reports. Configure the Web Portal to auto-generate, distribute and post the reports. Create ad-hoc query templates for common queries.

- Provide Historian database administrator and end-users staff training. A two day database administrator course is recommended and a one day end-user course. Three sessions of end-user training will be provided.

Justification

An ODMS (Operations Data Management System) captures data from real-time, operational systems, which are widely distributed; there are numerous opportunities for data quality problems including: network communication failure, servers and PLCs that are offline, instruments that are out-of-calibration or being calibrated, transposition errors from manual data entry. The EWA requires strategies for identifying suspect data and rules for correcting that data to maintain the value of its ODMS.

Responsibility for the management of the ODMS must be clearly defined to ensure the integrity and continuous operation of the system, including the addition of new users, user-rights, back-up and restore, system enhancements, etc.

Project Delivery

Design – Bid - Implement

Background

Provide EWA staff access to real-time operations data from the WIMS system to support effective business decisions. The design portion of this task, defines the data required and the method of data transfer between databases. The implementation develops the data link between the ODMS and WIMS, and constructs the dashboards.

Description

EWA is currently in the process of implementing a Hach WIMS system. This software integrates data from disparate sources into a centralized database for streamlined reporting, trending, and dashboards. One of the key data sources is operational data from SCADA and manual entry. The Enterprise SCADA Project designs and implements an ODMS Layer 1 (Production Database). The ODMS will collect and house the operational data collected from SCADA and manually entered data. Ultimately, the goal is to transfer some of this data into the WIMS database for access by users on the Enterprise network. From the operational data, new dashboards would be created providing a graphical representation of key data. The following will be accomplished as part of this task:

- Complete a *Needs Assessment* to determine the business data required by Operations and operations data required by enterprise stakeholders. The *Needs Assessment* would define metadata including data type, source, destination, etc.
- Design and build the data link between the Level 1 ODMS and the WIMS system. The design will include the data model, data flow, security, and application requirements.
- Develop EWA Management dashboards (5) utilizing integrated data available in WIMS.
- Update ODMS standards and management practices to incorporate the SCADA integration with WIMS.
- Provide DBA and end-user training

Justification

The integration of SCADA, as the primary source of operations data, with the utility's WIMs provides Operations with all of the information they require to support effective decision making. The SCADA data would be in addition to data from other sources that include laboratory, financial, and maintenance data. Moreover, there are numerous stakeholders across the EWA that require access to operations data to support capacity planning, asset management, predictive maintenance, invoicing, and customer service.

- Providing operations data across the enterprise would eliminate the significant effort of capturing data during reads-and-rounds. Data that is currently being captured manually can be gathered from SCADA and used for reporting and in dashboards.
- To support effective business decisions, Staff need real-time access to data from numerous corporate data sources. Empowering EWA staff with data requires data access tools that are user-friendly, graphical, and do not require specialized programming knowledge. With dashboards EWA management can view the overall status and production of EWA Operations with ability to drill down and analyze detailed data when necessary.
- SCADA data enables management to monitor the unit cost of operation in near real-time. Cost of operation information supports budgeting decisions and operational strategies that can lower cost.

Project Delivery

Design – Bid - Implement

5.6.1.4 Operations Improvement

Project and Solution Governance:

- An Authority-wide SCADA Steering Committee will govern and manage the Operations Enhancement and Optimization Project.

Project Pre-Requisites, Dependencies and Constraints:

- *Pre-Requisites:* None
- *Dependencies:* The *Optimization Feasibility Study* will identify (and justify) the need for addition instrumentation and control devices. Completing this task with the *Automation Study* will identify all the desired automation upgrades before the Enterprise SCADA system is designed and constructed.

P-6.1.401 Electronic Operator Logbook and Pass-Down (OT_OI03)

Background

Integrate an electronic logbook with SCADA to enable Operators to log events and actions associated with operating events as well as using the electronic log for pass-down instructions and supervisory direction. Operator logs would be stored in a searchable database for future recall.

Description

- Facilitate workshops with Operations and the Systems Group to define the requirements for the operator logbook.
- Investigate appropriate technologies that meet the defined requirements.
- Prepare a draft and final Preliminary Design report with budgets.
- Implement the electronic operator logbook.

Justification

During the interviews it was expressed that there is a lot of issues during a typical operator's shift that do not get transferred during turn-over. Items such as acknowledging certain alarms and taking equipment out of service are not necessarily passed down to the next shift. The electronic operator logbook will allow operations to document actions and allow for a smooth transition of information between operators.

Project Delivery

Bid - Implement

P-6.1.402 Optimization Implementation (OT_OI01)

Background

Design and implement the best valued optimization strategies identified and scoped in the previous Optimization Feasibility Study. The budget included for this design and implementation task is a placeholder since the actual cost cannot be determined until the study is completed. Best-valued technology refers to a value-based selection process that considers functionality, product maturity, support, and cost.

Description

The scope of this project will be determined during the Special Study - Optimization Feasibility Study,

Justification

Refer to the Optimization Feasibility Study above for justification.

Project Delivery

Pending Special Study

P-6.1.407 Automation Study Implementation

Background

This project will implement recommendations of the Automation Study.

5.6.1.5 SCADA Asset Management

Project and Solution Governance:

- An Authority-wide SCADA Steering Committee will govern and manage the SCADA Management Project.

Pre-Requisites: None

Dependencies:

- Alarm remediation is dependent on the completion of the alarming standards developed as part of the SCADA Standards.
- Software Standards should be developed in sequence with the SCADA Pilot Project.

No Projects for this Section

5.6.2 Business Technology

5.6.2.1 Technology & Data Governance

Project and Solution Governance:

BT_TDG01 – IT Governance; BT_TDG02 – Technology Master Plan Updates; BT_TDG03 – Data Management Standards

- The EWA's IT Team, in conjunction with the Executive Team, will lead this project and involve specific managers and staff as these three Tasks are initiated and executed.

Project Pre-Requisites, Dependencies and Constraints:

BT_TDG01 – IT Governance; BT_TDG02 – Technology Master Plan Updates; BT_TDG03 – Data Management Standards

- All defined projects in the Technology Master Plan are dependent on this project for their full success. All three of the major Tasks within this Project can be initiated immediately.

P-6.2.102 Technology Master Plan Updates (BT TDG01) (every 5 yrs)

Background

The IT Projects Review Process – established in the prior Task (IT Governance) – may identify needed changes to the Technology Master Plan. Reviews of progress on existing Technology Master Plan Projects may also drive needed revisions to the Technology Master Plan. This Task addresses these requirements and the need to periodically update the Technology Master Plan to better meet business/operations demands. The Plan recommends that the Technology Master Plan be updated just prior to the next major investment cycle; that is, in FY2018 (the last year of this investment planning cycle), EWA should update the Technology Master Plan to cover the timeframe from FY2019 through FY2023.

Description

- Complete annual management reviews of progress on the Technology Master Plan and consider any needed refinements to the Plan which may emerge from the IT Projects Review Process:
 - Changes to originally planned projects that are underway, including changes in scope (expansions or reductions), timeline, and resource assignments;
 - Deletions of originally planned projects due to changes in business needs or funding constraints;
 - Consolidations of originally planned projects into a single (or fewer) projects, due to changes in business needs and required scope of implementations; and
 - Additions of entirely new projects – not originally identified, but which are required in order to address new or changed business needs.
- Complete a major update to the Technology Master Plan in FY2018 in advance of the next investment planning cycle (FY2019 – FY2023)

Justification

Program Value – Supports ongoing alignment and integration of technology projects and technology project implementation activities; provides the process for consolidating management

Project Delivery: Bid – Develop

Background

The Data Management Standards Task is focused on establishing standard data definitions throughout EWA and identifying the key staff who will need to ensure compliance with data entry and data reporting standards. The intent of a sound EWA Data Governance program is to provide the following:

- Enable better decision-making, using more accurate and reliable data.
- Reduce operational friction, by ensuring that all staff are using the right data and interpreting reports consistently.
- Protect the needs of data stakeholders, with management and compliance reports that are accurate and consistent.
- Train management and staff to adopt common approaches to data issues.
- Build standard, repeatable data quality assurance processes.
- Reduce costs and increase effectiveness through coordination of data management efforts.

Description

- Establish formal, documented data quality assurance practices – enabling more efficient data integration as well as more accurate and timely management trending, analysis, and reporting.
- Incorporate data governance and quality assurance best practices into the Technology Master Plan projects.

Justification

Organizational/Business Value – Provides support for reliable and consistent management reporting; standardized “meanings” for all data elements ensures that the same values will be reported in response to Board and upper management requests for information; reduces staff labor required to reconcile different data definitions and resulting report variances.

- Program Value – Improves the specification of interfaces among integrated solutions being implemented via the Technology Master Plan; avoids duplication of effort in regard to database designs and implementations, conflicting integration strategies, as well as ineffective outputs to managers (reports, analyses, trends, etc.).
- Project Value – Provides the underlying foundation for effective and efficient data integration and interfaces among EWA business applications; it isn’t feasible to technically integrate systems and databases without first having agreed-upon data standards.

Project Delivery

Bid – Develop and Implement

5.6.2.2 Business Management Enhancements

Project Pre-Requisites, Dependencies and Constraints:

BT_BME01 – Financial Enhancements; BT_BME03 – HR Implementation

- *Prerequisites:* The IT Governance Policies Task (within the Technology and Data Governance Project) will provide the project implementation standards and help establish foundation for identifying business improvement targets.
- *Dependencies:* The software applications that are to be integrated with MUNIS – such as MUNIS Payroll, Management Dashboards, CMMS and CPM – need to be fully implemented before the integration can be successfully started and completed.

BT_BME08 – Management Reporting Enhancements

- *Prerequisites:* The IT Governance Policies Task (within the Technology and Data Governance Project) – as well as business process improvement initiatives associated with each of the business application enhancement projects – will provide the requirements for management reporting. The benefits realization of a utility-wide Management Trending, Analysis and Reporting solution is strongly dependent upon the establishment of an integrated framework for IT Governance, Program Management, and Project Management as well as the definition and improvement of business processes, key performance indicators, workflows and business rules.
- *Dependencies:* The software applications that are to be integrated with the solution need to be implemented in advance of or in parallel with this Task. The Technology Master Plan recommends that all transaction processing applications – that is, applications that process transactions (payroll, inventory, procurement, etc.) – be implemented in advance of any efforts to implement management reporting dashboards.

Background

This Task puts in place the technical foundation for implementing Management Trending, Analysis and Reporting applications throughout EWA. The Task also implements management dashboards and other self-service applications to better support decision making within EWA.

This Task focuses on delivering the right information in the right format and timing to best support management decision making. Management Trending, Analysis and Reporting applications have been shown to reduce latency in decision cycles and provide broader, shared access for collaborative decision making. Timely access to information about employees, financials/costs, suppliers, assets, inventory levels and maintenance schedules, and other operational business data can result in better and faster decisions at all levels of the organization. Management Trending, Analysis and Reporting applications have become mainstream, mission-critical business tools – enabling utilities to more quickly adapt to changing business/operations requirements.

A key strategy associated with this Task will be to enable more effective utilization of Excel spreadsheets within EWA. Currently, Excel is oftentimes used as a stand-alone data source for management analysis and reporting. This is not a good use of Excel and does not provide the required data integrity and protection required for sustained management decision support. This Task will enable managers to continue to use Excel as a tool for analysis without also having to depend on Excel as a data source. This will be accomplished by linking Excel spreadsheets to databases that will feed accurate, reliable data consistently (i.e., database-enabled Excel spreadsheets). This will help to ensure that there is one version of the “truth” when managers view their spreadsheets or reports.

Implementation

- Implement the core Management Trending, Analysis and Reporting applications that will be used to address the following needs identified during assessment interviews:
 - Finance – financial dashboards, Database-enabled Excel worksheets, automated report delivery, and ad hoc reporting;
 - Human Resources – HR/Employee Dashboard(s);
 - Maintenance/Operations – trending, analysis and reporting of maintenance and operations data;
 - Environmental and Regulatory Compliance – environmental compliance dashboards, Management Database-enabled Excel worksheets, ad hoc reporting, automated alerts and notifications;
 - Capital Improvements Projects Team – capital projects dashboards, Database-enabled Excel worksheets, ad hoc reporting, automated alerts and notifications;
 - (NOTE: In addition to the reporting needs being addressed directly by the project, the implementation of an Operations Data Management System, or ODMS, will address the more intensive operations analytical and reporting requirements of Operations as well as Environmental and Regulatory Compliance).
- Develop a phased-roll out of Management Trending, Analysis and Reporting applications that address identified business requirements.
- Formulate and execute a project plan for the Management Trending, Analysis and Reporting includes procurement of system elements, installation of technical elements, training of EWA managers and key staff, and deployment of applications.

- Implement the Microsoft SQL Server Reporting Services (SSRS) and Analytical Services (SSAS) capabilities that EWA already owns so as to support the phased roll-out of the Management Trending, Analysis and Reporting applications.
- Standardize all analytical reporting, which will reduce application support requirements.

Integration

- Establish automated data uploads from MUNIS business applications to management dashboards and online reports, streamlining the entire management decision making process by delivering information updated in near-realtime.

Justification

Organizational/Business Value – The Management Trending, Analysis and Reporting System will immediately improve EWA’s ability to share the results of information trending and analysis. It will deliver a more flexible set of software tools than are available with EWA’s business applications alone. And, it will streamline many of the management reporting processes throughout EWA beyond what is available with EWA’s business applications. This project implements the foundational Management Dashboards technologies for addressing the needs of all Authority managers. The project provides the capability for EWA managers to view the same source of data, thereby reducing data duplication and reconciliation.

Program Value – The Management Trending, Analysis and Reporting System will enable improvements to the other Technology Master Plan projects as well as to EWA’s strategic business initiatives. The positive impact of this business intelligence capability will be significant in terms of delivering the right information to managers at key decision points in business processes for financial, HR, work/maintenance, environmental compliance, and operations management. This business intelligence capability extends the value of each of the major business and operations systems that EWA will have already invested in – including MUNIS, LIMS, WIMS, and others. The EWA’s business and operations performance improvement initiatives will be strongly supported by this new business intelligence capability and allow Authority executives more flexibility in viewing trends in both the short-term and long-term planning timeframes.

Project Delivery

An Authority-wide steering committee will govern the Management Trending, Analysis and Reporting System. The IT Team will manage all technical aspects of the Management Dashboards System as well as the implementation, integration, and deployment of Management Dashboards applications.

5.6.2.3 Regulatory Compliance

Project Pre-Requisites, Dependencies and Constraints:

BT_RC01 – LIMS Enhancements; BT_RC02 – WIMS Enhancements; BT_RC03 – Regulatory SOP

Enhancements

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide guidelines and standards for governance and project implementation.
- *Dependencies:* The systems that LIMS needs to be integrated with – Linko Compliance Management, the Operations Data Management System (ODMS) and Management Dashboards – need to be implemented in advance of or in parallel with this project.

P-6.2.302 WIMS Enhancements (BT RC02) (annual x5)

Background

This Task implements enhancements to EWA’s existing Water Information Management Solution (WIMS, provided by Hach Solutions) so as to improve management access to laboratory data.

The Hach Water Information Management Solution (Hach WIMS) software combines data from laboratory and operational sources to provide managers with a more complete picture of wastewater processes – enabling better operational decisions. This water data management software takes in uploaded data from LIMS (Laboratory Information Management System) and ODMS (Operations Data Management System), streamlines reporting, provides user-defined alerts, and enables access to charting, graphing and mapping tools. WIMS is essential for managing and reporting data to the EPA, State, and other regulatory agencies. Some of the key capabilities of this solution include:

- *Central, Secure Database.* Process data is automatically (or manually) stored into a central, secure database for easy monitoring, analysis, reporting and predictive modeling. The data is readily accessible via a secured web interface, while securing audit trails and historical records are safe and continuously available for easy viewing.
- *Built-in Equations Manage Complex Calculations.* WIMS has built-in industry-specific formulas and verification protocols so as to enable complex calculations quickly and accurately. Such built-in equations help provide consistent results based on EPA requirements.
- *Troubleshooting Tools for Data Verification.* Intelligent alerts and modeling tools help resolve, predict and prevent wastewater system disruptions. WIMS data management software will flag problems, automatically verify and compare data, develop “what if” scenarios, and perform search queries.
- *Regulatory and Internal Report Templates Save Time.* Pre-programmed EPA and State report templates create business and regulatory reports instantly. The water data management software enables automatically scheduled reports on-screen, printed, or delivered via
- *Customizable Dashboards and Features.* Personalized dashboards allows managers to monitor key data and immediately shows the required information. This allows quick access to reports, graphs, and entry forms and provides shortcuts to other parts of the software.

Description

Implementation

- Re-evaluate EWA's business needs for WIMS and formulate a list of desired enhancements that are needed to fulfill those business needs; evaluate needs for additional reports and build out the data structures to generate those reports.
- If needed, conduct a WIMS software upgrade to provide the enhancements required to address the business needs for more rapid lab information management.
- Assess the needs and design the approach to improving the data uploads into WIMS from LIMS, ODMS, and any other desired data sources.
- Assess the needs for uploading data from WIMS to the Management Trending, Analysis and Reporting applications to support management dashboards.

Integration

- Establish enhanced interfaces for LIMS with the following:
 - Labworks Laboratory Information Management System.
 - Linko Compliance Management Software.
 - Operations Data Management System (which is one of the systems implemented via the Operations Technology Projects).
 - Management Trending, Analysis and Reporting applications – including Dashboards.

Justification

Organizational/Business Value – This Task builds upon the existing investment in the WIMS solution by building out the database tables and views that enable new or updated regulatory reporting. This will allow EWA to avoid future costs, as it ensures EWA will remain effective in its submittal of regulatory compliance reports.

Project Delivery

All three Tasks within the Regulatory Compliance Project should be guided by Environmental Services; governed jointly by Environmental Services and Operational Services; and technically supported by General Services (Information Systems).

5.6.2.4 Asset Management

Project Pre-Requisites, Dependencies and Constraints:

BT_AM01 – CMMS Enhancements

- *Pre-Requisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards. The benefits realization from implementing an Authority-wide CMMS solution is strongly dependent upon the establishment of sound project management approach and a commitment to business process change.
- *Dependencies:* The software applications that are to be integrated with the solution – including MUNIS Financials/HR, CPM, and ODMS – need to be implemented in advance of or in parallel with this project.

BT_AM02 – Maintenance SOPs

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide guidelines and standards for governance and project implementation.
- *Dependencies:* The two systems that need to be integrated – Laserfiche and Sharepoint Portal – need to be implemented before starting the integration.

BT_AM03 – GIS Implementation and Integration

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_AM04 – Capital Asset Planning

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* The software applications that are to be integrated with the solution – MUNIS Finance, MUNIS CMMS and MUNIS Fixed Assets – need to be implemented in advance of this project.

BT_AM05 – Mobile Electronic Forms

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide guidelines and standards for governance and project implementation.
- *Dependencies:* Any of the EWA information systems that need to be integrated with the electronic form system need to be implemented in advance of or in parallel with this project.

P-6.2.401 CMMS Enhancements (BT_AM01)

Background

This Task implements an expanded CMMS capability through more enhanced software functionality as well as integration of CMMS with EWA's Financial and HR Applications, SCADA, GIS, and other systems. Further, this Task – in conjunction with the other Tasks in the Asset Management Project – establishes the foundation for improved asset management, tracking of cost of service elements, and workforce mobility.

Implementation

- Implement foundational technology (server hardware and software, network connectivity, cyber-security, and data storage and back-up) for the new MUNIS CMMS.

- Install the new MUNIS CMMS software on server.
- Configure the new MUNIS CMMS software per the business requirements.
- Test and confirm the MUNIS CMMS configuration fit to business requirements.
- Plan and execute a deployment plan to Authority end-users.
- Design, develop, and publish management reports – including maintenance performance metrics, trending of time spent on various activities (or at specific remote facilities), and trending of problems by asset type.

Integration

Establish interfaces for the new software with the following through this project:

- MUNIS CMMS-MUNIS Financials/HR interface: MUNIS Financials/HR provides purchase order status (associated with work orders in MUNIS CMMS), materials/inventory costs, and standard labor rates (to enable calculation of work order labor costs in MUNIS CMMS). Purchase requisitions initiated in MUNIS CMMS will trigger purchase orders in MUNIS Financials/HR. And, MUNIS CMMS provides inventory levels and type queries for maintenance personnel.
- MUNIS CMMS-SCADA Historian Interface: This enables the triggering of Preventive and Predictive Maintenance work orders based on the uploading of equipment runtime data from the SCADA Historian to the MUNIS CMMS (an even more functional interface is to be implemented via another project, the Operations Data Management Project).
- MUNIS CMMS-GIS Interface: This interface will enable mobile, geospatial views of work orders, work sites, crew locations, etc. It will also enable geospatial analyses of asset condition status. GIS is an enabling technology that provides spatial context for many business processes. CMMS directly supports business processes relating to tracking and managing work and maintenance activities performed on the organization's assets. Since many wastewater utility assets can be maintained in GIS, there are many benefits that can be realized by integrating these two technologies:
 - Integrated through a common mapping application interface provides personnel such as dispatchers an efficient and effective means to respond to work requests and create work orders.
 - Providing a single common spatial asset database that can be leveraged by many business systems throughout EWA.
 - Providing real-time access to geospatial information about current work activities in order to plan and allocate appropriate resources within both Maintenance and Operations.
 - Providing a more efficient means for GIS data maintenance and editing, while reducing the backlog for entering facilities information.

Justification

Organizational Value – This Task addresses the organizational requirements for enhanced CMMS capabilities and accessibility, mobile access to CMMS, Asset/Maintenance dashboard, and ease of use.

Solution Value – The enhancement of MUNIS CMMS maintains EWA's upgrade path for its existing MUNIS CMMS software, including access to ongoing vendor support.

Project Delivery

General Services (IT and Maintenance) will lead this Task; governance will include other groups as well, especially Operational Services. The IT Team will manage all aspects of the implementation, integration, and deployment of the MUNIS CMMS software.

5.6.2.5 Capital Program Management

No Projects for this Section

5.6.2.6 Document/Records Management

Project Pre-Requisites, Dependencies and Constraints:

BT_DM01 – Collaborative / Content Portal

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_DM02 – Public Website Enhancements

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_DM03 – EDMS Update and Enhancements

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

P-6.2.601 Public Website Enhancements (BT_DM02)

Background

The objective of this Task is to enhance the EWA public website – providing improved search capabilities; publishing more information for communities and partner agencies; providing online forms for employee applications, permitting, etc.

Description

Implementation

Evaluate the existing EWA public website, identify improvement opportunities, review and prioritize the improvements with management, and execute the enhancements.

Integration

Integrate with the electronic form system to enable outside parties to electronically complete forms for submission to EWA for various purposes.

Justification

Organizational/Business Value – Ensures the continuation of an effective public presence by EWA.

Project Delivery

This Task is to be led by General Services (Information Systems) and governed by representatives from all groups within the EWA.

5.6.2.7 Information Technology Infrastructure

Project Pre-Requisites, Dependencies and Constraints:

BT_ITI01 – Mobile Computing Deployments

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_ITI02 – Telecommunications Upgrades

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_ITI03 – Business Continuity Readiness

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

BT_ITI04 – Cyber-Security Assessments / Improvements / Updates

- *Prerequisites:* The IT Governance Task (within the Technology and Data Governance Project) will provide the project implementation standards and help in establishing desired management improvement targets.
- *Dependencies:* None.

Background

This Task completes the development of a business continuity plan for EWA, including the identification of a set of actions to ensure organizational readiness for disaster recovery and returning the business to normal operations. It is expected that this Task will dovetail with an operations continuity plan for EWA (defined in the Operations Technology Projects of this Technology Master Plan).

The objectives of a good business continuity plan include:

- Guaranteeing the safety and well-being of EWA employees, customers, and business partners;
- Coordinating the activities of recovery personnel, thereby avoiding confusion and duplication of effort;
- Recovering critical business functions rapidly and with minimal operations impact;
- Limiting any disaster-related damages;
- Mitigating any financial losses or legal liabilities; and
- Minimizing the direct and indirect costs or losses associated with recovery operations.

Description

Implementation

- Develop a EWA-wide plan for business continuity and disaster recovery, including a documented set of procedures which specify actions, roles and responsibilities, lines of communication, and required technologies.
- Develop disaster scenarios for training and practicing the business continuity and disaster recovery procedures.
- Establish a schedule for testing and validating the business continuity and disaster recovery procedures.
- Complete evaluation and selection of the technical capabilities required for disaster recovery.
- Formulate action plan for implementing the technical capabilities required for disaster recovery – including back-up data center, back-up work center, and back-up telecommunications.

Justification

Organizational/Business Value – Delivers the action plan for getting EWA ready for disaster recovery and return to normal levels of business operations.

Project Delivery

IT should lead this, with governance by the entire EWA management team.

P-6.2.704 Telecommunications Upgrades (BT ITI02)

Background

This Task replaces EWA's telephone equipment; the existing technology is obsolete and no longer supported.

Description

Implementation

Develop functional and technical specifications for new telecommunications equipment and software; Evaluate alternative telecommunications solution options; select telecommunications solution that best addresses the business needs with solid long-term viability.

Justification

Organizational/Business Value – Sustains effective telecommunications services for EWA.

Project Delivery

IT Group leads; governance by General Services.

SECTION 6: PROJECT PRIORITY RANKING

Proposed E-CAMP projects are first screened based on Safety, Assessed Condition or Regulatory Compliance. Projects required to maintain a safe working environment, to prevent eminent equipment failure in the next two years, and to maintain regulatory compliance are designated “Top Priority” (TP). Certain major assets, such as engine generators, undergo regularly scheduled contracted major maintenance to preserve asset functionality. These projects are designated “Preventative Maintenance” (PM). TP and PM projects are recommended for near-term funding. Remaining projects are prioritized as described in this section.

The project prioritization process utilizes the established evaluation categories and assigns a weighted value between 1 and 6 with 1 being the lowest importance and 6 being the highest importance. Each project is rated utilizing the seven evaluation categories with priority value assignment ranging from 0 to 3 with 1 representing low relevance, 2 representing medium relevance and 3 representing high relevance. If a specific evaluation category bears no relevance to the project, the project is assigned a rating of 0.

The resulting priority score for each project is determined as the product of the category weight value and the priority value assigned. The composite score for each project is the sum of its priority scores in each evaluation category. Recommendation of project implementation is based on each project’s composite score. The priority project rating can vary from year to year based on specific circumstances at the EWPCF in that particular year.

Figure 6-1 presents the Priority Ranking System used, and Table 6-1 provides the scoring of the FY 2016 potential projects.

Figure 6-1: Priority Project Ranking System

EVALUATION CATEGORY	CATEGORY WEIGHT (1 = Lowest Priority)
Safety	Top Priority
Assessed Asset Service Life reached within 2 years	Top Priority
Regulatory Compliance	Top Priority
Consequence of Failure	6
Odor Control	5
Energy Efficiency	4
Cost Efficiency	3
Assessed Asset Service Life	2
Organizational Efficiency	1

This page intentionally left blank

ENCINA WASTEWATER AUTHORITY

Table 6-1, FY 2016 ACTIVE PROJECTS SORTED BY PRIORITY

Ref	Project No.	Capital Project	FY Planned Constr Start	Prel. Total Score	Sfty TP Yes/ No	AUL TP Yes/ No	Reg TP Yes/ No	6 cnsq fail	5 Odor Cntrl	4 Engy Eff	3 Cost Eff	2 A Use Life	1 Org Eff
								6	5	4	3	2	1
6	P - 1.1.006	GRS Isolation Improvements w/GRS 3 Inf Gate	2018	TP ⁽²⁾	yes			-	-	-	-	-	-
24	P - 1.2.012	PSB 1-10 Influent Gate Replacement	2017	TP ⁽²⁾		yes		-	-	-	-	-	-
32	P - 1.3.007	SCs 5 and 6 Mech Rehab	2018	TP ⁽²⁾		yes		-	-	-	-	-	-
42	P - 1.3.017	AB FRP Cover Replacement	2017+ ⁽⁴⁾	TP ⁽²⁾	yes			-	-	-	-	-	-
50	P - 2.1.002	Ocean Outfall Maintenance and Inspection - External (2 yrs)	2017+ ⁽⁴⁾	TP ⁽²⁾			yes	-	-	-	-	-	-
53	P - 2.1.005	Ocean Outfall Bathymetric Survey - External (5 yrs)	2020	TP ⁽²⁾			yes	-	-	-	-	-	-
54	P - 2.1.006	Ocean Outfall - Integrity Assessment per SLC Lease (5 yrs)	2020	TP ⁽²⁾			yes	-	-	-	-	-	-
81	P - 3.3.009	Drying Safety Upgrades	2016	TP ⁽²⁾	yes			-	-	-	-	-	-
118	P - 5.1.001	ORF I Carbon Replacement (annually)	2016+ ⁽⁴⁾	TP ⁽²⁾			Yes	-	-	-	-	-	-
140	P - 5.2.012	Site Security Facilities	2017	TP ⁽²⁾	yes			-	-	-	-	-	-
160	P - 5.2.031	Arc Flash Hazard Assessment	NA ⁽¹⁾	TP ⁽²⁾	yes			-	-	-	-	-	-
172	P - 5.3.010	Dryer Lab Enclosure	2019	TP ⁽²⁾	yes			-	-	-	-	-	-
5	P - 1.1.005	Grit and Screenings Handling Facility Rehab	2017	44				1	2	3	3	2	3
18	P - 1.2.006	PSB Phase 1 and PE Pipeline (Phase 1)	2020	43				3	2	0	2	3	3
30	P - 1.3.005	AB Diffuser Membrane Replacement	2016	40				2	0	3	3	2	3
67	P - 3.2.009	Digester 4, 5 and 6 Covers - Interior Coating, Struct Reinf	2019	39				3	1	1	1	3	3
122	P - 5.1.005	HW/GRT/PSB Odor Control Improvements	2019	39				2	3	0	1	3	3
99	P - 4.1.003	Cogen Engine Catalyst	2020	38				0	2	3	3	2	3
111	P - 4.1.015	Gas Conditioning Facilities	2020	38				0	2	3	3	2	3
146	P - 5.2.017	Instrument Air Piping Repairs	2016	37				3	0	1	2	3	3
71	P - 3.2.013	Digester Mixing System Replacement	2019	36				2	0	3	2	2	2

ENCINA WASTEWATER AUTHORITY

Table 6-1, FY 2016 ACTIVE PROJECTS SORTED BY PRIORITY

Ref	Project No.	Capital Project	FY Planned Constr Start	Prel. Total Score	Sfty TP Yes/ No	AUL TP Yes/ No	Reg TP Yes/ No	6 cnsq fail	5 Odor Cntrl	4 Engy Eff	3 Cost Eff	2 A Use Life	1 Org Eff
22	P - 1.2.010	PSB Scum Pipeline	≥2021	33				3	0	0	2	3	3
43	P - 1.3.018	AB Anaerobic Selector Zones	2020	33				2	0	2	2	2	3
28	P - 1.3.003	AB Rehab Projects	2016	31				2	0	3	1	1	2
134	P - 5.2.006	Plant Water Functional Improvements	2018	29				2	0	1	2	2	3
150	P - 5.2.021	Climate Control at MCCs	2017	28				1	0	3	2	1	2
47	P - 1.4.004	EPS Pipe Lining and Abandoned Pipe Coating Repair	≥2021	27				2	0	0	2	3	3
163	P - 5.3.001	Ops Bldg Locker Replacement	≥2021	26				1	1	1	2	1	3
91	P - 3.3.019	Centrifuge Drive Replacement	≥2021	25				2	0	0	2	2	3
56	P - 3.1.002	Sludge Process Improvements (DAFT or Alt Tech, Efficiency)	2019	24				0	1	2	2	1	3
174	P - 5.3.012	Chiller for Cogen Engine Building	2016	24				0	0	3	3	0	3
164	P - 5.3.002	Ops Bldg Air Intake Relocation	≥2021	23				1	2	0	0	2	3
57	P - 3.1.003	TWAS Pipeline Replacement	≥2021	22				1	0	2	1	1	3
69	P - 3.2.011	Second Waste Gas Flare and Pipeline	2020	22				1	1	1	1	1	2
90	P - 3.3.018	Centrate Pipeline Replacement (w/P-1.2.010)	≥2021	22				2	0	0	1	2	3
121	P - 5.1.004	Odor Monitoring Facilities	≥2021	22				1	2	0	1	1	1
39	P - 1.3.014	SCs 1 - 8 Infl and Effl Gate Rehab/Replacement	≥2021	21				2	0	0	1	2	2
94	P - 3.3.022	Loadout Facility Secondary Control	≥2021	21				1	0	1	2	1	3
35	P - 1.3.010	WAS Pipeline Replacement	2020	20				2	0	0	1	2	1
62	P - 3.2.004	Biosolids Screening Facility	2020	20				0	0	2	3	0	3
21	P - 1.2.009	PSB Struct and Mech Rehab (PSB Ph 2)	≥2021	19				1	0	1	1	2	2
156	P - 5.2.027	Plant-Wide Seal Coating	≥2021	19				1	0	1	1	2	2
38	P - 1.3.013	SC Concrete Cracking Prevention	≥2021	18				2	0	0	1	1	1

ENCINA WASTEWATER AUTHORITY

Table 6-1, FY 2016 ACTIVE PROJECTS SORTED BY PRIORITY

Ref	Project No.	Capital Project	FY Planned Constr Start	Prel. Total Score	Sfty TP Yes/ No	AUL TP Yes/ No	Reg TP Yes/ No	6 cnsq fail	5 Odor Cntrl	4 Engy Eff	3 Cost Eff	2 A Use Life	1 Org Eff
162	P - 5.2.033	Plant Wide Abandoned Equipment Removal	2018	18				0	0	0	3	3	3
14	P - 1.2.002	Primary Sludge Pumping Upgrades	≥2021	17				1	0	1	1	1	2
52	P - 2.1.004	Ocean Outfall Ballast Restoration	≥2021	17				2	0	0	1	1	0
40	P - 1.3.015	AB Flow Eq Feed and Return Pipeline Rehab	≥2021	16				1	0	0	2	1	2
65	P - 3.2.007	Digesters 1 and 3 Retrofit for Sludge/Gas storage	≥2021	16				0	0	2	2	0	2
104	P - 4.1.008	Cogen Engine 5 Installation	≥2021	16				0	0	2	2	0	2
124	P - 5.1.007	Drying Bldg Odor Control Improvements	≥2021	16				1	2	0	0	0	0
142	P - 5.2.014	Perimeter Fence Replacement	≥2021	16				1	0	0	1	2	3
166	P - 5.3.004	Ops Bldg Chiller Replacement	≥2021	16				1	0	0	2	1	2
108	P - 4.1.012	Heat Loop Bypass Installation	≥2021	15				0	1	1	1	0	3
110	P - 4.1.014	Retrofit HVAC Fans and Air Handlers with VFDs	≥2021	15				0	0	1	2	1	3
58	P - 3.1.004	DAF Polymer System Replacement	≥2021	14				1	0	0	1	1	3
80	P - 3.3.008	Dryer Major Maint	≥2021	14				2	0	0	0	1	0
55	P - 3.1.001	DAFTs 1 - 3 Scum Collector Replacement	≥2021	13				1	0	0	1	1	2
78	P - 3.3.006	Second Dryer Addition	2020	13				1	0	0	1	1	2
23	P - 1.2.011	PE Meter Replacement	≥2021	12				1	0	0	1	1	1
45	P - 1.4.002	EPS MCC and Conductors Replacement	≥2021	12				1	0	1	0	1	0
64	P - 3.2.006	Cell Lysis Facilities	≥2021	12				0	0	1	2	0	2
44	P - 1.4.001	EPS Rehab	≥2021	11				1	0	0	1	1	0
148	P - 5.2.019	Plant Landscaping	2020	11				0	1	0	1	1	1
155	P - 5.2.026	Plant Waste Stream Rerouting	2020	11				0	0	1	1	1	2
157	P - 5.2.028	Flooding Mitigation	≥2021	10				1	0	0	1	0	1

ENCINA WASTEWATER AUTHORITY

Table 6-1, FY 2016 ACTIVE PROJECTS SORTED BY PRIORITY

Ref	Project No.	Capital Project	FY Planned Constr Start	Prel. Total Score	Sfty TP Yes/ No	AUL TP Yes/ No	Reg TP Yes/ No	6 cnsq fail	5 Odor Cntrl	4 Engy Eff	3 Cost Eff	2 A Use Life	1 Org Eff
89	P - 3.3.017	DW Polymer Storage Tank Replacement	≥2021	9				0	0	1	1	0	2
15	P - 1.2.003	PE Second Pipeline	≥2021	8				1	0	0	0	1	0
79	P - 3.3.007	Centrifuges Major Maint	≥2021	8				1	0	0	0	1	0
16	P - 1.2.004	PE Emergency Discharge Pipeline Rehab	≥2021	6				1	0	0	0	0	0
178	P - 5.4.004	Vallecitos Sample Vault Installation	≥2021	5				0	0	0	1	0	2
46	P - 1.4.003	SE Gate Motor Operator Installation	≥2021	4				0	0	0	1	0	1
73	P - 3.3.001	MCC and Conductors Replacement - DW and Power Bldg	≥2021	4				0	0	0	0	2	0
76	P - 3.3.004	Pellet Bagging Facilities	≥2021	4				0	0	0	1	0	1
107	P - 4.1.011	ORC Generator	≥2021	4				0	0	1	0	0	0
165	P - 5.3.003	Construction Office Upgrade	≥2021	3				0	0	0	0	0	3
33	P - 1.3.008	SC 7 - Conversion from EQ to Clarifier	≥2021	1				0	0	0	0	0	1
106	P - 4.1.010	Cogen Engine 6 Installation	≥2021	1				0	0	0	0	0	1
143	P - 5.2.015	Northwest Storm Water Drain Sump to South DAF Pit Rehabilitation	≥2021	1				0	0	0	0	0	1
101	P - 4.1.005	Cogen Engine Top-End Overhaul (2016, 2017, 2 eng/yr)	2016+ ⁽⁴⁾	PM ⁽³⁾				-	-	-	-	-	-
102	P - 4.1.006	Cogen Engine In-Frame Overhaul (2024, 2025, 2 eng/yr)	2024+ ⁽⁴⁾	PM ⁽³⁾				-	-	-	-	-	-
103	P - 4.1.007	Cogen Engine Full Overhaul (2018, 2019, 2 eng/yr)	2018+ ⁽⁴⁾	PM ⁽³⁾				-	-	-	-	-	-
161	P - 5.2.032	Plant Wide Asset Painting and Protective Coating (Annually)	2016+ ⁽⁴⁾	PM ⁽³⁾				0	0	0	0	0	0
182	P - 6.1.201	SCADA Network and Computer Room Upgrades (OT_ES01)	2017	TMP ⁽⁵⁾				-	-	-	-	-	-
185	P - 6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	2019	TMP ⁽⁵⁾				-	-	-	-	-	-
187	P - 6.1.301	Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)	2017	TMP ⁽⁵⁾				-	-	-	-	-	-
188	P - 6.1.302	SCADA Integration with WIMS and Dashboards (OT_ID03)	2019	TMP ⁽⁵⁾				-	-	-	-	-	-

ENCINA WASTEWATER AUTHORITY
Table 6-1, FY 2016 ACTIVE PROJECTS SORTED BY PRIORITY

Ref	Project No.	Capital Project	FY Planned Constr Start	Prel. Total Score	Sfty TP Yes/ No	AUL TP Yes/ No	Reg TP Yes/ No	6 cnsq fail	5 Odor Cntrl	4 Engy Eff	3 Cost Eff	2 A Use Life	1 Org Eff
194	P - 6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	2016	TMP ⁽⁵⁾				-	-	-	-	-	-
195	P - 6.1.402	Optimization Implementation (OT_OI01)	≥2021	TMP ⁽⁵⁾				-	-	-	-	-	-
200	P - 6.1.407	Automation Study Implementation	2016+	TMP ⁽⁵⁾				-	-	-	-	-	-
215	P - 6.2.102	Technology Master Plan Updates (BT_TDG02) (every 5 yrs)	NA ⁽¹⁾	TMP ⁽⁵⁾				-	-	-	-	-	-
216	P - 6.2.103	Data Management Standards (BT_TDG03)	2016	TMP ⁽⁵⁾				-	-	-	-	-	-
218	P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	2017+ ⁽⁴⁾	TMP ⁽⁵⁾				-	-	-	-	-	-
226	P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	2016+	TMP ⁽⁵⁾				-	-	-	-	-	-
228	P - 6.2.401	CMMS Enhancements (BT_AM01) (annual)	NA ⁽¹⁾	TMP ⁽⁵⁾				-	-	-	-	-	-
234	P - 6.2.601	Public Website Enhancements (BT_DM02)	≥2021	TMP ⁽⁵⁾				-	-	-	-	-	-
239	P - 6.2.703	Business Continuity Readiness (BT_ITI03)	2018	TMP ⁽⁵⁾				-	-	-	-	-	-
240	P - 6.2.704	Telecommunications Upgrades (BT_ITI02)	≥2021	TMP ⁽⁵⁾				-	-	-	-	-	-

- (1) NA = Not applicable
- (2) TP = Top Priority
- (3) PM = Preventative Maintenance
- (4) + = Reoccurring Project
- (5) TMP = Technology Master Plan

This page intentionally left blank

SECTION 7: RECOMMENDED PROJECT IMPLEMENTATION SCHEDULE & COST SUMMARY

The Recommended Project Implementation Schedule and Cost Summary for FY 2016 through FY 2020 is presented on the following pages. This schedule is based on project priority ranking. These tables present each phase of projects scheduled for funding, as well as condition assessments, special studies, and engineering services.

This page intentionally left blank

Table 7-1: FY 2016 EWA Capital Improvement Program

FY 2016 E-CAMP Multi-Year Projects

FY 2016

	Condition Assessments Proposed Budget	Studies and Services Proposed Budget	Design Proposed Budget	Construction Proposed Budget	Construction Engineering Proposed Budget	Construction Management Proposed Budget	Total by Project Element	Total Project Budget
Liquid Process Improvements (1.X)								\$ 6,482,000
P - 1.1.005	Grit and Screenings Handling Facility Rehab	\$ -	\$ -	\$ 800,000	\$ -	\$ -	\$ 800,000	
P - 1.2.012	PSB 1-10 Influent Gate Replacement	\$ -	\$ -	\$ 88,000	\$ -	\$ -	\$ 88,000	
P - 1.3.003	AB Rehab Projects	\$ -	\$ -	\$ -	\$ 4,621,000	\$ 240,000	\$ 5,166,000	
P - 1.3.005	AB Diffuser Membrane Replacement	\$ -	\$ -	\$ -	\$ 390,000	\$ -	\$ 390,000	
P - 1.3.017	AB FRP Cover Replacement with Aluminum - Basin 1	\$ -	\$ 38,000	\$ -	\$ -	\$ -	\$ 38,000	
Outfall (2.X)								\$ -
Solids Process Improvements (3.X)								\$ 1,839,000
P - 3.3.009	Drying Safety Upgrades	\$ -	\$ -	\$ -	\$ 1,644,000	\$ 86,000	\$ 109,000	\$ 1,839,000
Energy Management (4.X)								\$ 275,000
P - 4.1.005	Cogeneration Engine Top-End Overhaul (2016, 2017, 2 eng/yr)	\$ -	\$ -	\$ -	\$ 275,000	\$ -	\$ -	\$ 275,000
General Improvements (5.X)								\$ 816,000
P - 5.1.001	ORF I Carbon Media Replacement (annually)	\$ -	\$ -	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000
P - 5.2.012	Site Security Facilities	\$ -	\$ 27,000	\$ -	\$ -	\$ -	\$ -	\$ 27,000
P - 5.2.017	Instrument Air Piping Rehab	\$ -	\$ -	\$ 42,000	\$ 241,000	\$ 13,000	\$ 16,000	\$ 312,000
P - 5.2.031	Arc Flash Hazard Assessment	\$ -	\$ 75,000	\$ -	\$ -	\$ -	\$ -	\$ 75,000
P - 5.2.032	Plant Wide Asset Painting and Protective Coating	\$ -	\$ -	\$ 12,000	\$ 128,000	\$ -	\$ 9,000	\$ 149,000
P - 5.2.033	Plant Wide Abandoned Equipment Removal	\$ -	\$ 22,000	\$ -	\$ -	\$ -	\$ -	\$ 22,000
P - 5.3.012	Chiller for Cogen Engine Building	\$ -	\$ -	\$ 18,000	\$ 100,000	\$ 6,000	\$ 7,000	\$ 131,000
Technology Master Plan Projects (6.X)								\$ 613,000
P - 6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	\$ -	\$ -	\$ -	\$ 117,000	\$ 7,000	\$ -	\$ 124,000
P - 6.1.407	Automation Study Implementation	\$ -	\$ -	\$ 26,000	\$ 287,000	\$ 15,000	\$ 19,000	\$ 347,000
P - 6.2.103	Data Management Standards (BT_TDG03)	\$ -	\$ -	\$ -	\$ 80,000	\$ -	\$ -	\$ 80,000
P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	\$ -	\$ -	\$ -	\$ 62,000	\$ -	\$ -	\$ 62,000
Professional Services (not associated with specific projects) (8.X)								\$ 1,215,000
CA - 8.1.006	FY 2016 Asset Condition Assessments - EWPCF	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000
CA - 8.1.008	Bridges	\$ 10,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 10,000
CA - 8.1.012	Building Condition Assessments	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000
S - 8.2.003	Biosolids Management Business Plan Update	\$ -	\$ 180,000	\$ -	\$ -	\$ -	\$ -	\$ 180,000
S - 8.2.013	Process Master Plan (Solids, Air, Title V, CEPT, Efficiency)	\$ -	\$ 300,000	\$ -	\$ -	\$ -	\$ -	\$ 300,000
S - 8.2.015	Potable Reuse Study	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000
S - 8.2.016	Phosphorus Removal Study	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000
S - 8.2.018	Pure Green Demonstration Garden Master Plan	\$ -	\$ 30,000	\$ -	\$ -	\$ -	\$ -	\$ 30,000
ES - 8.3.001	E-CAMP Update	\$ -	\$ 75,000	\$ -	\$ -	\$ -	\$ -	\$ 75,000
ES - 8.4.001	Extension of Staff Engineering Services (Annual)	\$ -	\$ 150,000	\$ -	\$ -	\$ -	\$ -	\$ 150,000
ES - 8.4.002	Research and Development Services	\$ -	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ 50,000
ES - 8.4.008	Electronic Operations Manual and Document Mgmt - Phase 4	\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000
ES - 8.4.011	Service Area Ordinance Alignment	\$ -	\$ 120,000	\$ -	\$ -	\$ -	\$ -	\$ 120,000
Remote Facility Major Plant Rehabilitation: General Improvements (refer to the R-CAMP)								\$ -
Sub-Totals FY 2016 Multi-Year Projects		\$ 110,000	\$ 1,217,000	\$ 1,036,000	\$ 8,045,000	\$ 367,000	\$ 465,000	\$ 11,240,000

Table 7-2: FY 2017 EWA Capital Improvement Program

FY 2017		FY 2016 E-CAMP Multi-Year Projects							Total by Project Element	Total Project Budget
		Condition Assessments Proposed Budget	Studies and Services Proposed Budget	Design Proposed Budget	Construction Proposed Budget	Construction Engineering Proposed Budget	Construction Management Proposed Budget			
Liquid Process Improvements (1.X)										\$ 5,750,000
P - 1.1.005	Grit and Screenings Handling Facility Rehab - Year 1 of 2	\$ -	\$ -	\$ -	\$ 2,954,940	\$ 153,000	\$ 195,160	\$ 3,304,000		
P - 1.2.012	PSB 1-10 Influent Gate Replacement	\$ -	\$ -	\$ -	\$ 950,000	\$ 50,000	\$ 63,000	\$ 1,063,000		
P - 1.3.017	AB FRP Cover Replacement with Aluminum - Basin No. 1	\$ -	\$ -	\$ 57,000	\$ 1,253,000	\$ 32,000	\$ 41,000	\$ 1,383,000		
Outfall (2.X)										\$ 76,000
P - 2.1.002	Ocean Outfall Maint and Inspection - External (Every 2 yrs)	\$ -	\$ -	\$ -	\$ 76,000	\$ -	\$ -	\$ 76,000		
Solids Process Improvements (3.X)										\$ -
Energy Management (4.X)										\$ 275,000
P - 4.1.005	Cogeneration Engine Top-End Overhaul (2016, 2017, 2 eng/yr)	\$ -	\$ -	\$ -	\$ 275,000	\$ -	\$ -	\$ 275,000		
General Improvements (5.X)										\$ 869,000
P - 5.1.001	ORF I Carbon Media Replacement (annually)	\$ -	\$ -	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000		
P - 5.2.012	Site Security Facilities	\$ -	\$ -	\$ 39,000	\$ 225,000	\$ 12,000	\$ 15,000	\$ 291,000		
P - 5.2.021	Climate Control at MCCs (4 MCCs)	\$ -	\$ -	\$ 44,000	\$ 254,000	\$ 14,000	\$ 17,000	\$ 329,000		
P - 5.2.032	Plant Wide Asset Painting and Protective Coating	\$ -	\$ -	\$ 12,000	\$ 128,000	\$ -	\$ 9,000	\$ 149,000		
Technology Master Plan Projects (6.X)										\$ 4,206,000
P - 6.1.201	SCADA Network and Computer Room Upgrades (OT_ES01)	\$ -	\$ -	\$ 493,000	\$ 2,845,000	\$ 149,000	\$ -	\$ 3,487,000		
P - 6.1.407	Automation Study Implementation	\$ -	\$ -	\$ 46,000	\$ 500,000	\$ 26,000	\$ 33,000	\$ 605,000		
P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	\$ -	\$ -	\$ -	\$ 52,000	\$ -	\$ -	\$ 52,000		
P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	\$ -	\$ -	\$ -	\$ 62,000	\$ -	\$ -	\$ 62,000		
Professional Services (not associated with specific projects) (8.X)										\$ 650,000
CA - 8.1.009	FY 2017 Asset Condition Assessments - EWPCF	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000		
ES - 8.3.001	E-CAMP Update	\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000		
ES - 8.4.001	Extension of Staff Engineering Services (Annual)	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000		
ES - 8.4.002	Research and Development Services	\$ -	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ 50,000		
ES - 8.4.008	Electronic Operations Manual and Document Mgmt - Updates	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000		
ES - 8.4.0xx	Misc. Professional Studies	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000		
Remote Facility Major Plant Rehabilitation: General Improvements (refer to the R-CAMP)										\$ -
Sub-Totals FY 2017 Multi-Year Projects		\$ 50,000	\$ 50,000	\$ 741,000	\$ 9,674,940	\$ 436,000	\$ 373,160	\$ 11,826,000	\$ 11,826,000	

Table 7-3: FY 2018 EWA Capital Improvement Program

FY 2016 E-CAMP Multi-Year Projects

FY 2018

		Condition Assessments	Studies and Services	Design	Construction	Construction Engineering	Construction Management	Total	Total
		Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	by Project Element	Project Budget
Liquid Process Improvements (1.X)									\$ 11,176,000
P - 1.1.005	Grit and Screenings Handling Facility Rehab - Year 2 of 2	\$ -	\$ -	\$ -	\$ 5,736,060	\$ 297,000	\$ 378,840	\$ 6,412,000	
P - 1.1.006	GRS Isolation Improvements w/GRS 3 Inf Gate	\$ -	\$ -	\$ -	\$ 873,000	\$ 46,000	\$ 58,000	\$ 977,000	
P - 1.3.007	SCs 5 and 6 Mech Rehab	\$ -	\$ -	\$ 186,000	\$ 2,021,000	\$ 105,000	\$ 134,000	\$ 2,446,000	
P - 1.3.017	AB FRP Cover Replacement with Aluminum - Basin No. 2	\$ -	\$ -	\$ 15,000	\$ 1,253,000	\$ 32,000	\$ 41,000	\$ 1,341,000	
Outfall (2.X)									\$ -
Solids Process Improvements (3.X)									\$ 484,000
P - 3.2.009	Digester 4, 5 and 6 Covers - Interior Coating, Struct Reinf.	\$ -	\$ -	\$ 323,000	\$ -	\$ -	\$ -	\$ 323,000	
P - 3.2.013	Digester Mixing System Replacement	\$ -	\$ -	\$ 161,000	\$ -	\$ -	\$ -	\$ 161,000	
Energy Management (4.X)									\$ 924,000
P - 4.1.007	Cogen Engine Full Overhaul (2018, 2019, 2 eng/yr)	\$ -	\$ -	\$ -	\$ 924,000	\$ -	\$ -	\$ 924,000	
General Improvements (5.X)									\$ 1,193,000
P - 5.1.001	ORF I Carbon Media Replacement (annually)	\$ -	\$ -	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000	
P - 5.2.006	Plant Water Functional Improvements	\$ -	\$ -	\$ 42,000	\$ 450,000	\$ 24,000	\$ 30,000	\$ 546,000	
P - 5.2.032	Plant Wide Asset Painting and Protective Coating	\$ -	\$ -	\$ 12,000	\$ 128,000	\$ -	\$ 9,000	\$ 149,000	
P - 5.2.033	Plant Wide Abandoned Equipment Removal	\$ -	\$ -	\$ 34,000	\$ 364,000	\$ -	\$ -	\$ 398,000	
Technology Master Plan Projects (6.X)									\$ 1,102,000
P - 6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	\$ -	\$ -	\$ 75,000	\$ -	\$ -	\$ -	\$ 75,000	
P - 6.1.301	Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)	\$ -	\$ -	\$ -	\$ 205,000	\$ -	\$ -	\$ 205,000	
P - 6.1.407	Automation Study Implementation	\$ -	\$ -	\$ 46,000	\$ 500,000	\$ 26,000	\$ 33,000	\$ 605,000	
P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	\$ -	\$ -	\$ -	\$ 52,000	\$ -	\$ -	\$ 52,000	
P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	\$ -	\$ -	\$ -	\$ 62,000	\$ -	\$ -	\$ 62,000	
P - 6.2.703	Business Continuity Readiness (BT_ITI03)	\$ -	\$ -	\$ 103,000	\$ -	\$ -	\$ -	\$ 103,000	
Professional Services (not associated with specific projects) (8.X)									\$ 650,000
CA - 8.1.010	FY 2018 Asset Condition Assessments - EWPCF	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.3.001	E-CAMP Update	\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000	
ES - 8.4.001	Extension of Staff Engineering Services (Annual)	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
ES - 8.4.002	Research and Development Services	\$ -	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.008	Electronic Operations Manual and Document Mgmt - Updates	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.0xx	Misc. Professional Studies	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
Remote Facility Major Plant Rehabilitation: General Improvements (refer to the R-CAMP)									\$ -
Sub-Totals FY 2018 Multi-Year Projects		\$ 50,000	\$ 50,000	\$ 1,047,000	\$ 12,668,060	\$ 530,000	\$ 683,840	\$ 15,529,000	\$ 15,529,000

Table 7-4: FY 2019 EWA Capital Improvement Program

FY 2019 E-CAMP Multi-Year Projects

FY 2019

		Condition Assessments	Studies and Services	Design	Construction	Construction Engineering	Construction Management	Total	Total
		Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	by Project Element	Project Budget
Liquid Process Improvements (1.X)									\$ 1,341,000
P - 1.3.017	AB FRP Cover Replacement with Aluminum - Basin No. 3	\$ -	\$ -	\$ 15,000	\$ 1,253,000	\$ 32,000	\$ 41,000	\$ 1,341,000	
Outfall (2.X)									\$ 76,000
P - 2.1.002	Ocean Outfall Maint and Inspection - External (Every 2 yrs)	\$ -	\$ -	\$ -	\$ 76,000	\$ -	\$ -	\$ 76,000	
Solids Process Improvements (3.X)									\$ 9,066,000
P - 3.1.002	Sludge Process Improvements (DAF or Alt Tech, Efficiency)	\$ -	\$ 77,000	\$ 251,000	\$ 2,561,000	\$ 133,000	\$ 170,000	\$ 3,192,000	
P - 3.2.009	Digester 4, 5 and 6 Covers - Interior Coating, Struct Reinf.	\$ -	\$ -	\$ -	\$ 3,509,000	\$ 182,000	\$ 232,000	\$ 3,923,000	
P - 3.2.013	Digester Mixing System Replacement	\$ -	\$ -	\$ -	\$ 1,744,000	\$ 91,000	\$ 116,000	\$ 1,951,000	
Energy Management (4.X)									\$ 924,000
P - 4.1.007	Cogen Engine Full Overhaul (2018, 2019, 2 eng/yr)	\$ -	\$ -	\$ -	\$ 924,000	\$ -	\$ -	\$ 924,000	
General Improvements (5.X)									\$ 1,293,000
P - 5.1.001	ORF I Carbon Media Replacement (annually)	\$ -	\$ -	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000	
P - 5.1.005	HW/GRT/PSB Odor Control Improvements	\$ -	\$ -	\$ 60,000	\$ 651,000	\$ 34,000	\$ 43,000	\$ 788,000	
P - 5.2.032	Plant Wide Asset Painting and Protective Coating	\$ -	\$ -	\$ 12,000	\$ 128,000	\$ -	\$ 9,000	\$ 149,000	
P - 5.3.010	Dryer Lab Enclosure	\$ -	\$ -	\$ 34,000	\$ 197,000	\$ 11,000	\$ 14,000	\$ 256,000	
Technology Master Plan Projects (6.X)									\$ 1,998,000
P - 6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	\$ -	\$ -	\$ -	\$ 716,000	\$ 38,000	\$ -	\$ 754,000	
P - 6.1.302	SCADA Integration with WIMS and Dashboards (OT_ID03)	\$ -	\$ -	\$ -	\$ 286,000	\$ 15,000	\$ -	\$ 301,000	
P - 6.1.407	Automation Study Implementation	\$ -	\$ -	\$ 46,000	\$ 500,000	\$ 26,000	\$ 33,000	\$ 605,000	
P - 6.2.102	Technology Master Plan Updates (BT_TDG02) (every 5 yrs)	\$ -	\$ 224,000	\$ -	\$ -	\$ -	\$ -	\$ 224,000	
P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	\$ -	\$ -	\$ -	\$ 52,000	\$ -	\$ -	\$ 52,000	
P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	\$ -	\$ -	\$ -	\$ 62,000	\$ -	\$ -	\$ 62,000	
Professional Services (not associated with specific projects) (8.X)									\$ 650,000
CA - 8.1.011	FY 2019 Asset Condition Assessments - EWPCF	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.3.001	E-CAMP Update	\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000	
ES - 8.4.001	Extension of Staff Engineering Services (Annual)	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
ES - 8.4.002	Research and Development Services	\$ -	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.008	Electronic Operations Manual and Document Mgmt - Updates	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.0xx	Misc. Professional Studies	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
Remote Facility Major Plant Rehabilitation: General Improvements (refer to the R-CAMP)									\$ -
Sub-Totals FY 2019 Multi-Year Projects		\$ 50,000	\$ 851,000	\$ 468,000	\$ 12,759,000	\$ 562,000	\$ 658,000	\$ 15,348,000	\$ 15,348,000

Table 7-5 FY 2020 EWA Capital Improvement Program

FY 2016 E-CAMP Multi-Year Projects

FY 2020		Condition Assessments	Studies and Services	Design	Construction	Construction Engineering	Construction Management	Total	Total
		Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	Proposed Budget	by Project Element	Project Budget
Liquid Process Improvements (1.X)									\$ 7,342,000
P - 1.2.006	PSB Phase I and PE Pipeline Rehab (Phase 1)	\$ -	\$ -	\$ 310,000	\$ 3,359,000	\$ 174,000	\$ 222,000	\$ 4,065,000	
P - 1.3.010	WAS Pipeline Replacement	\$ -	\$ -	\$ 55,000	\$ 318,000	\$ 17,000	\$ 21,000	\$ 411,000	
P - 1.3.017	AB FRP Cover Replacement with Aluminum - Basin 4	\$ -	\$ -	\$ 15,000	\$ 1,253,000	\$ 32,000	\$ 41,000	\$ 1,341,000	
P - 1.3.018	AB Anaerobic Selector Zones	\$ -	\$ -	\$ 116,000	\$ 1,259,000	\$ 66,000	\$ 84,000	\$ 1,525,000	
Outfall (2.X)									\$ 217,000
P - 2.1.005	Ocean Outfall Bathymetric Survey - External (Every 5 Years)	\$ -	\$ -	\$ -	\$ 88,000	\$ 5,000	\$ 6,000	\$ 99,000	
P - 2.1.006	Ocean Outfall - Integrity Assessment per SLC Lease (Every 5 Years)	\$ -	\$ -	\$ 17,000	\$ 96,000	\$ 5,000	\$ -	\$ 118,000	
Solids Process Improvements (3.X)									\$ 14,559,000
P - 3.2.004	Biosolids Screening Facility	\$ -	\$ -	\$ 100,000	\$ 1,078,000	\$ 56,000	\$ 72,000	\$ 1,306,000	
P - 3.2.011	Second Waste Gas Flare and Pipeline	\$ -	\$ 34,000	\$ 102,000	\$ 1,105,000	\$ 58,000	\$ 73,000	\$ 1,372,000	
P - 3.3.006	Second Dryer Addition	\$ -	\$ 288,000	\$ 882,000	\$ 9,582,000	\$ 496,000	\$ 633,000	\$ 11,881,000	
Energy Management (4.X)									\$ 5,319,000
P - 4.1.003	Cogen Engine Catalyst	\$ -	\$ -	\$ 35,000	\$ 198,000	\$ 11,000	\$ 13,000	\$ 257,000	
P - 4.1.005	Cogeneration Engine Top-End Overhaul (2020, 2021, 2 eng/yr)	\$ -	\$ -	\$ -	\$ 275,000	\$ -	\$ -	\$ 275,000	
P - 4.1.015	Gas Conditioning Facilities	\$ -	\$ -	\$ 364,000	\$ 3,956,000	\$ 205,000	\$ 262,000	\$ 4,787,000	
General Improvements (5.X)									\$ 840,000
P - 5.1.001	ORF I Carbon Media Replacement (annually)	\$ -	\$ -	\$ -	\$ 100,000	\$ -	\$ -	\$ 100,000	
P - 5.2.019	Plant Landscaping	\$ -	\$ -	\$ 38,000	\$ 220,000	\$ 12,000	\$ 15,000	\$ 285,000	
P - 5.2.026	Plant Waste Stream Rerouting	\$ -	\$ 20,000	\$ 38,000	\$ 216,000	\$ 12,000	\$ 20,000	\$ 306,000	
P - 5.2.032	Plant Wide Asset Painting and Protective Coating	\$ -	\$ -	\$ 12,000	\$ 128,000	\$ -	\$ 9,000	\$ 149,000	
Technology Master Plan Projects (6.X)									\$ 719,000
P - 6.1.407	Automation Study Implementation	\$ -	\$ -	\$ 46,000	\$ 500,000	\$ 26,000	\$ 33,000	\$ 605,000	
P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	\$ -	\$ -	\$ -	\$ 52,000	\$ -	\$ -	\$ 52,000	
P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	\$ -	\$ -	\$ -	\$ 62,000	\$ -	\$ -	\$ 62,000	
Professional Services (not associated with specific projects) (8.X)									\$ 650,000
CA - 8.1.012	FY 2020 Asset Condition Assessments - EWPCF	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.3.001	E-CAMP Update	\$ -	\$ 100,000	\$ -	\$ -	\$ -	\$ -	\$ 100,000	
ES - 8.4.001	Extension of Staff Engineering Services (Annual)	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
ES - 8.4.002	Research and Development Services	\$ -	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.008	Electronic Operations Manual and Document Mgmt - Updates	\$ -	\$ 50,000	\$ -	\$ -	\$ -	\$ -	\$ 50,000	
ES - 8.4.0xx	Misc. Professional Studies	\$ -	\$ 200,000	\$ -	\$ -	\$ -	\$ -	\$ 200,000	
Remote Facility Major Plant Rehabilitation: General Improvements (refer to the R-CAMP)									\$ -
Sub-Totals projects deferred to FY 2020 or beyond		\$ 50,000	\$ 892,000	\$ 2,180,000	\$ 23,845,000	\$ 1,175,000	\$ 1,504,000	\$ 29,646,000	\$ 29,646,000

This page intentionally left blank

APPENDIX A

HISTORICAL PROJECT LIST

This page intentionally left blank

FISCAL YEAR 2015 PROJECTS

Projects selected for implementation during FY2015 are listed below. These projects have been completed unless otherwise noted.

1. P – 1.1.001 IJS Rehab
2. P - 2.1.005 Ocean Outfall Bathymetric Survey – External
3. P - 2.1.006 Ocean Outfall – Integrity Assessment per SLC Lease
4. P - 3.2.001 Biofuel Receiving Facilities
5. P - 3.3.009 Drying Safety Upgrades (Phases 2 and 3; Year 1 of 2)
6. P - 3.3.021 Pyrolysis Facilities
7. P - 4.1.006 Cogeneration Engine In-Frame Overhaul (Year 2 of 2)
8. P - 4.1.018 Lighting and Controls Improvements
9. P - 4.1.019 Chilled Water and Hot Water Systems
10. P - 4.1.021 Cogen NG Line Meter
11. P - 5.1.002 ORF I Carbon Replacement (annually)
12. P - 5.1.008 ORF III Chem Feed System Improvements
13. P - 5.1.010 ORF I, ORF II, ORF III Process Improvements
14. P - 5.3.006 Secondary Scum Pit Roof Removal
15. P - 6.1.101 Process Control Narrative/Automation Study
16. P - 6.1.501 SCADA Design Guidelines
17. P - 6.1.502 SCADA Software Standards
18. P - 6.1.508 SCADA Governance
19. P - 6.2.101 IT Governance Policies
20. P - 6.2.301 LIMS Enhancements
21. S - 8.4.009 Pyrolysis Pilot Study Support

FISCAL YEAR 2014 PROJECTS

Projects selected for implementation during FY 2014 are listed below. These projects have been completed unless otherwise noted.

1. P - 1.1.001 IJS Rehab (2012 Major Plant Rehab) (Part 1, continued in FY 2015)
2. P - 1.1.002 HW Ag/Aer Piping and Diffusers Replacement (with P-1.1.001)
3. P - 1.1.007 Vactor Receiving Station (with P-1.1.001)
4. P - 1.1.010 Influent Pipelines Rehab (with P-1.1.001)
5. P - 2.1.002 Ocean Outfall Maintenance and Inspection - External – PM
6. P - 2.1.003 Outfall ARV Vault Replacement (with P-1.1.001)
7. P - 3.3.010 Drying Building Coded Locks (PAR)
8. P - 3.3.011 Drying Safety Upgrades Incl Recycle Bin Purge vent relocation (Phase 1)
9. P - 3.3.012 RTO Media Replacement
10. P - 3.3.014 RTO Flush Drain Relocation
11. P - 3.3.015 RTO Equipment Corrosion Control (PAR)
12. P - 4.1.004 NG Dilution Equipment Servicing
13. P - 5.2.004 CoGen Engine In-Frame Overhaul (2014, 2015, 2 engines each year)
14. P - 4.1.013 CoGen Bldg Floor Repair (PAR)
15. P - 5.1.006 IJS Odor Control Improvements (with P-1.1.001)
16. P - 5.2.001 Natural Gas Pipeline Replacement
17. P - 5.2.004 3WLC Strainer Replacement
18. P - 5.3.009 DW Bldg Roof Repair (PAR)
19. S - 8.2.001 EWPCF 204 Facility Master Plan
20. S - 8.2.010 Plant Flooding Study

FISCAL YEAR 2013 PROJECTS

Projects selected for implementation during FY 2013 are listed below. These projects have been completed unless otherwise noted.

1. P - 1.1.004 Grit Separator Nos.1 and 2 Replacement
2. P - 1.3.001 Blower Electrical Improvements
3. P - 2.1.001 Land Outfall Inspection and Cleaning - Internal – PM
4. P - 3.2.002 Digesters 5 and 6 Cleaning (finished in FY 2014)
5. P - 4.1.002 Cogen UPS Upgrade - completed in house
6. P - 4.1.005 Cogen Engine Top-End Overhaul (2012, 2013, 2 engines each year)
7. P - 5.1.002 ORF I Carbon Replacement – PM
8. P - 5.2.023 South Parcel Fence
9. P - 5.3.008 Roof Access Safety Facilities (continued in FY 2014)
10. S - 8.2.002 Plant and Non-Potable Water Study

FISCAL YEAR 2012 PROJECTS

Projects selected for implementation during FY 2012 are listed below. These projects have been completed unless otherwise noted.

1. Biogas Treatment Facilities (EMP3)
2. Cogen Communications Redundancy (POW3)
3. Digester 4 Rehab (D5)
4. Third Centrifuge Facilities (DRY2)
5. Cogen Engines Catalyst (Part A) (EMP2A)
6. Cake Pump Bleedoff Line (DRY4)
7. Centrate Polymer Control System Upgrades (DRY5)
8. Cogen Engine Top-End OH1 and 2 - PM (PV1C)
9. Centrifuge Polymer Storage Tank Expansion (DRY7)

FISCAL YEAR 2011 PROJECTS

Projects selected for implementation during FY 2011 are listed below. These projects have been completed unless otherwise noted.

1. Cogeneration Engine Top-End OH 3 and 4 (PV1B)
2. Rehab of 42" Aeration Air Piping (AIR3)
3. ORF I Carbon Replacement Project - PM (ORF1)
4. Grit Screw Nos. 1 and 2 (HW4)
5. Centrate Line Improvement Project (DRY2)
6. Agitation Air Blower conversion to Aeration Air Blower (POW1)
7. Primary Clarifier Cover Replacement (Tanks 1-6) (PC16)
8. Regenerated Thermal Oxidizer Media Replacement (DRY1)
9. Energy Mgmt - Miscellaneous Energy Efficiency Project (EMP3)
10. Post Phase V Site Improvements – Plant Paving Repair (PVS11)
11. Misc Plant Improvements - Additional Bulk Hypochlorite Storage Tank Chlorine Contact Basin (MPI1)
12. Rehabilitate of Digester No. 4 Gas Mixing System – Design Only (D5)
13. Gas Compressors Control Upgrades (MCU1)
14. Aeration Basin Rehabilitation – Design Only (A13)
15. Plant Safety Projects (SFTY2)
16. Post Phase V Follow-Up Improvements (IMP4)
17. Equalization Storage 2011 Update

FISCAL YEAR 2010 PROJECTS

Projects selected for implementation during FY 2010 are listed below. These projects have been completed unless otherwise noted.

1. Waste Gas Flare System Replacement (Final Design, Bid and Construction) (FLR1)
2. ORF III Rehabilitation (East Tower) (ORF III)
3. Co-Gen Engines, Top End Overhaul, Engines 1 and 2
4. Safety Enhancements (fall protection and platform by wet bins area, rebuild steps from first floor of dewatering, task lighting and receptacles at dryer platforms, polymer area secondary containment and drains – Phase III Building)
5. Secondary Clarifier Nos. 1 through 4

FISCAL YEAR 2009 PROJECTS

Projects selected for implementation during FY 2009 are listed below. These projects have been completed unless otherwise noted.

1. Waste Gas Flare System Replacement (Preliminary Design only) (FLR1)
2. ORF III Rehabilitation (West Tower Only) (ORF III)

FISCAL YEAR 2008 PROJECTS

Projects selected for implementation during FY 2008 are listed below. These projects have been completed unless otherwise noted.

1. Starting Air System (Cogeneration) (AIR1)
2. Rehabilitation of Aeration Blower 4006 (BLR1)

FISCAL YEAR 2007 PROJECTS

Projects selected for implementation during FY 2007 are listed below. These projects have been completed unless otherwise noted.

1. Cogeneration Engine Overhaul (4) (CG2)

FISCAL YEAR 2006 PROJECTS

Projects selected for implementation during FY 2006 are listed below. These projects have been completed unless otherwise noted.

1. Replace Media in ORF III (OD6)
2. Rehab Clarifier Mechanism for Basin No. 8 (SC5)
3. Replace Bar Screen No. 4 (HW5)
4. Replace Dome Cover Insulation for Digester Nos. 4, 5 and 6 (D4)
5. Replace Grit Drain Line (G5)
6. Replace Dome Diffusers in Aeration Basin No. 3 (A12)
7. Roof Replacement/Repair on Select Buildings (R1)

FISCAL YEAR 2005 PROJECTS

Projects selected for implementation during FY 2005 are listed below. These projects have been completed unless otherwise noted.

1. Replace Secondary MCCs and RAS Pump VFDs (SC6)

FISCAL YEAR 2004 PROJECTS

Projects selected for implementation during FY 2004 are listed below. These projects have been completed unless otherwise noted.

1. Replace and Upgrade the Skylights and Roof Hatches Throughout the Plant (SFTY1)
2. Replace Building Fresh Ductwork (HVAC9)

FISCAL YEAR 2003 PROJECTS

Projects selected for implementation during FY 2003 are listed below. These projects have been completed unless otherwise noted.

1. Clean Digester Nos. 5 and 6 (D3)
2. Replace Aeration Air Header to Aeration Basin Nos. 1 and 2 (A11)

FISCAL YEAR 2002 PROJECTS

Projects selected for implementation during FY 2002 are listed below. These projects have been completed unless otherwise noted.

1. Replace Dome Diffusers in Aeration Basin No. 2 (A9)
2. Supply 2W Softened Water to Secondary Area (SFT1)

FISCAL YEAR 2001 PROJECTS

Projects selected for implementation during FY 2001 are listed below. These projects have been completed unless otherwise noted.

1. Rebuild Three (3) Cogeneration System Engines (CG1)
2. Replace Dome Diffusers in Aeration Basin No. 1 (A8)

FISCAL YEAR 2000 PROJECTS

Projects selected for implementation during FY 2000 are listed below. These projects have been completed unless otherwise noted.

1. Groundwater Infiltration Through Electrical Conduits into Secondary Gallery (GW1)
2. Replace V-Notch Weir Plates in Primary Clarifier Nos. 1 through 6 (PC14)
3. Replace Effluent Troughs – Primary Clarifier Nos. 1, 2 and 3 (PC15)
4. Replace Mechanical Bar Screen No. 1 (HW3)
5. Replace Air Handling Unit – Cogen Building (HVAC1)
6. Replace Air Handling Unit – Headworks Building (HVAC2)
7. Replace Air Handling Unit – Dewatering Building (HVAC3)
8. Aeration Basin Channel Piping Rehabilitation (A4)
9. Improve Drainage System at DAF Thickener and Chlorine Building Areas (DRN1)

FISCAL YEAR 1999 PROJECTS

Projects selected for implementation during FY 1999 are listed below. These projects have been completed unless otherwise noted.

1. Primary Clarifier Nos. 1, 2 and 3 Scum Removal Mechanism (PC1-3)
2. Replace Dilute Natural Gas Mix. and Associated Equipment (CS3)
3. Replace Carbon and Carbon Bed Support Beams ORT-I & ORT IIA (OD5)
4. Replace Influent Gates – Grit Tank Nos. 1 and 2 (G3)
5. Replace Influent Junction Gate (HW4)
6. Replace Influent Flow Dist. In Primary Clarifier Nos. 1 through 6 (PC13)
7. Replace Wall Bearings and Shafting for Primary Clarifier No. 3 (PC8)

FISCAL YEAR 1998 PROJECTS

Projects selected for implementation during FY 1998 are listed below. These projects have been completed unless otherwise noted.

1. Upgrade Electrical System for Cogeneration (CS1)
2. Provide Additional Adsorption Chiller Capacity (CS2)
3. Modify Ductwork in Dewatering Building to Improve Air Quality (DW3)
4. Replace Mechanical Bar Screen No. 2 (HW2)
5. Recoat Secondary Clarifier Nos. 1 and 3 Hardware (SC2)
6. Recoat Secondary Clarifier Nos. 2 and 4 Hardware (SC1)

FISCAL YEAR 1997 PROJECTS

Projects selected for implementation during FY 1997 are listed below. These projects have been completed unless otherwise noted.

1. Modify Supply and Exhaust Ductwork in Headworks (HW1)
2. Install Foul Air Ducting to Influent Junction Structure (OD2)
3. Repair Carbon Towers (OD4)
4. Replace Chlorine Gas with Hydrogen Peroxide and Sodium Hypochlorite

FISCAL YEAR 1996 PROJECTS

Projects selected for implementation during FY 1996 are listed below. These projects have been completed unless otherwise noted.

1. Recoat Interior of Grit Chamber No. 2 (G2)
2. Replace Steel Floor Rails for Primary Clarifier No. 2 (PC7)
3. Replace Scum Skimmer Mechanism in Primary Clarifier No. 4 (PC4)
4. Replace Scum Skimmer Mechanism in Primary Clarifier No. 5 (PC5)
5. Replace Scum Skimmer Mechanism in Primary Clarifier No. 6 (PC6)
6. Recoat the Interior of Digester No. 4 (D1)

FISCAL YEAR 1995 PROJECTS

Projects selected for implementation during FY 1995 are listed below. These projects have been completed unless otherwise noted.

1. Replace Aeration Basin Nos. 1 and 2 Diffuser Air Piping (A1 and A2)
2. Rehabilitation of DAF Hardware (DAF2)
3. Screenings Building Ductwork Rehabilitation (HVAC2)

FISCAL YEAR 1994 PROJECTS

Projects selected for implementation during FY 1994 are listed below. These projects have been completed unless otherwise noted.

1. Process and Channel Air Cross Connection (A3)
2. Repair Process and Channel Air Piping (A4)
3. Rehabilitation of DAF Hardware (DAF1)
4. Underground Storage Tank Removal and Replacement (U1)

This page intentionally left blank

APPENDIX B

PROJECT LIST

This page left intentionally blank

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
1.0 Liquid Process Improvements				
1.1 Headworks				
1	P - 1.1.001	Infl Junction Structure Rehab (contingency)	pre-2014	2014
2	P - 1.1.002	HW Ag/Aer Piping and Diffusers Replacement	pre-2014	2014
3	P - 1.1.003	HW CEPT Sys Air Delivery Rehab - (w/P-1.1.002)	pre-2014	eliminated
4	P - 1.1.004	Grit Separators 1 and 2 Replacement	pre-2014	2014
5	P - 1.1.005	Grit and Screenings Handling Facility Rehab	pre-2014	pending
6	P - 1.1.006	GRS Isolation Improvements w/GRS 3 Inf Gate	pre-2014	pending
7	P - 1.1.007	Vactor Receiving Station	pre-2014	2014
8	P - 1.1.008	GRS Rehab	pre-2014	pending
9	P - 1.1.009	Influent Flow Metering Installation	pre-2014	2015
10	P - 1.1.010	Influent Pipeline Rehab w/Addl 2012 Major Rehab	2014	2014
11	P - 1.1.011	Influent Real-Time Monitoring	2015	pending
12	P - 1.1.012	Off-Site Fermentation and Odor Control	2015	pending
1.2 Primary Treatment				
13	P - 1.2.001	Primary Process Annunciator Panel Replacement (w/P-1.1.005)	pre-2014	eliminated
14	P - 1.2.002	Primary Sludge Pumping Upgrades	pre-2014	pending
15	P - 1.2.003	PE Second Pipeline	pre-2014	pending
16	P - 1.2.004	PE Emergency Discharge Pipeline Rehab	pre-2014	pending
17	P - 1.2.005	PSB Helical Scum Skimmer Replace - (w/P-1.2.006)	pre-2014	combined
18	P - 1.2.006	PSB Phase 1 and PE Pipeline (Phase 1)	pre-2014	pending
19	P - 1.2.007	CEPT Neat Polymer Flow Meter Installation - eliminated	pre-2014	eliminated
20	P - 1.2.008	PSB Influent Gate Replacement - (w/P-1.2.006)	pre-2014	combined
21	P - 1.2.009	PSB Struct and Mech Rehab (PSB Ph 2)	pre-2014	pending
22	P - 1.2.010	PSB Scum Pipeline	2014	pending
23	P - 1.2.011	PE Meter Replacement	2015	pending
24	P - 1.2.012	PSB 1-10 Influent Gate Replacement	2016	pending
1.3 Secondary Treatment				
25	P - 1.3.001	Blower Electrical Improvements	pre-2014	2013
26	P - 1.3.002	Annunciator Panels Replace - Second Process (w/P-1.3.004)	pre-2014	combined
27	P - 1.3.003	AB Selector Implementation and Cover Replacement	pre-2014	pending
28	P - 1.3.003	AB Rehab Projects	2016	pending
29	P - 1.3.004	AB Mech Rehab and RAS Pump Addition	pre-2014	pending
30	P - 1.3.005	AB Diffuser Membrane Replacement	pre-2014	pending
31	P - 1.3.006	Secondary Polymer System Replacement (no longer used)	pre-2014	pending
32	P - 1.3.007	SCs 5 and 6 Mech Rehab	pre-2014	pending

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
33	P - 1.3.008	SC 7 - Conversion from EQ to Clarifier	pre-2014	pending
34	P - 1.3.009	Sec Splitter Box Gate Motor Operators Install - eliminated	pre-2014	eliminated
35	P - 1.3.010	WAS Pipeline Replacement	pre-2014	pending
36	P - 1.3.011	AB No. 3 Diffusers Membr Repl - (duplicate, see P-1.3.005)	pre-2014	eliminated
37	P - 1.3.012	AB DO Probe Replacement	2014	pending
38	P - 1.3.013	SC Concrete Cracking Prevention	2014	pending
39	P - 1.3.014	SCs 1 - 8 Infl and Effl Gate Rehab/Replacement	2014	pending
40	P - 1.3.015	AB Flow Eq Feed and Return Pipeline Rehab	2014	pending
41	P - 1.3.016	AB Efficiency Optimization	2015	2015
42	P - 1.3.017	AB FRP Cover Replacement	2016	pending
43	P - 1.3.018	AB Anaerobic Selector Zones	2016	pending
1.4 Effluent				
44	P - 1.4.001	EPS Rehab	pre-2014	pending
45	P - 1.4.002	EPS MCC and Conductors Replacement	pre-2014	pending
46	P - 1.4.003	SE Gate Motor Operator Installation	pre-2014	pending
47	P - 1.4.004	EPS Pipe Lining and Abandoned Pipe Coating Repair	2014	pending
48	P - 1.4.005	PD Blower Addition, Aeration/Agitation	2014	pending
2.0 Outfall				
2.1 Outfall				
49	P - 2.1.001	Land Outfall Inspection and Cleaning - Internal - Complete	pre-2014	2013
50	P - 2.1.002	Ocean Outfall Maintenance and Inspection - External (2 yrs)	pre-2014	2015
51	P - 2.1.003	Outfall ARV Vault Replacement - (w/P-1.1.001)	pre-2014	2014
52	P - 2.1.004	Ocean Outfall Ballast Restoration	pre-2014	pending
53	P - 2.1.005	Ocean Outfall Bathymetric Survey - External (5 yrs)	2014	pending
54	P - 2.1.006	Ocean Outfall - Integrity Assessment per SLC Lease (5 yrs)	2015	pending
3.0 Solids Processing Improvements				
3.1 Biosolids Thickening				
55	P - 3.1.001	DAFTs 1 - 3 Scum Collector Replacement	pre-2014	pending
56	P - 3.1.002	Sludge Process Improvements (DAFT or Alt Tech, Efficiency)	pre-2014	pending
57	P - 3.1.003	TWAS Pipeline Replacement	pre-2014	pending
58	P - 3.1.004	DAF Polymer System Replacement	pre-2014	pending
3.2 Biosolids Digestion				
59	P - 3.2.001	Biofuel Receiving Facilities (Add budget)	pre-2014	2014
60	P - 3.2.002	Digesters 5 and 6 Cleaning	pre-2014	2013

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, <i>Italics Text Indicates Project Funded/</i> <i>Completed by FY Construction Listed or Eliminated</i>)	E-CAMP Rev Year Project Added	Actual Const FY Start
61	<i>P-3.2.003</i>	<i>Digesters 5 and 6 Pump/Piping Foundation Stabilization</i>	<i>pre-2014</i>	<i>pending</i>
62	P - 3.2.004	Biosolids Screening Facility	pre-2014	pending
63	<i>P-3.2.005</i>	<i>Digesters 5 and 6 Mixing Pumps Replacement</i>	<i>pre-2014</i>	<i>pending</i>
64	P - 3.2.006	Cell Lysis Facilities	pre-2014	pending
65	P - 3.2.007	Digesters 1 and 3 Retrofit for Sludge/Gas storage	pre-2014	pending
66	<i>P-3.2.008</i>	<i>Waste Gas Flare Operation Mods</i>	<i>pre-2014</i>	<i>pending</i>
67	P - 3.2.009	Digester 4, 5 and 6 Covers - Interior Coating, Struct Reinf	2014	pending
68	<i>P-3.2.010</i>	<i>Digesters 5 and 6 Covers - Interior Coating (comb w/3.2.009)</i>	<i>2014</i>	<i>combined</i>
69	P - 3.2.011	Second Waste Gas Flare and Pipeline	pre-2014	pending
70	<i>P-3.2.012</i>	<i>Digester 4 - Dewatering</i>	<i>2015</i>	<i>pending</i>
71	P - 3.2.013	Digester Mixing System Replacement	2015	pending
72	<i>P - 3.2.014</i>	<i>Digester Gas Pipeline Replacement</i>	<i>2015</i>	<i>pending</i>
3.3 Biosolids Dewatering and Drying				
73	P - 3.3.001	MCC and Conductors Replacement - DW and Power Bldg	pre-2014	pending
74	<i>P-3.3.002</i>	<i>Pellet Storage Facility Improvements (w/P-3.3.009)</i>	<i>pre-2014</i>	<i>pending</i>
75	<i>P-3.3.003</i>	<i>Struvite Control Facilities (eliminate, Ostara)</i>	<i>pre-2014</i>	<i>pending</i>
76	P - 3.3.004	Pellet Bagging Facilities	pre-2014	pending
77	<i>P-3.3.005</i>	<i>Cake Pump Mods - eliminated</i>	<i>pre-2014</i>	<i>pending</i>
78	P - 3.3.006	Second Dryer Addition	pre-2014	pending
79	P - 3.3.007	Centrifuges Major Maint	pre-2014	pending
80	P - 3.3.008	Dryer Major Maint	pre-2014	pending
81	P - 3.3.009	Drying Safety Upgrades	pre-2014	2014
82	<i>P-3.3.010</i>	<i>Drying Building Coded Locks (PAR)</i>	<i>pre-2014</i>	<i>2014 ?GS?</i>
83	<i>P-3.3.011</i>	<i>Recycle Bin Purge Vent Relocation - (w/P-3.3.009)</i>	<i>pre-2014</i>	<i>combined</i>
84	P - 3.3.012	RTO Media Replacement	pre-2014	2014
85	<i>P-3.3.013</i>	<i>RTO Process Upgrades</i>	<i>pre-2014</i>	<i>pending</i>
86	P - 3.3.014	RTO Flush Drain Relocation	pre-2014	2014
87	P - 3.3.015	RTO Equipment Corrosion Control	pre-2014	2014
88	<i>P-3.3.016</i>	<i>Cake Conveyance Equipment Improvements</i>	<i>pre-2014</i>	<i>combined</i>
89	P - 3.3.017	DW Polymer Storage Tank Replacement	pre-2014	pending
90	P - 3.3.018	Centrate Pipeline Replacement (w/P-1.2.010)	2014	≥2021
91	P - 3.3.019	Centrifuge Drive Replacement	2014	pending
92	<i>P-3.3.020</i>	<i>Dryer Drum Repair</i>	<i>2014</i>	<i>2014</i>
93	<i>P-3.3.021</i>	<i>Pyrolysis Facilities</i>	<i>2015</i>	<i>pending</i>
94	P - 3.3.022	Loadout Facility Secondary Control	2015	pending
95	<i>P-3.3.023</i>	<i>Centrate Line TSS Probes - PAR</i>	<i>2015</i>	<i>pending</i>
96	<i>P-3.3.024</i>	<i>Centrifuge Remote Control Addition (combined with 3.3.006)</i>	<i>2015</i>	<i>pending</i>

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
4.0 Energy Management				
4.1 Energy Management				
97	<i>P - 4.1.001</i>	<i>Cogen Communications Redundancy (incorp w/Tech MP)</i>	<i>pre-2014</i>	<i>combined</i>
98	<i>P - 4.1.002</i>	<i>Cogen UPS Upgrade - completed in house.</i>	<i>pre-2014</i>	<i>2012</i>
99	P - 4.1.003	Cogen Engine Catalyst	pre-2014	pending
100	<i>P - 4.1.004</i>	<i>NG Dilution Equipment Servicing</i>	<i>pre-2014</i>	<i>2014</i>
101	P - 4.1.005	Cogen Engine Top-End Overhaul (2016, 2017, 2 eng/yr)	pre-2014	pending
102	P - 4.1.006	Cogen Engine In-Frame Overhaul (2024, 2025, 2 eng/yr)	pre-2014	pending
103	P - 4.1.007	Cogen Engine Full Overhaul (2018, 2019, 2 eng/yr)	pre-2014	pending
104	P - 4.1.008	Cogen Engine 5 Installation	pre-2014	pending
105	<i>P - 4.1.009</i>	<i>Cogen Top-End OH 1 and 2 - (w/P-4.1.005)</i>	<i>pre-2014</i>	<i>combined</i>
106	P - 4.1.010	Cogen Engine 6 Installation	pre-2014	pending
107	P - 4.1.011	ORC Generator	pre-2014	pending
108	P - 4.1.012	Heat Loop Bypass Installation	pre-2014	pending
109	<i>P - 4.1.013</i>	<i>Cogen Bldg Floor Repair (PAR)</i>	<i>pre-2014</i>	<i>2014 GS</i>
110	P - 4.1.014	Retrofit HVAC Fans and Air Handlers with VFDs	2015	pending
111	P - 4.1.015	Gas Conditioning Facilities	pre-2014	pending
112	<i>P - 4.1.016</i>	<i>Blower Replacement with High-Efficiency Type</i>	<i>pre-2014</i>	<i>pending</i>
113	<i>P - 4.1.017</i>	<i>Annunciator Panels Replacement - Power Bldg (by GS)</i>	<i>pre-2014</i>	<i>PAR</i>
114	P - 4.1.018	Lighting and Controls Improvements	2014	pending
115	P - 4.1.019	Chilled Water and Hot Water Systems	2014	pending
116	<i>P - 4.1.020</i>	<i>Energy Independence Upgrades</i>	<i>2014</i>	<i>pending</i>
117	P - 4.1.021	Cogen NG Line Meter	2015	pending
5.0 General Improvements				
5.1 Odor Control				
118	P - 5.1.001	ORF I Carbon Replacement (annually)	pre-2014	pending
119	<i>P - 5.1.002</i>	<i>ORF I Carbon Replacement (annually)</i>	<i>pre-2014</i>	<i>pending</i>
120	<i>P - 5.1.003</i>	<i>ORF III Carbon Replacement</i>	<i>pre-2014</i>	<i>pending</i>
121	P - 5.1.004	Odor Monitoring Facilities	pre-2014	pending
122	P - 5.1.005	HW/GRT/PSB Odor Control Improvements	pre-2014	pending
123	<i>P - 5.1.006</i>	<i>IJS Odor Control Improvements - complete</i>	<i>pre-2014</i>	<i>pending</i>
124	P - 5.1.007	Drying Bldg Odor Control Improvements	pre-2014	pending
125	P - 5.1.008	ORF III Chem Feed System Improvements	pre-2014	pending
126	<i>P - 5.1.009</i>	<i>ORF III Recirc Pump Facility Repairs - (w/P-5.1.008)</i>	<i>2013</i>	<i>eliminated</i>
127	P - 5.1.010	ORF I, ORF II, and ORF III Process Improvements	2015	pending
128	<i>P - 5.1.011</i>	<i>MH No. 4 Odor Control</i>	<i>pre-2014</i>	<i>pending</i>

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
5.2 Plant-Wide Systems				
129	<i>P - 5.2.001</i>	<i>Natural Gas Pipeline Replacement</i>	<i>pre-2014</i>	<i>2014</i>
130	<i>P - 5.2.002</i>	<i>High Risk and Critical Asset Rehabilitation (w/misc projects)</i>	<i>pre-2014</i>	<i>eliminated</i>
131	<i>P - 5.2.003</i>	<i>High Risk & Critical Asset Rehab- (w/P-5.2.002)</i>	<i>pre-2014</i>	<i>eliminated</i>
132	<i>P - 5.2.004</i>	<i>3WLC Strainer Replacement</i>	<i>pre-2014</i>	<i>2014</i>
133	<i>P - 5.2.005</i>	<i>3WHP Strainer Replacement (See P-5.2.006)</i>	<i>pre-2014</i>	<i>pending</i>
134	<i>P - 5.2.006</i>	<i>Plant Water Functional Improvements</i>	<i>pre-2014</i>	<i>pending</i>
135	<i>P - 5.2.007</i>	<i>3WL Pump No. 3 Installation (See P-5.2.006)</i>	<i>pre-2014</i>	<i>pending</i>
136	<i>P - 5.2.008</i>	<i>Underground Piping Rehabilitation - comb w/misc projects</i>	<i>pre-2014</i>	<i>pending</i>
137	<i>P - 5.2.009</i>	<i>Structure Settlement Stabilization (see 3.2.003)</i>	<i>pre-2014</i>	<i>pending</i>
138	<i>P - 5.2.010</i>	<i>3WHP Pump Control Improvements</i>	<i>pre-2014</i>	<i>pending</i>
139	<i>P - 5.2.011</i>	<i>1W System Rehab</i>	<i>pre-2014</i>	<i>pending</i>
140	<i>P - 5.2.012</i>	<i>Site Security Facilities</i>	<i>pre-2014</i>	<i>pending</i>
141	<i>P - 5.2.013</i>	<i>Crane Truck Replacement - elim., veh replace PAR</i>	<i>pre-2014</i>	<i>PAR</i>
142	<i>P - 5.2.014</i>	<i>Perimeter Fence Replacement</i>	<i>pre-2014</i>	<i>pending</i>
143	<i>P - 5.2.015</i>	<i>Northwest Storm Water Drain Sump to South DAF Pit Rehabilitation</i>	<i>pre-2014</i>	<i>pending</i>
144	<i>P - 5.2.016</i>	<i>2W System Upgrades</i>	<i>pre-2014</i>	<i>pending</i>
145	<i>P - 5.2.017</i>	<i>Service Air and Instrument Air Piping Repairs</i>	<i>pre-2014</i>	<i>pending</i>
146	<i>P - 5.2.017</i>	<i>Instrument Air Piping Repairs</i>	<i>pre-2014</i>	<i>pending</i>
147	<i>P - 5.2.018</i>	<i>UG piping to new pipe galleries - eliminated, not practical</i>	<i>pre-2014</i>	<i>PAR</i>
148	<i>P - 5.2.019</i>	<i>Plant Landscaping</i>	<i>2014</i>	<i>pending</i>
149	<i>P - 5.2.020</i>	<i>Facility Vehicle Replacement - eliminated, veh replace PAR</i>	<i>pre-2014</i>	<i>eliminated</i>
150	<i>P - 5.2.021</i>	<i>Climate Control at MCCs</i>	<i>pre-2014</i>	<i>pending</i>
151	<i>P - 5.2.022</i>	<i>Coded Entry at MCCs - (w/P-5.2.012)</i>	<i>pre-2014</i>	<i>pending</i>
152	<i>P - 5.2.023</i>	<i>South Parcel Fence</i>	<i>pre-2014</i>	<i>2013</i>
153	<i>P - 5.2.024</i>	<i>Exterior Asset Corrosion Control - PAR</i>	<i>2014</i>	<i>PAR</i>
154	<i>P - 5.2.025</i>	<i>Technology Master Plan Recommendations Implementation</i>	<i>2014</i>	<i>pending</i>
155	<i>P - 5.2.026</i>	<i>Plant Waste Stream Rerouting</i>	<i>2015</i>	<i>pending</i>
156	<i>P - 5.2.027</i>	<i>Plant-Wide Seal Coating</i>	<i>≥2021</i>	<i>pending</i>
157	<i>P - 5.2.028</i>	<i>Flooding Mitigation</i>	<i>2015</i>	<i>pending</i>
158	<i>P - 5.2.029</i>	<i>3WL - Flow Control Valves on ORFs I & II Spray Water Lines</i>	<i>2015</i>	<i>pending</i>
159	<i>P - 5.2.030</i>	<i>3WHP - Install Solenoid Valves and Local Controllers</i>	<i>2015</i>	<i>pending</i>
160	<i>P - 5.2.031</i>	<i>Arc Flash Hazard Assessment</i>	<i>2016</i>	<i>pending</i>
161	<i>P - 5.2.032</i>	<i>Plant Wide Asset Painting and Protective Coating (Annually)</i>	<i>2016+</i>	<i>pending</i>
162	<i>P - 5.2.033</i>	<i>Plant Wide Abandoned Equipment Removal</i>	<i>2016</i>	<i>pending</i>
5.3 Buildings				
163	<i>P - 5.3.001</i>	<i>Ops Bldg Locker Replacement</i>	<i>pre-2014</i>	<i>pending</i>
164	<i>P - 5.3.002</i>	<i>Ops Bldg Air Intake Relocation</i>	<i>pre-2014</i>	<i>pending</i>

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
165	P - 5.3.003	Construction Office Upgrade	pre-2014	pending
166	P - 5.3.004	Ops Bldg Chiller Replacement	pre-2014	pending
167	P - 5.3.005	Chlorine Storage Facility Floor Repairs - (PAR)	pre-2014	PAR
168	P - 5.3.006	Secondary Scum Pit Roof Removal	pre-2014	pending
169	P - 5.3.007	RAS Channel Vapor Barrier (w/P-1.3.004)	pre-2014	combined
170	P - 5.3.008	Roof Access Safety Facilities	pre-2014	2014
171	P - 5.3.009	DW Bldg Roof Repair (PAR)	pre-2014	2014 - GS
172	P - 5.3.010	Dryer Lab Enclosure	2015	pending
173	P - 5.3.011	Pure Green Storage Facility	2015	pending
174	P - 5.3.012	Chiller for Cogen Engine Building	2016	pending
5.4 Miscellaneous				
175	P - 5.4.001	Treatment Plant Model - eliminated, <\$50k	pre-2014	eliminated
176	P - 5.4.002	Lateral File Cabinets in Vault - eliminated, not E-CAMP project	pre-2014	eliminated
177	P - 5.4.003	Document Management - moved to ES project	pre-2014	eliminated
178	P - 5.4.004	Vallecitos Sample Vault Installation	pre-2014	pending
6.0 Technology				
6.1 Operations Technology				
6.1.1 Special Studies				
179	P - 6.1.101	Process Control Narrative and Automation Study (OT_SS01)	2015	pending
180	P - 6.1.102	Optimization Feasibility Study (OT_SS02)	2015	pending
181	P - 6.1.103	SCADA Knowledge Management Plan (OT_SS03)	2015	pending
6.1.2 Enterprise SCADA				
182	P - 6.1.201	SCADA Network and Computer Room Upgrades (OT_ES01)	2015	pending
183	P - 6.1.202	SCADA Pilot Project (OT_ES02)	2016	pending
184	P - 6.1.203	SCADA Upgrade Plant and Remote Fac (OT_ES03)	2015	pending
185	P - 6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	2015	pending
186	P - 9.6.121	SCADA Upgrade for CWRP Facility (OT_ES05) (R-CAMP)	2015	pending
6.1.3 Information Driven				
187	P - 6.1.301	Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)	2015	pending
188	P - 6.1.302	SCADA Integration with WIMS and Dashboards (OT_ID03)	2015	pending
189	P - 6.1.303	ODMS Management and Data Validation (OT_ID02)	2015	pending
190	P - 6.1.304	Automated Data Validation (OT_ID04)	2015	pending
191	P - 6.1.305	Tablet Access to Electronic Documentation (OT_ID05)	2015	pending
192	P - 6.1.306	Inventory, Collate and Load Documentation (OT_ID06)	2015	pending
193	P - 6.1.307	EWA Staff Wiki (OT_ID07)	2015	pending

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
6.1.4 Operations Improvement				
194	P - 6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	2016	pending
195	P - 6.1.402	Optimization Implementation (OT_OI01)	2015	pending
196	P-6.1.403	O&M Performance Management (OT_OI02)	2015	pending
197	P-6.1.404	Automated Workflow Management (OT_OI04)	2015	pending
198	P-6.1.405	Electronic O&M/Context-Sensitive Help (OT_OI05)	2015	pending
199	P-6.1.406	Equipment Condition Based Monitoring (OT_OI06)	2015	pending
200	P - 6.1.407	Automation Study Implementation	2016	pending
6.1.5 SCADA Asset Management				
201	P - 6.1.501	SCADA Design Guidelines (OT_AM01)	2015	pending
202	P - 6.1.502	SCADA Software Standards (OT_AM02)	2015	pending
203	P-6.1.503	HMI and PLC Procurement Agreements (OT_AM05)	2015	pending
204	P-6.1.504	Alarm Remediation (Biannual) (OT_AM10)	2015	pending
205	P-6.1.505	SCADA Cyber Security VA (Biannual) (OT_AM12)	2015	pending
206	P-6.1.506	SCADA Project Development Methodologies (OT_AM03)	2015	pending
207	P-6.1.507	Standard Division 17 Specifications (OT_AM04)	2015	pending
208	P - 6.1.508	SCADA Governance (OT_AM06)	2015	pending
209	P-6.1.509	Organization and Support Plan (OT_AM07)	2015	pending
210	P-6.1.510	SCADA Disaster Recovery/Business Continuity (OT_AM08)	2015	pending
211	P-6.1.511	SCADA Software Change Management (OT_AM09)	2015	pending
212	P-6.1.512	SCADA Lifecycle Management (OT_AM11)	2015	pending
213	P-6.1.513	Critical Instrument Calibration Procedure (OT_AM13)	2015	pending
6.2 Business Technology				
6.2.1 Technology & Data Governance				
214	P - 6.2.101	IT Governance Policies (BT_TDG01)	2015	pending
215	P - 6.2.102	Technology Master Plan Updates (BT_TDG02) (every 5 yrs)	2015	pending
216	P - 6.2.103	Data Management Standards (BT_TDG03)	2015	pending
6.2.2 Business Management Enhancements				
217	P-6.2.201	HR Implementation (BT_BME03)	2015	pending
218	P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	2015	pending
219	P-6.2.203	Financial Enhancements (BT_BME01)	2015	pending
220	P-6.2.204	Payroll Enhancements (BT_BME02)	2015	pending
221	P-6.2.205	Project Accounting Enhancements (BT_BME04)	2015	pending
222	P-6.2.206	Procurement Enhancements (BT_BME05)	2015	pending

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
223	<i>P-6.2.207</i>	<i>Inventory Enhancements (BT_BME06)</i>	2015	<i>pending</i>
224	<i>P-6.2.208</i>	<i>Fixed Assets Enhancements (BT_BME07)</i>	2015	<i>pending</i>
6.2.3 Regulatory Compliance				
225	P - 6.2.301	LIMS Enhancements (BT_RC01) (annual x5)	2015	pending
226	P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	2015	pending
227	<i>P-6.2.303</i>	<i>Regulatory SOP Enhancements (BT_RC03)</i>	2015	<i>pending</i>
6.2.4 Asset Management				
228	P - 6.2.401	CMMS Enhancements (BT_AM01) (annual)	2015	pending
229	<i>P-6.2.402</i>	<i>Maintenance SOPs (BT_AM02)</i>	2015	<i>pending</i>
230	<i>P-6.2.403</i>	<i>GIS Implementation & Integration (BT_AM03)</i>	2015	<i>pending</i>
231	<i>P-6.2.404</i>	<i>Capital Asset Planning (BT_AM04)</i>	2015	<i>pending</i>
232	<i>P-6.2.405</i>	<i>Mobile Electronic Forms (BT_AM05)</i>	2015	<i>pending</i>
6.2.5 Capital Program Management				
233	<i>P-6.2.501</i>	<i>Capital Program Management (BT_CPM01)</i>	2015	<i>pending</i>
6.2.6 Document/Records Management				
234	P - 6.2.601	Public Website Enhancements (BT_DM02)	2015	pending
235	<i>P-6.2.602</i>	<i>Collaboration/Content Portal (BT_DM01)</i>	2015	<i>pending</i>
236	<i>P-6.2.603</i>	<i>EDMS Update & Enhancements (BT_DM03)</i>	2015	<i>pending</i>
6.2.7 Information Technology Infrastructure				
237	<i>P-6.2.701</i>	<i>Mobile Computing Deployments (BT_ITI01) (annual x3)</i>	2015	<i>pending</i>
238	<i>P-6.2.702</i>	<i>Cyber-Security Assess/Improve/Updates (BT_ITI04) (annual x4)</i>	2015	<i>pending</i>
239	P - 6.2.703	Business Continuity Readiness (BT_ITI03)	2015	pending
240	P - 6.2.704	Telecommunications Upgrades (BT_ITI02)	2015	pending
7.0 Reserved for Future				
8.0 Professional Services				
8.1 Condition Assessments				
241	CA-8.1.001	FY 2013 Asset Condition Assessments	2014	2013
242	CA-8.1.002	Fire Main Supply	2014	2014
243	CA-8.1.003	FY 2014 Assessments Triggered by Asset Age	2014	2014
244	CA-8.1.004	FY 2015 Assessments Triggered by Asset Age	2014	pending
245	CA-8.1.005	Underground Structures (Elect MHs)	2014	pending
246	CA-8.1.006	FY 2016 Assessments Triggered by Asset Age	2014	pending
247	CA-8.1.007	Underground Structures - Part 2 - eliminated	2014	pending

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project (Red, Projects Identified in FY 2016 E-Camp) (Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)	E-CAMP Rev Year Project Added	Actual Const FY Start
248	CA-8.1.008	Bridges	2014	pending
249	CA-8.1.009	FY 2017 Assessments Triggered by Asset Age	2014	pending
250	CA-8.1.010	FY 2018 Assessments Triggered by Asset Age	2014	pending
251	CA-8.1.011	FY 2019 Assessments Triggered by Asset Age	2015	pending
252	CA-8.1.012	Building Condition Assessment	2015	pending
253	CA-8.1.013	FY 2020 Assessments Triggered by Asset Age	2015	pending
8.2 Studies and Updates				
254	<i>S-8.2.001</i>	<i>EWPCF 2040 Facility Master Plan Study</i>	2014	2014
255	<i>S-8.2.002</i>	<i>Plant and Non-Potable Water Study</i>	2014	2013
256	S-8.2.003	Biosolids Management Business Plan Update	2014	pending
257	<i>S-8.2.004</i>	<i>Comprehensive Energy Rates Study (see P-4.1.020)</i>	2014	pending
258	S-8.2.005	Wastewater Characterization Study	2014	pending
259	<i>S-8.2.006</i>	<i>Exterior Asset Corrosion Control (PAR)</i>	2014	pending
260	S-8.2.007	Offsite Wetlands Restoration	2014	pending
261	<i>S-8.2.008</i>	<i>R&D Projects Support (moved to ES-8.4.002)</i>	2014	NA ^(#)
262	<i>S-8.2.009</i>	<i>Agency Merger Studies – not part of capital program</i>	2014	NA ^(#)
263	<i>S-8.2.010</i>	<i>Plant Flooding Study</i>	2014	NA ^(#)
264	<i>S-8.2.011</i>	<i>Technology Assessment Group Project Feasibility Study</i>	2015	pending
265	<i>S-8.2.012</i>	<i>Sludge / Biosolids Screening Facility</i>	2015	pending
266	S-8.2.013	Process Master Plan (Solids, Air, Title V, CEPT, efficiency)	2015	pending
267	<i>S-8.2.014</i>	<i>CEPT Evaluation</i>	2015	pending
268	S-8.2.015	Potable Reuse Study	2015	pending
269	S-8.2.016	Phosphorus Removal Study	2016	pending
270	S-8.2.017	Secondary Treatment Replacement Alternatives Study	2016	pending
271	S-8.2.018	Pure Green Demonstration Garden Master Plan	2016	pending
8.3 E-CAMP Updates				
272	ES-8.3.001	E-CAMP Updates (Annual)	2013	2012
ES-8.4 Engineering Services				
273	ES-8.4.001	Extension of Staff Engineering Services (Annual)	2014	2006
274	ES-8.4.002	R&D Projects Support	2014	2012
275	<i>ES-8.4.003</i>	<i>Map Underground Piping ≤ 12-inch</i>	2014	2013
276	<i>ES-8.4.004</i>	<i>Map Underground Piping > 12-inch</i>	2014	pending
277	<i>ES-8.4.005</i>	<i>Electronic O&M and Document Management - Phase 1</i>	2014	2013
278	<i>ES-8.4.006</i>	<i>Electronic O&M and Document Management - Phase 2</i>	2014	2014

ENCINA WASTEWATER AUTHORITY
APPENDIX B - FY 2016 E-CAMP HISTORICAL, CURRENT AND FUTURE PROJECT LIST

Ref	Project No.	Capital Project <i>(Red, Projects Identified in FY 2016 E-Camp)</i> <i>(Blue, Italics Text Indicates Project Funded/ Completed by FY Construction Listed or Eliminated)</i>	E-CAMP Rev Year Project Added	Actual Const FY Start
279	ES-8.4.007	Electronic O&M and Document Management - Phase 3	2014	pending
280	ES-8.4.008	Electronic O&M and Document Management - Phase 4	2015	pending
281	ES-8.4.009	Pyrolysis Pilot Study Support	2015	NA ⁽¹⁾
282	ES-8.4.010	Electronic O&M and Document Management - Updates	2016	NA ⁽¹⁾
283	ES-8.4.0xx	Misc. Professional Studies	2016	NA ⁽¹⁾
OS-8.5 Other Services				
283	<i>OS-8.5.001</i>	<i>Legal and Misc Services (Annual)</i>	2014	NA ⁽¹⁾
284	<i>OS-8.5.002</i>	<i>Settlement Study</i>	2015	2014
285	<i>OS-8.5.003</i>	<i>Printing, Shipping, and Advertising</i>	2015	2015
286	<i>OS-8.5.004</i>	<i>Capital Improvement Management Assessment</i>	2015	2015
9.0 Remote Major Rehab Improvements - Refer to R-CAMP				

- (1) NA = Not applicable
- (2) TP = Top Priority
- (3) PM = Preventative Maintenance
- (4) + = Reoccurring Project
- (5) TMP = Technology Master Plan
- (6) PAR = Planned Asset Replacement

APPENDIX C

EWA COMPREHENSIVE ASSET MANAGEMENT PLAN METHODOLOGY

This page left intentionally blank

Appendix C: EWA Comprehensive Asset Management Plan Methodology

C.1 Background

The Encina Water Pollution Control Facility (EWPCF) has a successful history of asset management through its Master Plan of Rehabilitation and Major Improvement Projects (Master Plan). Originally developed in 1993, the Master Plan became the vehicle to communicate to the EWA Board of Directors the future EWPCF infrastructure improvements and the anticipated resources required for implementation. The Master Plan for the EWPCF utilized a comprehensive ranking system that included seven evaluation categories to determine infrastructure rehabilitation and replacement needs. Those evaluation categories were:

1. Replacement Required
2. Maintain Plant Rated Capacity
3. Cost Efficiency
4. Improve Safety and Working Environment
5. Improve Odor Control
6. Compliance with Regulatory Requirements
7. Improve Energy Efficiency

Each evaluation category was appropriately weighted to an established level of importance ranging from 1 to 10 with 1 being the lowest importance and 10 being the highest importance. Previous Master Plan projects are listed in **Appendix A**.

C.2 Introduction to the EWPCF Comprehensive Master Plan (E-CAMP) Process

This appendix outlines the EWA's approach and basic framework behind the EWPCF Comprehensive Asset Management Plan (E-CAMP) process. The CAMP process was developed from the previous Master Plan process, incorporating project needs identification based on asset-based inventory and ongoing condition assessment triggered by approaching of the end of useful life.

EWA developed an initial major asset registry which was used as a basis for the CAMP process. The CAMP process consists of seven unique task elements that provide staff and consultant with a logical framework of progression from beginning to its ultimate conclusion with final publishing and distribution of the E-CAMP update each year.

The E-CAMP is updated prior to establishing the budget for the upcoming fiscal year. While the E-CAMP is independent of the budgeting process, it is used as a reference in developing one, five and twenty year budgets. The annual update is utilized in planning capital rehabilitation projects with the consideration of anticipated changes in regulatory compliance, cost-saving opportunities, available funding and ongoing O&M requirements of the EWPCF.

The implementation schedule is prepared after considering the project priority ranking and other factors, such as regulatory compliance deadlines and economy of scale. Typical scheduling of project phases include:

- Condition Assessment
- Feasibility Study
- Design
- Bid and Construction

Typically the condition assessment for major assets is completed at least five years prior to reaching the estimated end of the estimated useful life of major assets. A feasibility study or in-kind replacement is scheduled when the asset is confirmed to be nearing the end of its assessed useful life. The study and design phases will consider conventional and alternative delivery methods including design-build (DB), design-build-operate (DBO), design-build-own-operate (DBOO), etc. Construction is typically scheduled for the year after the design phase.

At the beginning of each fiscal year, the E-CAMP projects selected for funding are initiated. If the cost of implementing an approved project during a fiscal year exceeds the budgeted amount, or if the project is not started in its respective fiscal year, the project can then be re-evaluated for priority ranking and implementation in the following fiscal year.

The E-CAMP contains condition assessments, studies, and other capital plan updates. It is primarily focused on rehabilitation and improvements needed for the existing facilities. Projects that are considered in the E-CAMP are those needed to maintain the existing facilities, reduce operating costs, meet regulatory requirements, improve odor control, improve plant safety or improve energy efficiency. The cost of each project included in the E-CAMP is estimated to exceed \$50,000. However, EWA staff may select lower cost projects to be included in the E-CAMP if those projects are considered high priority.

Professional services including condition assessments, studies, and other capital plan updates included in the E-CAMP are included based upon the probability that the outcome of each assessment, study, and update will most likely exceed the \$50,000 threshold for E-CAMP project inclusion.

Remote facility capital asset related projects are identified under the Remote Comprehensive Asset Management Plan (R-CAMP) and are not evaluated in the E-CAMP. However, the remote facility projects recommended in the most recent R-CAMP are included in Section 7 of the E-CAMP.

Implementation of the E-CAMP is through the following seven Task Elements:

- Task Element 1 – Conduct Condition Assessments
- Task Element 2 – Update Asset Lists
- Task Element 3 – Conduct Needs Assessments
- Task Element 4 – Update Capital Projects Lists
- Task Element 5 – Determine Priority Projects
- Task Element 6 – Estimate Project Costs
- Task Element 7 – Recommend Project Implementation Schedule

The EWA budgeting process includes several designations to group capital projects. These are referenced in E-CAMP project summary tables and are described as follows:

- Capital Improvement Projects (CIP): Improvement projects that increase or maintain system capacity. The EWA budgeting process defines Capital Improvement Projects as those valued greater than \$20,000. Projects valued between \$20,000 and \$50,000 will generally not be included in the E-CAMP.
- Planned Asset Replacement (PAR): Asset replacement projects extend the useful life of facilities. The EWA budgeting process defines PAR projects as those valued greater than \$20,000. Projects valued between \$20,000 and \$50,000 will generally not be included in the E-CAMP.
- Capital Acquisition (CA): New assets or facility repair projects valued greater than \$2,000 but less than \$20,000.
- Major Assets (MjA): Assets valued greater than \$50K

- Minor Assets (MnA): Assets valued less than \$50K
- Information Systems (IS)
- Improved Technology (IMPR)

The E-CAMP contains detailed supporting documents that provide an organized listing of major assets, estimated useful life of each asset, and scheduled replacement or rehabilitation of each asset. Through the E-CAMP, EWA staff project future expenditures for capital improvement projects, in both the short and long term, and communicates proposed improvements to the EWA Board of Directors. Discussion of each Task Element occurs in the subsequent paragraphs.

C.3 Major Asset Register

The cornerstone of the EWA’s E-CAMP is an accurate inventory of the EWPCF assets placed in its appropriate asset classification. The EWPCF Infrastructure was placed in service over various major expansion phases of construction that began in 1963. Major asset inventory and historical asset auditing is a continuing process for EWA staff. Assets inventoried in FY 2009 and FY 2010 included above ground and below ground piping 12-inches and larger. Assets inventoried in FY 2011 include the new operations and maintenance facilities, biosolids facilities and energy management facilities. In FY 2012, below ground piping less than 12-inches in diameter were added to the major asset register. Encina has provided the updated registry list annually for the FY2013-2015 E-CAMP preparation.

Major assets currently inventoried for the EWPCF can be found in the **Appendix E**. The EWPCF major asset register will be reviewed annually to account for in-house and contracted rehabilitation projects.

Information that is provided in the asset register includes:

- Asset ID
- Asset Description
- Asset Classification
- Asset Location
- Asset Installation Date
- Last Rehabilitation Date of Asset
- Estimated Asset Useful Life
- Estimated Asset Replacement Date
- Estimated Replacement Cost

C.3.1 Asset Classification

Asset classification within the E-CAMP effectively organizes EWPCF assets according to functionality. The E-CAMP includes six unique asset classifications that are categorized in **Figure C-1**.

Figure C-1: Asset Classifications

STRUCTURE	MECHANICAL	ELECTRICAL & INSTRUMENTATION	PIPING	FLEET	MISCELLANEOUS
- Buildings - Pavement - Tanks - Storm Drains - Vaults - Etc.	- Barscreens - Air Handling Units - Slide Gates - Collectors - Conveyors - Etc.	- Motor Control - Switchgear - SCADA - Control Panels - Electrical Panels - Etc.	- Above Ground - Below Ground - 4" and Larger - Critical Piping - Fire Sprinkler - Etc.	- Utility Tractors - Utility Forklifts - Utility Vehicles - Etc.	- Waste Gas Flares - Truck Scales - Carbon Beds - Fencing - Guard Rails - Etc.

C.3.2 Asset Useful Life Expectancy

Asset useful life expectancy is an estimation of how long an asset is expected to function in its environment. Initially, the useful life was estimated. Assets utilized in the wastewater treatment process are generally recognized as “severe-duty” assets routinely exposed to a wide variety of harmful elements. Asset useful life estimates for the EWPCF were determined through in-house staff consultation, benchmarking other wastewater treatment facilities and conducting online research.

Once asset useful life estimations were determined they were placed in the E-CAMP Major Asset Register and are used as a basis for rehabilitation or replacement budgeting. As assets near the end of their estimated useful life, a condition assessment is completed to determine the “assessed” useful life. Based on the assessed useful life, either replacement of the asset is scheduled or deferred until later in the assessed service life.

Table C-1 lists general asset useful life estimates utilized for the EWPCF.

Table C-1: General Asset Useful Life Estimates

Asset	Useful Life (years)
Actuator	15
Air Conditioner	15
Air Drier	10
Air Handling Units	20
Air Compressor	10
Air Dryer	25
Aluminum Covers, for process areas	20
Analyzer (Meter), Dissolved Oxygen	10
Analyzer, CO ₂ and CO	10
Backflow Preventer	15
Bar Screens	20
Battery Bank	7
Belt Filter Presses	20
Bin, Wet Cake and Recycle Material	25
Blower, RTO Exhaust	25
Blower, Furnace Combustion	25
Blowers – Aeration Air (engine driven)	20
Blowers – Aeration Air (electric)	30
Blowers – Agitation Air	30
Blower - Digester Mix Gas	20
Bookcase, File Drawer, Cabinet, Desk, Hutch	10
Boiler	15
Building, Structure	50
Burner, RTO	30

Asset	Useful Life (years)
Burner – Waste Gas	30
Catalyst, Oxidation	10
Centrifuge	25
Chiller (Power Bldg)	20
Chute	25
Collector – DAF Tank	15
Collector – Secondary Clarifier	20
Communication Radio	7
Condenser/Saturator	10
Conveyor – Screw	25
Conveyor – Belt	20
CPU	7
Crane	25
Crusher, Pellet Roller	25
Digester Gas Boiler	15
Door, Roll up	25
Defibrillator	10
Drill	7
Drum Dryer	30
Drying oven, paint shop	12
Dust Collector	20
Electric Conduit, Wiring, and Fixtures	25
Electric Cart	7
Electric Switch Gear	20

Asset	Useful Life (years)
Electric Transformer	20
Elevator, Bucket	25
Elevator	25
Engine – Cogen	20
Engine Related Equipment	20
Ethernet Switch	7
Explosion Vent	20
Fan	25
Filter – 3WHP/2W Sandfilter	25
Filter – Carbon	20
Fire Hydrant	10
Flame Arrester	15
FRP Weirs	15
FRP Tanks	15
Fugitive Dust Rupture Disk Monitor	15
Furnace	30
Furnace Flame Detector	30
Gates - slide gate	30
Gates - sluice gate, stainless steel	30
Gates - sluice gate, cast iron	20
General Distribution Panel (Power Bldg)	20
Grinder – Sludge	15
Grit Dewatering Screw	20
Hand-hole	25
Heat Exchanger, shell and tube steel	30
Heat Exchanger, Plate & Frame	30
Heat Recovery Silancer	20
Hydraulic Unit – Screenings Press	10
Instrumentation Analyzers, turbidimeters, level sensors	5
Instrumentation Controls	15
Laboratory Equipment, Furnace	12

Asset	Useful Life (years)
Laboratory Equipment, Hood, Fume	20
Laboratory Equipment, Kiln	15
Laboratory Equipment, Miscellaneous Mixers, Stirrers, Burners	7
Laboratory Equipment, Bottle Washer	10
Laptop	7
Leak Detector	10
Level Sensor	7
Lighting, Yard	15
Heater, Pellet Oil Tank	10
Main Switchgear	30
Mixer, Static Polymer	10
Meter, chemical flow	7
Mixer, Dryer	25
Meter, Magnetic Flow	15
Meter, portable	10
Monitor	7
Motor Control Centers	40
Panel	15
Pellet Cooler	25
Piping - Ductile Iron, exposed	30
Piping - Ductile Iron, underground	40
Piping - PVC, exposed	15
Piping - PVC, underground	35
Piping - RCP, underground, sewers	50
Piping - RCP, underground, storm drains & outfalls	50
Piping - Stainless Steel	30
Piping - Steel, underground	30
Plumbing – General	20
Plumbing - Laboratory Piping	20
Pneumatic Transport System	25
Polycyclone Screw Feed	25

Asset	Useful Life (years)
Polycyclone Separator	25
Preseparator	25
Product Diverter	25
Printer	7
Pulsatin Dampener	8
Pump – WAS, Oil, 3WHP, Primary Sludge, Drain, Grit	10
Pump – Scum, Chemical	8
Pump – TWAS, 3W, Sump, Storm Water, Sludge Circulating, Cake	15
Pump – RAS, PE, SE, 2W, Digester Mixing, Vertical Turbine	20
Receiver	20
Recycle Bin Activator/ Vibrator	25
Refrigerator	10
Regenerative Thermal Oxidizer	3
Regulator, Air or Pressure	10
Rotary Screen	20
Scale	25
Server	7
Skimmer	15
Spout, Dustless Load	15
Stormwater Brow Ditch	50
Strainer, Basket	10
Strainer, Automatic	15
Structures – Concrete	50
Tank – Concrete	50
Tank – Expansion	20
Tank – Filtration	15
Tank – Nitrogen	15
Tank – Oil	20
Tank – Pneumatic Air	15
Tank – Polymer Mixing	15

Asset	Useful Life (years)
Tank – Silo	40
Tank – Water Air Break	20
Tank – Ferric Chloride Storage	15
Tank – Raw Polymer Storage	15
Tape Drive	7
Thermocouple	10
Transmitters/Switches - Pressure, Temperature, Level, Flow, Vibration	7
Transformer	40
UPS	10
Valves - Air Release Valves	10
Valves - Butterfly Valves	20
Valve - Ball (chemical)	15
Valve - Check Valve	15
Valve - Double Blocking Main Gas	20
Valve - Hopper Outlet	25
Valve - Light Duty	25
Valve - Plug (Air or Digester Gas)	20
Valve - Plug (Solids or Liquid)	15
Valve - Pressure Relief	10
Valve, Purge	10
Valves - Raw wastewater	15
Valve, Rotary	15
Valves – Sludge	15
Valve - Solenoid	10
Vehicle	7
Variable Frequency Drive (VFD)	10
Venturi Scrubber	10
Saw	10
Shaker Screen	25
Wet Bin Live Bottom Screw	25

C.4 CAMP Task Elements

C.4.1 Task Element 1 – Conduct Condition Assessments

Infrastructure planning and condition assessment provides a solid foundation for future decision making. It is critical that the EWA has a clear understanding of the condition of its infrastructure and how it is performing. Management decisions leading to the replacement and rehabilitation of the EWPCF assets revolve around these two aspects. Not knowing the current condition or performance level of an asset may lead to the premature failure of the asset, leaving the EWA with only one option: to replace the asset – usually the most expensive option in the asset management life-cycle chain.

The unforeseen failure of an asset can have significant consequences that constitute a business risk or potential loss to the EWA. By conducting regular condition assessments, and by monitoring asset performance, rehabilitation strategies can be updated and refined, and ultimate replacement schedules can be determined more accurately. Condition assessment allows the EWA to better understand the remaining useful life of the EWPCF assets. This fundamental understanding drives future expenditure patterns.

In FY 2011, EWA initiated a formal condition assessment process for the EWPCF major assets. The condition assessment documents the current condition of each asset and recommends one of the following:

- 1) For assets in with remaining useful life, recommend extending the estimated useful life and redesignating to an assessed useful life.
- 2) Assets with end of useful life projected in the near term, recommend a needs assessment to define a project.

C.4.2 Task Element 2 – Update Major Asset Register

The Major Asset Register is updated with assessed useful life information determined during the condition assessment conducted as Task Element 1. Additional updates to the Asset Register may include addition or replacement of assets during the previous year capital project work.

C.4.3 Task Element 3 – Conduct Needs Assessments

Needs assessments are identified both from the condition assessments and from EWA staff observation. When an asset condition assessment determines that an asset is within five years of its assessed useful life, that asset may be recommended for in-kind replacement or for a more detailed study to determine if alternative technologies are more suitable for upgrade. Staff observations are investigated and recommendations summarized in new project definitions.

C.4.4 Task Element 4 – Update Capital Projects List

A comprehensive list of capital projects is maintained and updated with new projects during each CAMP cycle. The projects are numbered by process area.

C.4.5 Task Element 5 – Priority Project Assignment

Proposed E-CAMP projects are first screened based on Safety, Assessed Condition or Regulatory Compliance. Projects required to maintain a safe working environment, to prevent eminent equipment failure in the next two years, and to maintain regulatory compliance are designated “Top Priority” and are recommended for funding. Remaining projects are prioritized as described in this section.

The project prioritization process utilizes the established evaluation categories and assigns a weighted value between 1 and 6 with 1 being the lowest importance and 6 being the highest importance. Each project is rated utilizing the seven evaluation categories with priority value assignment ranging from 0 to 3 with 1 representing low relevance, 2 representing medium relevance and 3 representing high relevance. If a specific evaluation category bears no relevance to the project, the project is assigned a rating of 0.

The resulting priority score for each category is determined as the product of the category weight value and the priority value assigned. The composite score for each project is the sum of its priority scores in each evaluation category. Recommendation of project implementation is based on each project’s composite score. The priority project rating can vary from year to year based on specific circumstances at the EWPCF in that particular year.

Figure C-2: Priority Project Ranking Methodology

EVALUATION CATEGORY	CATEGORY WEIGHT (1 = Lowest Priority)
Safety	Top Priority
Assessed Asset Useful Life reached within 2 years	Top Priority
Regulatory Compliance	Top Priority
Consequence of Failure	6
Odor Control	5
Energy Efficiency	4
Cost Efficiency	3
Assessed Asset Useful Life	2
Organizational Efficiency	1

Evaluation Category Discussion

The following paragraphs describe each prioritization category and the scoring process. First, projects are screened for applicability of the first three categories. If a project receives a “yes” score for these categories, it is classified as a “top priority” project and is recommended for funding in the near term. If a project receives a “no” score for these categories, it is then scored for the following categories.

C.4.5.1 Safety

The safety category is used to assess improvements needed to maintain a safe working environment for facility personnel. If a project will significantly reduce the risk of an accident occurring or will significantly improve the working environment then it would screen as a safety project.

C.4.5.2 Assessed Useful Life

The asset useful life evaluation category addresses the need to replace an existing asset that is within two years of the end of its assessed useful life.

C.4.5.3 Regulatory Compliance

The regulatory compliance evaluation category is used to assess the relative impact of a project and its ability to comply with current or anticipated regulatory requirements such as:

- Effluent discharge criteria
- Air pollution control rules and regulations
- Regulation for storage and handling of hazardous material
- Storm water regulations
- OSHA and other safety regulations

A project would be identified as a top priority project based on regulatory compliance if there is a high level of risk of non-compliance with established regulatory criteria.

C.4.5.4 Consequence of Failure

The consequence of failure category is used to determine the criticality of an asset. Some assets are more critical than other assets in maintaining the plant capacity, having higher risk of a failure or an accident occurring, or having higher impacts on the ability to comply with regulatory requirements. These critical assets should be managed and/or maintained to a greater degree than less critical assets because of the probability of a failure occurring and the resulting consequences of that failure.

C.4.5.5 Odor Control

The odor control evaluation category is used to assess whether a project has a significant effect on improving odor control at the EWPCF. In order for an odor source to be rated, it must be noticeable to odor receptors beyond the EWPCF plant boundary.

C.4.5.6 Energy Efficiency

The energy efficiency evaluation category is used to assess the energy effectiveness of each project. Energy effectiveness can be realized through a reduction of energy usage and costs resulting from the implementation of a project. If a project significantly reduces the EWPCF energy requirements or increases the capability to meet on-site energy demands it would receive a higher rating.

C.4.5.7 Cost Efficiency

The cost efficiency evaluation category is used to assess the cost effectiveness of each project. Cost effectiveness can be realized through a reduction of operational costs resulting from the implementation of a project. In addition, if a project has a relatively short payback period then it would be designated as cost effective and receive a higher rating.

C.4.5.8 Assessed Useful Life

The assessed useful life category is used to assess projects related to aging assets. If an asset is within five years of assessed useful life, it will score higher in this category.

C.4.5.9 Organizational Efficiency

The organizational efficiency evaluation category is used to assess the improvement in safety and working environment for the EWPCF plant personnel if the project is implemented. If a project will improve organizational efficiency by creating a more positive working environment, it receives a high rating.

C.5 Cost Control Considerations

For implementation of each E-CAMP project, the following issues should be considered to control project costs:

1. Where practical, projects should be combined into a single construction contract. This would reduce the volume of contract documents, contract management costs, construction inspection costs, EWA staff time and the general contractor's overhead and supervision costs.
2. Pre-purchase major assets to eliminate Contractor mark-up.
3. Bid projects at the beginning of the fiscal year if bidding climate is favorable.
4. Design and bid similar projects together. This will allow EWA to obtain a favorable bid for multiple units of each asset. O&M costs would be reduced due to simplified training of personnel and a smaller amount of parts inventory.

APPENDIX D
PROJECT COST TABLES

This page left intentionally blank

ENCINA WASTEWATER AUTHORITY
Appendix D - Cost Tables: Table of Contents

Ref	Project No.	Capital Project	Actual Const FY Start	FY Planned Constr Start	Page No.
1.0 Liquid Process Improvements					
1.1 Headworks					
5	P - 1.1.005	Grit and Screenings Handling Facility Rehab	pending	2017	D-1
6	P - 1.1.006	GRS Isolation Improvements w/GRS 3 Inf Gate	pending	2018	D-2
1.2 Primary Treatment					
18	P - 1.2.006	PSB Phase 1 and PE Pipeline (Phase 1)	pending	2020	D-3
24	P - 1.2.012	PSB 1-10 Influent Gate	pending	2017	D-4
1.3 Secondary Treatment					
28	P - 1.3.003	AB Rehab Projects	pending	2016	D-5
30	P - 1.3.005	AB Diffuser Membrane Replacement	pending	2016	D-6
32	P - 1.3.007	SCs 5 and 6 Mech Rehab	pending	2018	D-7
35	P - 1.3.010	WAS Pipeline Replacement	pending	2020	D-8
42	P - 1.3.017	AB FRP Cover Replacement	pending	2017+	D-9
43	P - 1.3.018	AB Anaerobic Selector Zones	pending	2020	D-10
1.4 Effluent					
2.0 Outfall					
2.1 Outfall					
50	P - 2.1.002	Ocean Outfall Maintenance and Inspection - External (2 yrs)	2017	2017+	D-11
53	P - 2.1.005	Ocean Outfall Bathymetric Survey - External (5 yrs)	pending	2020	D-12
54	P - 2.1.006	Ocean Outfall - Integrity Assessment per SLC Lease (5 yrs)	pending	2020	D-13
3.0 Solids Processing Improvements					
3.1 Biosolids Thickening					
56	P - 3.1.002	Sludge Process Improvements (DAFT or Alt Tech, Efficiency)	pending	2019	D-14
3.2 Biosolids Digestion					
62	P - 3.2.004	Biosolids Screening Facility	pending	2020	D-15
67	P - 3.2.009	Digester 4, 5 and 6 Covers - Interior Coating, Struct Reinf	pending	2019	D-16
69	P - 3.2.011	Second Waste Gas Flare and Pipeline	pending	2020	D-17
71	P - 3.2.013	Digester Mixing System Replacement	pending	2019	D-18
3.3 Biosolids Dewatering and Drying					
78	P - 3.3.006	Second Dryer Addition	pending	2020	D-19
81	P - 3.3.009	Drying Safety Upgrades	2014	2016	D-20
4.0 Energy Management					
4.1 Energy Management					
99	P - 4.1.003	Cogen Engine Catalyst	pending	2020	D-21
101	P - 4.1.005	Cogen Engine Top-End Overhaul (2016, 2017, 2 eng/yr)	pending	2016+	D-22
103	P - 4.1.007	Cogen Engine Full Overhaul (2018, 2019, 2 eng/yr)	pending	2018+	D-23
111	P - 4.1.015	Gas Conditioning Facilities	pending	2020	D-24

ENCINA WASTEWATER AUTHORITY
Appendix D - Cost Tables: Table of Contents

Ref	Project No.	Capital Project	Actual Const FY Start	FY Planned Constr Start	Page No.
5.0 General Improvements					
5.1 Odor Control					
118	P - 5.1.001	ORF I Carbon Media Replacement (Annually)	pending	2016+	D-25
122	P - 5.1.005	HW/GRT/PSB Odor Control Improvements	pending	2019	D-26
5.2 Plant-Wide Systems					
134	P - 5.2.006	Plant Water Functional Improvements	pending	2018	D-27
140	P - 5.2.012	Site Security Facilities	pending	2017	D-28
146	P - 5.2.017	Instrument Air Piping Repairs	pending	2016	D-29
148	P - 5.2.019	Plant Landscaping	pending	2020	D-30
150	P - 5.2.021	Climate Control at MCCs	pending	2017	D-31
155	P - 5.2.026	Plant Waste Stream Rerouting	pending	2020	D-32
160	P - 5.2.031	Arc Flash Hazard Assessment	pending	NA ⁽¹⁾	D-33
161	P - 5.2.032	Plant Wide Asset Painting and Protective Coating (annually)	pending	2016+	D-34
162	P - 5.2.033	Plant Wide Abandoned Equipment Removal	pending	2018	D-35
5.3 Buildings					
172	P - 5.3.010	Dryer Lab Enclosure	pending	2019	D-36
174	P - 5.3.012	Chiller for Cogen Engine Building	pending	2016	D-37
6.1 Operations Technology					
6.1.1 Special Studies					
6.1.2 Enterprise SCADA					
182	P - 6.1.201	SCADA Network and Computer Room Upgrades (OT_ES01)	pending	2017	D-38
185	P - 6.1.204	Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)	pending	2019	D-39
6.1.3 Information Driven					
187	P - 6.1.301	Implement ODMS Layer 1 (SCADA Historian) (OT_ID01)	pending	2017	D-40
188	P - 6.1.302	SCADA Integration with WIMS and Dashboards (OT_ID03)	pending	2019	D-41
6.1.4 Operations Improvement					
194	P - 6.1.401	Electronic Operator Logbook and Pass-Down (OT_OI03)	pending	2016	D-42
200	P - 6.1.407	Automation Study Implementation (annually)	pending	2016+	D-43
6.1.5 SCADA Asset Management					
6.2 Business Technology					
6.2.1 Technology & Data Governance					
215	P - 6.2.102	Technology Master Plan Updates (BT_TDG02) (every 5 yrs)	pending	NA ⁽¹⁾	D-44
216	P - 6.2.103	Data Management Standards (BT_TDG03)	pending	2016	D-45
6.2.2 Business Management Enhancements					
218	P - 6.2.202	Management Reporting Enhancements (BT_BME08)(5yrs)	pending	2017+	D-46
6.2.3 Regulatory Compliance					
226	P - 6.2.302	WIMS Enhancements (BT_RC02) (annual x5)	pending	2016+	D-47

ENCINA WASTEWATER AUTHORITY
Appendix D - Cost Tables: Table of Contents

Ref	Project No.	Capital Project	Actual Const FY Start	FY Planned Constr Start	Page No.
6.2.4 Asset Management					
6.2.5 Capital Program Management					
6.2.6 Document/Records Management					
6.2.7 Information Technology Infrastructure					
239	P - 6.2.703	Business Continuity Readiness (BT_ITI03)	pending	NA ⁽¹⁾	D-48
9.0 Remote Major Rehab Improvements - Refer to R-CAMP					

- (1) NA = Not applicable
- (2) SNR = No study required.
- (3) CANR = Condition Assessment Not Required
- (4) + = Reoccurring Project

This page intentionally left blank

Appendix D: Project Cost Tables

The E-CAMP Project Cost Table for FY2016 through 2020 contains project construction, study and condition assessment cost estimates. This allows EWA to plan and accurately budget ongoing as well as future assessment and replacement of assets to realize full use of service and to replace assets prior to the end of assessed service life.

The baseline percentages for anticipated construction years extending past a few years are as follows:

Description	Percentage
Contractor Overhead & Profit:	27%
Shipping Rate	40 % of total is shipped at 15%
Sales Tax	50% of total is taxed at 7.75%
Project Contingency	40%

Values should be annually reviewed or altered at the engineer/estimator's discretion with more precise percentages as more pertinent information is known and the construction year approaches.

There is Project Phase Cost associated with the Total Main Project Cost that is factored into the Total Project Cost. The baseline percentages for these are as follows:

Project Phase	Rate*	Contingency
Condition Assessment	1.5%	20%
Conceptual Study	2.5%	20%
Design	8.0%	15%
Engineer During Construction	4.5%	15%
Construction Management	5.5%	20%

*Percent of Total Main Project Cost

Rate and Contingency are subject to modification pending upon relevant information and project difficulty. Project Contingency is subject to adjustment based on accuracy of cost estimate. 10% contingency is incorporated in addition to engineering estimates obtained by other consultant firms. Previous condition assessment, conceptual study, and/or acceptable design from projects in the same process may minimize the project phases cost.

Modifications or changes to the baseline percentages should be noted in the last box in the project cost table for further reference.

This page intentionally left blank

Project 1.1.005

Grit and Screenings Handling Facility Rehab

Main Project Type

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

Key Dates

CAMP Report	Jan-15
Initial Estimate	Nov-11
Estimate Update	Feb-15
Const Year	2017

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
<u>Screening (existing headworks)</u>							
Demolition	1	LS	\$ 93,471	\$ 94,000		\$ -	\$ 94,000
Influent Channel Repair	1	LS	\$ 41,600	\$ 42,000		\$ -	\$ 42,000
Screens (Four climber screens)	1	LS	\$ 1,102,400	\$ 1,103,000		\$ -	\$ 1,103,000
Ventilation and Ducting	1	LS	\$ 124,800	\$ 125,000		\$ -	\$ 125,000
Cutthroat Flume Modifications	1	LS	\$ 28,704	\$ 29,000		\$ -	\$ 29,000
Electrical	1	LS	\$ 232,023	\$ 233,000		\$ -	\$ 233,000
Instrumentation	1	LS	\$ 46,405	\$ 47,000		\$ -	\$ 47,000
<u>Grit and Screenings Building</u>							
Demolition	1	LS	\$ 28,042	\$ 29,000		\$ -	\$ 29,000
Site Work	1	LS	\$ 21,708	\$ 22,000		\$ -	\$ 22,000
Concrete	1	LS	\$ 122,554	\$ 123,000		\$ -	\$ 123,000
Building (Masonry/Roof/Handrails)	1	LS	\$ 155,766	\$ 156,000		\$ -	\$ 156,000
Washer/Compactor (2 units)	1	LS	\$ 256,256	\$ 257,000		\$ -	\$ 257,000
Classifier (2 units)	1	LS	\$ 503,360	\$ 504,000		\$ -	\$ 504,000
Roto Strainer (1 unit)	1	LS	\$ 95,680	\$ 96,000		\$ -	\$ 96,000
Odor Control (1 unit)	1	LS	\$ 267,800	\$ 268,000		\$ -	\$ 268,000
Screenings Conveyor	1	LS	\$ 234,416	\$ 235,000		\$ -	\$ 235,000
Mechanical Piping	1	LS	\$ 236,600	\$ 237,000		\$ -	\$ 237,000
Electrical	1	LS	\$ 299,259	\$ 300,000		\$ -	\$ 300,000
Instrumentation	1	LS	\$ 59,852	\$ 60,000		\$ -	\$ 60,000
<u>Grit Removal</u>							
Demolition	1	LS	\$ 15,095	\$ 16,000		\$ -	\$ 16,000
Concrete	1	LS	\$ 461	\$ 500		\$ -	\$ 500
Grit Pumps (6 units)	1	LS	\$ 166,620	\$ 167,000		\$ -	\$ 167,000
Mechanical Piping	1	LS	\$ 159,959	\$ 160,000		\$ -	\$ 160,000
Electrical	1	LS	\$ 66,792	\$ 67,000		\$ -	\$ 67,000
Instrumentation	1	LS	\$ 13,358	\$ 14,000		\$ -	\$ 14,000

Subtotal							\$ 4,385,000
Contractor Overhead & Profit @	15%						\$ 822,000
Escalation to Midpoint	12%						\$ 731,000
Sales Tax	7.75%						\$ 212,000
Contingency @	25%						\$ 1,096,000
Total Main Project Cost from Previous Reports							\$ 7,246,000
Project Contingency @	10%						\$ 724,600
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 7,970,600
Total Project Cost (Present Value in 2015 Dollars)	LA CCI Nov-2011		10088				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.090		
Total Main Project Cost (CAMP Report Year)							\$ 8,691,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.1.005 CA Condition Assessment	1.5%	\$ 130,365	20% \$ 26,073	\$ 157,000	Completed
1.1.005 CS Conceptual Study	2.5%	\$ 217,275	20% \$ 43,455	\$ 261,000	Completed
1.1.005 DS Design	8.0%	\$ 695,280	15% \$ 104,292	\$ 800,000	\$ 800,000
1.1.005 EDC Engr During Construction	4.5%	\$ 391,095	15% \$ 58,664	\$ 450,000	\$ 450,000
1.1.005 CM Construction Mgt	5.5%	\$ 478,005	20% \$ 95,601	\$ 574,000	\$ 574,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 10,515,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Carollo Tech Memo No. 6 Grit and Screening Handling Study, November 2011.

Project 1.1.006

GRS Isolation Improvements w/GRS 3 Inf Gate

Main Project Type		Key Dates	
New Facility	X	CAMP Report	Jan-15
Facility Rehabilitation		Initial Estimate	Nov-11
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2018
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Install adjustable weir gate (estimated 24' x 12" gate)	3	EA	\$ 45,000	\$ 135,000	25%	\$ 33,750	\$ 168,750
Grit Chamber No. 3 Influent - Motorized Sluice Gate	1	LS	\$ 58,280	\$ 59,000		\$ -	\$ 59,000
Motor Operators (2 motor operators per eff weir gate)	6	EA	\$ 25,000	\$ 150,000	25%	\$ 37,500	\$ 187,500

Subtotal							\$ 416,000
Contractor Overhead & Profit @		27%					\$ 113,000
Shipping Rate	40%	of total is shipped @	15%				\$ 25,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 17,000
Project Contingency @		40%					\$ 229,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 800,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10088			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.090	
Total Main Project Cost (CAMP Report Year)							\$ 873,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.1.006 CA	Condition Assessment	1.5%	\$ 13,095	20%	\$ 2,619	\$ 16,000 not reqd
1.1.006 CS	Conceptual Study	2.5%	\$ 21,825	20%	\$ 4,365	\$ 27,000 Completed FY2015
1.1.006 DS	Design	8.0%	\$ 69,840	15%	\$ 10,476	\$ 81,000 Completed FY2015
1.1.006 EDC	Engr During Construction	4.5%	\$ 39,285	15%	\$ 5,893	\$ 46,000
1.1.006 CM	Construction Mgt	5.5%	\$ 48,015	20%	\$ 9,603	\$ 58,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 977,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Estimated weir gate cost from OCSD Peak Flow Mngt project escalated to 2011 cost.
- Maybe more cost effective to install isolation gates at the end of each grit effluent channel.

Project 1.2.006

PSB Phase I and PE Pipeline Rehab (Phase 1)

Main Project Type		Key Dates	
New Facility		CAMP Report	Jan-15
Facility Rehabilitation	X	Initial Estimate	Nov-11
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2020
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Bypass Pumping	1	LS	\$ 300,000	\$ 300,000		\$ -	\$ 300,000
PE Pipeline Cleaning	60	LF	\$ 1,000	\$ 60,000	25%	\$ 15,000	\$ 75,000
Pipe Repairs, mechanical, crown of pipe	20	EA	\$ 5,000	\$ 100,000	50%	\$ 50,000	\$ 150,000
PSB 1-6 effluent channel gates, conc repair	24	EA	\$ 3,500	\$ 84,000	50%	\$ 42,000	\$ 126,000
PSB 1-6 effl channel conc repair, coating (120'L x 3'W x 6' D)	1476	SF	\$ 75	\$ 110,700	50%	\$ 55,350	\$ 166,050
PSB PE EQ Structure Coating (240' L x 4.5' W x 6' D)	2934	SF	\$ 75	\$ 220,050		\$ -	\$ 221,000
PSB PE EQ Bypass Structure Coating (5' L x 4' W x 6' D)	108	SF	\$ 75	\$ 8,100		\$ -	\$ 9,000
PSB effluent launder supports	4	EA	\$ 7,000	\$ 28,000	50%	\$ 14,000	\$ 42,000
PSB equipment (shaft) priority repairs	1	EA	\$ 10,000	\$ 10,000	50%	\$ 5,000	\$ 15,000
PSB 1-10 (20 influent gates, 18-inch dia, ss)	20	EA	\$ 10,000	\$ 200,000	25%	\$ 50,000	\$ 250,000
PSB infl channel conc repair, coating (220' L x 3' W x 8' D)	2676	SF	\$ 75	\$ 200,700	25%	\$ 50,175	\$ 251,000

Subtotal							\$ 1,606,000
Contractor Overhead & Profit @		27%					\$ 434,000
Shipping Rate	40%	of total is shipped @	15%				\$ 97,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 63,000
Project Contingency @		40%					\$ 880,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 3,080,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10088			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.090	
Total Main Project Cost (CAMP Report Year)							\$ 3,359,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.2.006 CA	Condition Assessment	1.5%	\$ 50,385	20%	\$ 10,077	\$ 61,000 completed
1.2.006 CS	Conceptual Study	2.5%	\$ 83,975	20%	\$ 16,795	\$ 101,000
1.2.006 DS	Design	8.0%	\$ 268,720	15%	\$ 40,308	\$ 310,000
1.2.006 EDC	Engr During Construction	4.5%	\$ 151,155	15%	\$ 22,673	\$ 174,000
1.2.006 CM	Construction Mgt	5.5%	\$ 184,745	20%	\$ 36,949	\$ 222,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 4,166,000

Notes:
 Total Project Cost (Present Value in 2015 Dollars)
 2. Percent of Total Main Project Cost
 3. Cost estimated. A more detailed cost will be available after the study phase.

Project 1.2.012

PSB 1 - 10 - Inf Gate Replacement							
Main Project Type					Key Dates		
New Facility					CAMP Report	Jan-15	
Facility Rehabilitation	X				Initial Estimate	Oct-12	
Major Maintenance					Estimate Update	Feb-15	
Asset Replacement					Const Year	2017	
Special Study							
Main Project Cost ⁽¹⁾							
Project Task Elements	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Mobilization/Demobilization	1	LS	\$ 20,000	\$ 20,000	25%	\$ 5,000	\$ 25,000
Bypass/Outage	1	LS	\$ 75,000	\$ 75,000	25%	\$ 18,750	\$ 94,000
Dewater	1	LS	\$ 50,000	\$ 50,000	50%	\$ 25,000	\$ 75,000
(2'-8" x 7'-3" Slide Gates, new stainless steel plate, reuse extg frame, stem and operator)	20	EA	\$ 10,000	\$ 200,000	50%	\$ 100,000	\$ 300,000
Subtotal							\$ 494,000
Contractor Overhead & Profit @		27%					\$ 134,000
Shipping Rate	40%	of total is shipped @	15%				\$ 30,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 20,000
Project Contingency @		40%					\$ 272,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 950,000
ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015		10999				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.000		
Total Main Project Cost (CAMP Report Year)							\$ 950,000
Project Phases Cost							
			Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.2.012 CA	Condition Assessment	1.5%	\$ 14,250	20%	\$ 2,850	\$ 18,000	complete
1.2.012 CS	Conceptual Study	2.5%	\$ 23,750	20%	\$ 4,750	\$ 29,000	Not Required
1.2.012 DS	Design	8.0%	\$ 76,000	15%	\$ 11,400	\$ 88,000	\$ 88,000
1.2.012 EDC	Engr During Construction	4.5%	\$ 42,750	15%	\$ 6,413	\$ 50,000	\$ 50,000
1.2.012 CM	Construction Mgt	5.5%	\$ 52,250	20%	\$ 10,450	\$ 63,000	\$ 63,000
Total Project Cost (Present Value in 2015 Dollars)							\$ 1,151,000
Notes:							
1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.							
2. Percent of Total Main Project Cost							
3. Estimate do not include physical repair of the Primary Sed. Basins							
4. Slide gate cost from IEUA, RP-1 Gate Replacement Project, Waterman quotes escalated to 2015 dollars.							

Project 1.3.003

AB Rehab Project							
Main Project Type						Key Dates	
New Facility						CAMP Report	Jan-15
Facility Rehabilitation	X					Initial Estimate	May-11
Major Maintenance						Estimate Update	Feb-15
Asset Replacement						Const Year	2016
Special Study							

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements (3)							
General and Site Work	1	LS	\$ 21,000	\$ 21,000	0%	\$ -	\$ 21,000
3WHP Water Pipe	1	LS	\$ 91,656	\$ 91,656	0%	\$ -	\$ 92,000
Influent Channel	1	LS	\$ 765,934	\$ 766,000	0%	\$ -	\$ 766,000
Slide Gates	1	LS	\$ 328,248	\$ 328,248	0%	\$ -	\$ 329,000
Basin Covers and Access	1	LS	\$ 818,613	\$ 818,613	0%	\$ -	\$ 819,000
RAS Pumping	1	LS	\$ 222,703	\$ 223,000	0%	\$ -	\$ 223,000
EIC	1	LS	\$ 375,850	\$ 376,000	0%	\$ -	\$ 376,000
Anaerobic Selector- partial	1	LS	\$ 256,510	\$ 257,000	0%	\$ -	\$ 257,000
Subtotal							\$ 2,883,000
Contractor Overhead & Profit @	15%						\$ 497,000
Escalation to Mid Point	3%						\$ 114,000
Sales Tax - included	7.75%						included above
Contingency @	15%						\$ 433,000
Total Main Project Cost from Previous Reports							\$ 3,927,000
Project Contingency @	10%						\$ 392,700
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 4,319,700
ENR CCI Corresponding to Year of Estimate	LA CCI Mar 2012			10284			
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015			10999		1.070	
Total Main Project Cost (CAMP Report Year)							\$ 4,621,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.003 CA Condition Assessment	1.5%	\$ 69,315	20%	\$ 13,863	\$ 84,000
1.3.003 CS Conceptual Study	2.5%	\$ 115,525	20%	\$ 23,105	\$ 139,000
1.3.003 DS Design	8.0%	\$ 369,680	15%	\$ 55,452	\$ 426,000
1.3.003 EDC Engr During Construction	4.5%	\$ 207,945	15%	\$ 31,192	\$ 240,000
1.3.003 CM Construction Mgt	5.5%	\$ 254,155	20%	\$ 50,831	\$ 305,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 5,166,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Secondary Aeration Basin Rehabilitation Tech Memo No. 8, May 2011, Carollo and Updated cost estimate dated 3/12/2012

Project 1.3.005

AB Diffuser Membrane Replacement			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility	<input type="checkbox"/>		Initial Estimate	Nov-13
Facility Rehabilitation	<input type="checkbox"/>		Estimate Update	Feb-15
Major Maintenance	<input type="checkbox"/>		Const Year	2016
Asset Replacement	<input checked="" type="checkbox"/>			
Special Study	<input type="checkbox"/>			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Repair Diffuser Piping	1	LS	\$ 20,000	\$ 20,000	0%	\$ -	\$ 20,000
Replace Diffusers, AB 1	5400	EA	\$ 5	\$ 27,000	50%	\$ 13,500	\$ 41,000
Replace Diffusers, AB 2	5400	EA	\$ 5	\$ 27,000	50%	\$ 13,500	\$ 41,000
Replace Diffusers, AB 3	5400	EA	\$ 5	\$ 27,000	50%	\$ 13,500	\$ 41,000
Replace Diffusers, AB 4	5400	EA	\$ 5	\$ 27,000	50%	\$ 13,500	\$ 41,000
Dispose of old diffusers and construction debris	1	LS	\$ 10,000	\$ 10,000	50%	\$ 5,000	\$ 15,000
Mob / Demb	1	LS	\$ 5,000	\$ 5,000	50%	\$ 2,500	\$ 8,000

Subtotal							\$ 207,000
Contractor Overhead & Profit @		27%					\$ 56,000
Shipping Rate	40%	of total is shipped @	15%				\$ 13,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 9,000
Project Contingency @		25%					\$ 72,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 357,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10077			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.092	
Total Main Project Cost (CAMP Report Year)							\$ 390,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.005 CA	Condition Assessment	1.5%	\$ 5,850	20%	\$ 1,170	\$ 8,000
1.3.005 CS	Conceptual Study	2.5%	\$ 9,750	20%	\$ 1,950	\$ 12,000
1.3.005 DS	Design	8.0%	\$ 31,200	15%	\$ 4,680	\$ 36,000
1.3.005 EDC	Engr During Construction	4.5%	\$ 17,550	15%	\$ 2,633	\$ 21,000
1.3.005 CM	Construction Mgt	5.5%	\$ 21,450	20%	\$ 4,290	\$ 26,000

Total Project Cost (Present Value in 2015 Dollars) **\$ 390,000**

- Notes:**
- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
 - Percent of Total Main Project Cost
 - Secondary Aeration Basin Rehabilitation Tech Memo No. 8, May 2011, Carollo and Updated cost estimate dated 3/12/2012
 - Diamond diffusers based on Siemens quote dated 11/15/2011 . Used a lower contingency since received a vendor quote.

Project 1.3.007

SCs 5 and 6 Rehabilitation

Main Project Type

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

Key Dates

CAMP Report	Jan-15
Initial Estimate	Sep-11
Estimate Update	Feb-15
Const Year	2018

Main Project Cost⁽¹⁾

	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Bonds and Insurance	1	LS	\$ 12,300	\$ 13,000			\$ 13,000
Mobilization	1	LS	\$ 10,997	\$ 11,000			\$ 11,000
Fab and Deliver Clarifier Mechanisms	2	EA	\$ 195,954	\$ 392,000			\$ 392,000
Demo Existing Clarifier Equipment	2	EA	\$ 17,529	\$ 36,000			\$ 36,000
Install New Clarifiers - Includes Sandblast/Painting of New Equipment	2	EA	\$ 195,954	\$ 392,000			\$ 392,000
Repair Concrete Cracks	2	EA	\$ 3,550	\$ 8,000			\$ 8,000
Repair Concrete Holes	2	EA	\$ 2,825	\$ 6,000			\$ 6,000
Replace Launderers/Trough	2	EA	\$ 20,790	\$ 42,000			\$ 42,000
Replace Launder Supports	2	EA	\$ 6,951	\$ 14,000			\$ 14,000
Abbrasive Blast/Coat Extg Knee Brackets, Troughs, Bridges	2	EA	\$ 60,138	\$ 121,000			\$ 121,000
Replace Weirs	2	EA	\$ 12,084	\$ 25,000			\$ 25,000
Replace Drain Gates	2	EA	\$ 6,460	\$ 13,000			\$ 13,000
Replace Influent Gates	2	EA	\$ 5,000	\$ 10,000	50%	\$ 5,000	\$ 15,000
Rehab Effluent Gates	2	EA	\$ 3,000	\$ 6,000			\$ 6,000
Electrical	1	LS	\$ 34,050	\$ 35,000			\$ 35,000
Demobilize	1	LS	\$ 19,616	\$ 20,000			\$ 20,000
Cost Estimate Based on Filanc Pay Request, Clarifier Nos. 1-4							

Subtotal							\$ 1,149,000
Contractor Overhead & Profit @		15%					\$ 173,000
Shipping Rate	40%	of total is shipped @					Included
Sales Tax	50%	of total is taxed @	7.75%				Included
Project Contingency @		40%					\$ 529,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,851,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10077			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.092	
Total Main Project Cost (CAMP Report Year)							\$ 2,021,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.007 CA	Condition Assessment	1.5%	\$ 30,315	20%	\$ 6,063	\$ 37,000
1.3.007 CS	Conceptual Study	2.5%	\$ 50,525	20%	\$ 10,105	\$ 61,000
1.3.007 DS	Design	8.0%	\$ 161,680	15%	\$ 24,252	\$ 186,000
1.3.007 EDC	Engr During Construction	4.5%	\$ 90,945	15%	\$ 13,642	\$ 105,000
1.3.007 CM	Construction Mgt	5.5%	\$ 111,155	20%	\$ 22,231	\$ 134,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 2,446,000

Total Project Cost (Present Value in 2015 Dollars)

1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
2. Percent of Total Main Project Cost
3. Cost estimated based on Filanc Pay Request for Clarifier 1-4 Rehab Project dated September 2011.

Project 1.3.010

WAS Pipeline Replacement		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility		Initial Estimate	Nov-12
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2020
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Trench excavation, backfilling, shoring, pipe sub-base, etc. Assumed average 8 feet depth and 3 feet wide trench.	250	LF	\$ 200	\$ 50,000	Incl.	\$ -	\$ 50,000
Temporary bypass piping	1	LS	\$ 40,000	\$ 40,000		\$ -	\$ 40,000
New WAS pipe (8" DI Pipe)	250	LF	\$ 160	\$ 40,000		\$ -	\$ 40,000
Paving/restoration	750	SF	\$ 5	\$ 3,750	Incl.	\$ -	\$ 3,750
Existing piping and pavement demolition	1	LS	\$ 20,000	\$ 20,000		\$ -	\$ 20,000

Subtotal							\$ 154,000
Contractor Overhead & Profit @		27%					\$ 42,000
Shipping Rate	40%	of total is shipped @	15%				\$ 10,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 6,000
Project Contingency @		40%					\$ 85,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 297,000
ENR CCI Corresponding to Year of Estimate		LA CCI Jul-2012		10296			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.068	
Total Main Project Cost (CAMP Report Year)							\$ 318,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.010 CA Condition Assessment	1.5%	\$ 4,770	20% \$ 954	\$ 6,000	Completed
1.3.010 CS Conceptual Study	2.5%	\$ 7,950	20% \$ 1,590	\$ 10,000	not reqd
1.3.010 DS Design	15.0%	\$ 47,700	15% \$ 7,155	\$ 55,000	\$ 55,000
1.3.010 EDC Engr During Construction	4.5%	\$ 14,310	15% \$ 2,147	\$ 17,000	\$ 17,000
1.3.010 CM Construction Mgt	5.5%	\$ 17,490	20% \$ 3,498	\$ 21,000	\$ 21,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 411,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimates from RS Means 2012 and Novato Sanitary District Wastewater Facility Upgrade Cost Estimates
- Length of pipe is estimated per Phase IV, SPM2, Sheet 139, WAS pipe exits from pump room at CL EL 118. TOC EL 124.

Project 1.3.017

AB FRP Cover Replacement with Aluminum

Main Project Type		Key Dates	
New Facility		CAMP Report	Jan-15
Facility Rehabilitation	X	Initial Estimate	May-11
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2016+
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Remove and Demolish Existing Covers	1	LS	\$ 50,000	\$ 50,000	0%		\$ 50,000
Install Basin Aluminum Covers (5) (6) dimension of the basin= 70 ft x 300 ft unit price including installation = \$30/SF access cover size =15 ft x 12 ft 16 access covers per basin	18120	SF	\$ 30	\$ 544,000	0%	\$ -	\$ 544,000
Support Beams	1	LS	\$ 50,000	\$ 50,000	0%		\$ 50,000

Subtotal							\$ 644,000
Contractor Overhead & Profit @		27%					\$ 174,000
Shipping Rate - included	40%	of total is shipped @	15%				\$ 39,000
Sales Tax - included	50%	of total is taxed @	7.75%				\$ 25,000
Project Contingency @		40%					\$ 353,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,235,000
ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015			10999			
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015			10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 1,235,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.017 CA	Condition Assessment	1.5%	\$ 18,525	20%	\$ 3,705	Completed
1.3.017 CS	Conceptual Study (6)	2.5%	\$ 30,875	20%	\$ 6,175	\$ 38,000
1.3.017 DS	Design (3)	4.0%	\$ 49,400	15%	\$ 7,410	\$ 57,000
1.3.017 DS	Design (6)	1.0%	\$ 12,350	15%	\$ 1,853	\$ 15,000
1.3.017 EDC	Engr During Construction (3)	2.3%	\$ 27,788	15%	\$ 4,168	\$ 32,000
1.3.017 CM	Construction Mgt (3)	2.8%	\$ 33,963	20%	\$ 6,623	\$ 41,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 1,418,000

- Notes:**
- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
 - Percent of Total Main Project Cost
 - Design completed in 2012, addl budget allocated for minor revisions and bid process. Used 50% of template percentage because this project is primarily material based.
 - 2012 Major Plant Rehabilitation Project, Bid Schedule PCL dated 2014
 - Budget Price from Coombs-Hopkins, Jan 2015
 - Estimate suggested by EWA/RMC Staff. Repackaging the design package based on the previous design.

Project 1.3.018

AB Anaerobic Selector Zones		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility		Initial Estimate	Nov-11
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2020
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
1. Basin Selector Zones -partial	1	LS	\$ 784,755	\$ 784,755	0%	\$ -	\$ 785,000

Subtotal							\$ 785,000
Contractor Overhead & Profit @		15%					\$ 136,000
Escalation to Mid Point		3%					\$ 31,000
Sales Tax - included		7.75%					included above
Contingency @		15%					\$ 118,000
Total Main Project Cost from Previous Reports							\$ 1,070,000
Project Contingency @		10%					\$ 107,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,177,000
ENR CCI Corresponding to Year of Estimate		LA CCI Mar 2012		10284			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.070	
Total Main Project Cost (CAMP Report Year)							\$ 1,259,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
1.3.018 CA	Condition Assessment	1.5%	\$ 18,885	20%	\$ 3,777	\$ 23,000
1.3.018 CS	Conceptual Study	2.5%	\$ 31,475	20%	\$ 6,295	\$ 38,000
1.3.018 DS	Design	8.0%	\$ 100,720	15%	\$ 15,108	\$ 116,000
1.3.018 EDC	Engr During Construction	4.5%	\$ 56,655	15%	\$ 8,498	\$ 66,000
1.3.018 CM	Construction Mgt	5.5%	\$ 69,245	20%	\$ 13,849	\$ 84,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 1,525,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Secondary Aeration Basin Rehabilitation Tech Memo No. 8, May 2011, Carollo and Updated cost estimate dated 3/12/2012

Project 2.1.002

Sea Outfall Inspection and Maintenance - External

Main Project Type		Key Dates	
New Facility	<input type="checkbox"/>	CAMP Report	Jan-15
Facility Rehabilitation	<input type="checkbox"/>	Initial Estimate	Nov-11
Major Maintenance	<input checked="" type="checkbox"/>	Estimate Update	Feb-15
Asset Replacement	<input type="checkbox"/>	Const Year	2017, 2019
Special Study	<input type="checkbox"/>		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Underwater inspection and minor maintenance	1	LS	\$ 43,000	\$ 43,000	0%	\$ -	\$ 43,000
Subtotal							\$ 43,000
Contractor Overhead & Profit @		27%					\$ 12,000
Shipping Rate	0%	of total is shipped @	15%				Included
Sales Tax	0%	of total is taxed @	7.75%				Included
Project Contingency @		25%					\$ 14,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 69,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10088			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.090	
Total Main Project Cost (CAMP Report Year)							\$ 76,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
2.1.002 CA Condition Assessment ⁽⁴⁾	1.5%	\$ 1,140	20% \$ 228	\$ 2,000	Included
2.1.002 CS Conceptual Study	2.5%	\$ 1,900	20% \$ 380	\$ 3,000	Included
2.1.002 DS Design	8.0%	\$ 6,080	15% \$ 912	\$ 7,000	Not Applicable
2.1.002 EDC Engr During Construction	4.5%	\$ 3,420	15% \$ 513	\$ 4,000	Not Applicable
2.1.002 CM Construction Mgt	5.5%	\$ 4,180	20% \$ 836	\$ 6,000	Not Applicable
Total Project Cost (Present Value in 2015 Dollars)					\$ 76,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
-
- Cost based on last project cost provided by D. Larson December 2011. Contingency decreased based on proposal fee.

Project 2.1.005

Sea Outfall Bathymetric Survey - External

Main Project Type

New Facility	
Facility Rehabilitation	
Major Maintenance	
Asset Replacement	
Special Study	x

Key Dates

CAMP Report	Jan-15
Initial Estimate	Nov-14
Estimate Update	Feb-15
Const Year	2020

Main Project Cost⁽¹⁾

	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Bathymetric Survey	1	LS	\$ 54,174	\$ 54,174	0%	\$ -	\$ 54,174
Cost from proposal from SCRIPPs Proposal dated October 27, 2014							

Subtotal							\$ 55,000
Contractor Overhead & Profit @		27%					\$ 15,000
Shipping Rate	0% of total is shipped @	15%					not reqd
Sales Tax	0% of total is taxed @	7.75%					not reqd
Project Contingency @		25%					\$ 18,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 88,000
ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015		10999				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.000		
Total Main Project Cost (CAMP Report Year)							\$ 88,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
2.1.005 CA Condition Assessment	1.5%	\$ 1,320	20%	\$ 264	\$ 1,600 not reqd
2.1.005 CS Conceptual Study	2.5%	\$ 2,200	20%	\$ 440	\$ 3,000 included
2.1.005 DS Design	8.0%	\$ 7,040	15%	\$ 1,056	\$ 9,000 not reqd
2.1.005 EDC Engr During Construction	4.5%	\$ 3,960	15%	\$ 594.00	\$ 5,000
2.1.005 CM Construction Mgt	5.5%	\$ 4,840	20%	\$ 968	\$ 6,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 99,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Used lower contingency since cost estimate is based on actual construction bids received from a contractor.

Project 2.1.006

Ocean Outfall - Integrity Assessment per SLC Lease

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	
Major Maintenance	
Asset Replacement	
Special Study	x

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2020

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Mob/Demob	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
Confined Space Entry Crew into Land Outfall	1	Day	\$ 30,000	\$ 30,000	0%	\$ -	\$ 30,000
Core Sampling	2	LS	\$ 2,500	\$ 5,000	0%	\$ -	\$ 5,000
CCTV	1	LS	\$ 5,000	\$ 5,000	0%	\$ -	\$ 5,000
Assessment	1	LS	\$ 7,450	\$ 7,450	0%	\$ -	\$ 7,450
<p>Note: EWA may want to CCTV the old PE discharge line in conjunction with this project. Cost Approx. \$5000 Egr during construction includes confined space entry, structural egr observations and report, core testing and report</p>							

Subtotal							\$ 58,000
Contractor Overhead & Profit @		27%					\$ 16,000
Shipping Rate	0%	of total is shipped @	15%				\$ -
Sales Tax	0%	of total is taxed @	7.75%				\$ -
Project Contingency @		25%	(6)				\$ 19,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 93,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 96,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
2.1.006 CA Condition Assessment	1.5%	\$ 1,440	20%	\$ 288	\$ 1,800 not reqd
2.1.006 CS Conceptual Study	2.5%	\$ 2,400	20%	\$ 480	\$ 3,000 not reqd
2.1.006 DS Design (7)	15.0%	\$ 14,400	15%	\$ 2,160	\$ 17,000
2.1.006 EDC Engr During Constr, Testing, SLC	4.5%	\$ 4,320	15%	\$ 648	\$ 5,000
2.1.006 CM Construction Mgt	5.5%	\$ 5,280	20%	\$ 1,056	\$ 7,000 not reqd
Total Project Cost (Present Value in 2015 Dollars)					\$ 118,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Confined space entry crew based on date rate from EWA Ocean Outfall Internal Inspection 2012
- Concrete coring test quote from UTS, LLC 2013 for sample preparation and compressive strength test.
- Assumed 40 hours to analyze and generate a integrity assessment report.
- Used lower contingency since cost estimate is based on actual construction bids received from a contractor.

Project 3.1.002

Sludge Process Improvements (DAFT or Alt Tech, efficiency)

Main Project Type		Key Dates	
New Facility	X	CAMP Report	Jan-15
Facility Rehabilitation		Initial Estimate	Nov-12
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2019
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Scope of replacement system to be determined after Study.	1	LS	\$ 2,500,000	\$ 2,500,000	0%	\$ -	\$ 2,500,000

Subtotal							\$ 2,500,000
Contractor Overhead & Profit @		0%	(Included)				\$ -
Shipping Rate	0%		of total is shipped @	15%	(Included)		\$ -
Sales Tax	0%		of total is taxed @	7.75%	(Included)		\$ -
Project Contingency @		0%	(Included)				\$ -
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 2,500,000
ENR CCI Corresponding to Year of Estimate			LA CCI Nov-2013	10740			
ENR CCI Corresponding to CAMP Report Year			LA CCI Jan-2015	10999	1.024		
Total Main Project Cost (CAMP Report Year)							\$ 2,561,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency		Subtotal	Total
3.1.002 CA	Condition Assessment	1.5%	\$ 38,415	20%	\$ 7,683	\$ 47,000	not reqd
3.1.002 CS	Conceptual Study	2.5%	\$ 64,025	20%	\$ 12,805	\$ 77,000	\$ 77,000
3.1.002 DS	Design ⁽⁴⁾	8.0%	\$ 204,880	23%	\$ 46,098	\$ 251,000	\$ 251,000
3.1.002 EDC	Engr During Construction ⁽⁴⁾	4.5%	\$ 115,245	15%	\$ 17,287	\$ 133,000	\$ 133,000
3.1.002 CM	Construction Mgt	5.5%	\$ 140,855	20%	\$ 28,171	\$ 170,000	\$ 170,000
Total Project Cost (Present Value in 2015 Dollars)							\$ 3,192,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate will be further defined after the scope of work is identified.

Project 3.2.004

Sludge Screening Facility							
Main Project Type					Key Dates		
New Facility		X			CAMP Report	Jan-15	
Facility Rehabilitation					Initial Estimate	Apr-10	
Major Maintenance					Estimate Update	Nov-14	
Asset Replacement					Const Year	2020	
Special Study							
Main Project Cost ⁽¹⁾							
Project Task Elements	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Temporary Utilities	1	LS	\$ 16,000	\$ 16,000	0%	\$ -	\$ 16,000
Sludge Screening Platform	1	LS	\$ 70,660	\$ 70,660	0%	\$ -	\$ 71,000
Strainpress	1	LS	\$ 350,000	\$ 350,000	0%	\$ -	\$ 350,000
Sludge Feed Pump	1	LS	\$ 94,990	\$ 94,990	0%	\$ -	\$ 95,000
Grinder	1	LS	\$ 39,200	\$ 39,200	0%	\$ -	\$ 39,000
Odor Control	1	LS	\$ 8,638	\$ 8,638	0%	\$ -	\$ 9,000
Mechanical Piping and Valves	1	LS	\$ 35,925	\$ 35,925	0%	\$ -	\$ 36,000
Instrumentation	1	LS	\$ 3,000	\$ 3,000	0%	\$ -	\$ 3,000
Electrical	1	LS	\$ 22,500	\$ 22,500	0%	\$ -	\$ 23,000
Debris Collection Room	1	LS	\$ 36,850	\$ 36,850	0%	\$ -	\$ 37,000
Cost estimate elements based on April 26, 2010 Black & Veatch Screening Facility Basis of Design Report							
Subtotal							\$ 679,000
Mid-Point of Construction	3%						\$ 21,000
Contingency @	25%						\$ 170,000
Total Main Project Cost from Previous Reports							\$ 870,000
Project Contingency @	10%						\$ 87,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 957,000
ENR CCI Corresponding to Year of Estimate	LA CCI Apr-2010		9772				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.126		
Total Main Project Cost (CAMP Report Year)							\$ 1,078,000
Project Phases Cost			Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.2.004 CA	Condition Assessment	1.5%	\$ 16,170	20%	\$ 3,234	\$ 20,000	Complete
3.2.004 CS	Conceptual Study	2.5%	\$ 26,950	20%	\$ 5,390	\$ 33,000	Complete
3.2.004 DS	Design	8.0%	\$ 86,240	15%	\$ 12,936	\$ 100,000	\$ 100,000
3.2.004 EDC	Engr During Construction	4.5%	\$ 48,510	15%	\$ 7,277	\$ 56,000	\$ 56,000
3.2.004 CM	Construction Mgt	5.5%	\$ 59,290	20%	\$ 11,858	\$ 72,000	\$ 72,000
Total Project Cost (Present Value in 2015 Dollars)							\$ 1,306,000
Notes:							
1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.							
2. Percent of Total Main Project Cost							
3. Cost estimate based on April 26, 2010 Black & Veatch Screening Facility Basis of Design Report							

Project 3.2.009

Digester No. 4, 5 and 6 Covers - Interior Coating

Main Project Type

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

Key Dates

CAMP Report	Jan-15
Initial Estimate	Oct-12
Estimate Update	Feb-15
Const Year	2019

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	

Project Task Elements	No.	Units	Unit Cost	Total	% of Mat'l	Total	Total Cost
Interior Coating and Structural Reinforcement⁽³⁾							
Draining Digesters	3	LS	\$ 140,300	\$ 420,900	0%	\$ -	\$ 420,900
Scaffolding	3	LS	\$ 19,000	\$ 57,000	0%	\$ -	\$ 57,000
Sandblasting	3	LS	\$ 91,375	\$ 274,125	0%	\$ -	\$ 274,125
Coating	3	LS	\$ 292,400	\$ 877,200	0%	\$ -	\$ 877,200
Steel Stiffeners	3	LS	\$ 62,830	\$ 188,490	0%	\$ -	\$ 188,490
Soft Spot Repairs (Digester 6 Only)	1	LS	\$ 50,000	\$ 50,000	0%	\$ -	\$ 50,000

Subtotal							\$ 1,868,000
Contractor Overhead & Profit @	10%						\$ 186,800
General Requirements	15%						\$ 308,000
Sales Tax	7.75%					included	
Contingency @	35%						\$ 827,000
Total Main Project Cost from Previous Reports							\$ 3,189,800
Project Contingency @	10%						\$ 318,980
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 3,509,000
ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015			10999			
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015			10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 3,509,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.2.009 CA Condition Assessment	1.5%	\$ 52,635	20%	\$ 10,527 \$ 64,000	complete
3.2.009 CS Conceptual Study	2.5%	\$ 87,725	20%	\$ 17,545 \$ 106,000	Not Required
3.2.009 DS Design	8.0%	\$ 280,720	15%	\$ 42,108 \$ 323,000	\$ 323,000
3.2.009 EDC Engr During Construction	4.5%	\$ 157,905	15%	\$ 23,686 \$ 182,000	\$ 182,000
3.2.009 CM Construction Mgt	5.5%	\$ 192,995	20%	\$ 38,599 \$ 232,000	\$ 232,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 4,246,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Estimates based on Probable Construction Cost for Digester Cleaning - B&V December 19, 2014

Project 3.2.011

Second Waste Gas Flare and Pipeline

Main Project Type		Key Dates	
New Facility	X	CAMP Report	Jan-14
Facility Rehabilitation		Initial Estimate	Nov-11
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2020
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Furnish Contract Bonds, Project Insurance & Permits	1	LS	\$ 8,000	\$ 8,000	0%	\$ -	\$ 8,000
Mobilization/Demobilization including Closeout/Cleanup	1	LS	\$ 13,000	\$ 13,000	0%	\$ -	\$ 13,000
Excavation Safety Measures	1	LS	\$ 500	\$ 500	0%	\$ -	\$ 500
Demolition	1	LS	\$ 15,000	\$ 15,000	0%	\$ -	\$ 15,000
One New Flare, Digester Gas Handling Equipment, Appurt	1	LS	\$ 285,343	\$ 285,343	0%	\$ -	\$ 285,343
Installation of New Flare, Digester Equipment, Appurt	1	LS	\$ 86,157	\$ 86,157	0%	\$ -	\$ 86,157
Electrical and Installation	1	LS	\$ 17,000	\$ 17,000	0%	\$ -	\$ 17,000
Coordination of Flare Permit Process and Source Tests	1	LS	\$ 2,000	\$ 2,000	0%	\$ -	\$ 2,000
Piping from Digester 3 to New Flare	500	LF	\$ 200.00	\$ 100,000	0%	\$ -	\$ 100,000

Subtotal							\$ 527,000
Contractor Overhead & Profit @		27%					\$ 143,000
Shipping Rate	40%	of total is shipped @	15%				\$ 32,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 21,000
Project Contingency @			40%				\$ 290,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,013,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10088			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.090	
Total Main Project Cost (CAMP Report Year)							\$ 1,105,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.2.011 CA	Condition Assessment	1.5%	\$ 16,575	20%	\$ 3,315	\$ 19,900
3.2.011 CS	Conceptual Study	2.5%	\$ 27,625	20%	\$ 5,525	\$ 34,000
3.2.011 DS	Design	8.0%	\$ 88,400	15%	\$ 13,260	\$ 102,000
3.2.011 EDC	Engr During Construction	4.5%	\$ 49,725	15%	\$ 7,459	\$ 58,000
3.2.011 CM	Construction Mgt	5.5%	\$ 60,775	20%	\$ 12,155	\$ 73,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 1,372,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate based on November 25, 2011 SS Mechanical Corp. Purchase Order #20110073

Project 3.2.013

Digester Mixing System Replacement		Key Dates	
Main Project Type		CAMP Report	Jan-14
New Facility		Initial Estimate	Feb-15
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2019
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Draining Digesters		-	\$ -	\$ -	0%	\$ -	\$ -
Demolition of Existing Mixing System	1	LS	\$ 74,904.00	\$ 74,904	0%	\$ -	\$ 74,904
Cut 24" Diameter Hole in Digester Cover	3	LS	\$ 1,125.00	\$ 3,375	0%	\$ -	\$ 3,375
Equipment Cost (Linear Motion Mixer)	3	LS	\$ 283,140.00	\$ 849,420	0%	\$ -	\$ 849,420

Subtotal							\$ 928,000
Contractor Overhead & Profit @	10%						\$ 93,000
General Requirements	15%						\$ 153,000
Sales Tax	7.75%						included
Project Contingency @	35%						\$ 411,000
Total Main Project Cost from Previous Reports							\$ 1,585,000
Project Contingency @	10%						\$ 158,500
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,744,000
ENR CCI Corresponding to Year of Estimate		LA CCI Jan-2015		10999			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 1,744,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.2.013 CA	Condition Assessment	1.5%	\$ 26,160	20%	--	not required
3.2.013 CS	Conceptual Study	2.5%	\$ 43,600	20%	\$ 8,720	\$ 53,000 completed
3.2.013 DS	Design	8.0%	\$ 139,520	15%	\$ 20,928	\$ 161,000
3.2.013 EDC	Engr During Construction	4.5%	\$ 78,480	15%	\$ 11,772	\$ 91,000
3.2.013 CM	Construction Mgt	5.5%	\$ 95,920	20%	\$ 19,184	\$ 116,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 2,112,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Estimates based on Probable Construction Cost for Digester Cleaning - B&V December 19, 2014. This cost estimate assumes the project will be constructed simultaneously with P 3.2.009-Digester 4, 5, and 6 Covers.

Project 3.3.006

Second Dryer Addition		Key Dates	
Main Project Type		CAMP Report	Jan-14
New Facility		Initial Estimate	Feb-15
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2020
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Second Heat Dryer	1	LS	\$ 5,000,000	\$ 5,000,000	0%	\$ -	\$ 5,000,000

Subtotal							\$ 5,000,000
Contractor Overhead & Profit @		27%					\$ 1,350,000
Shipping Rate	40%	of total is shipped @	15%				\$ 300,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 194,000
Project Contingency @			40%				\$ 2,738,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 9,582,000
ENR CCI Corresponding to Year of Estimate		LA CCI Jan-2015		10999			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 9,582,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.3.006 CA	Condition Assessment	1.5%	\$ 143,730	20%	\$ 28,746	\$ 172,500
3.3.006 CS	Conceptual Study	2.5%	\$ 239,550	20%	\$ 47,910	\$ 288,000
3.3.006 DS	Design	8.0%	\$ 766,560	15%	\$ 114,984	\$ 882,000
3.3.006 EDC	Engr During Construction	4.5%	\$ 431,190	15%	\$ 64,679	\$ 496,000
3.3.006 CM	Construction Mgt	5.5%	\$ 527,010	20%	\$ 105,402	\$ 633,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 11,881,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- A more detailed cost estimate will be available when the project is within three years from construction

Project 3.3.009

Drying Safety Upgrades - Phase 2 and 3

Main Project Type		Key Dates
New Facility		CAMP Report Jan-15
Facility Rehabilitation	X	Initial Estimate Nov-11
Major Maintenance		Estimate Update Feb-15
Asset Replacement		Const Year 2016
Special Study		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Replacement of Extg Outdoor Explosion Vent	1	LS	\$ 100,000	\$ 100,000	0%	\$ -	\$ 100,000
Indoor Bag House Deflagration Isolation	1	LS	\$ 100,000	\$ 100,000	0%	\$ -	\$ 100,000
Screw Conveyor and Bucket Elevator Deflagration Isolation	1	LS	\$ 60,000	\$ 60,000	0%	\$ -	\$ 60,000
Bucket Elevator Deflagration Isolation	1	LS	\$ 130,000	\$ 130,000	0%	\$ -	\$ 130,000
Nitrogen Injection at Bottom of Storage Silos	1	LS	\$ 7,000	\$ 7,000	0%	\$ -	\$ 7,000
Recycle Bin Emptying Improvements	1	LS	\$ 105,000	\$ 105,000	0%	\$ -	\$ 105,000
Dehumidification of Silo Ventilation Air Supply	1	LS	\$ 140,000	\$ 140,000	0%	\$ -	\$ 140,000
CO Monitoring of Rcyc Bin, Dryer Gas Loop, Bucket Elev.	1	LS	\$ 300,000	\$ 300,000	0%	\$ -	\$ 300,000
Screw Conveyor Slide Gate Replacement	1	LS	\$ 17,000	\$ 17,000	0%	\$ -	\$ 17,000
Phase 3	1	LS	\$ 500,000	\$ 500,000	0%	\$ -	\$ 500,000
Costs taken from "Drying Safety and Pellet Reheating Project", Final Report, Nov 2013, Author: Black and Veatch							

Subtotal							\$ 1,459,000
-----------------	--	--	--	--	--	--	---------------------

Contingency @	40%						included
Total Main Project Cost from Previous Reports							\$ 1,459,000
Project Contingency @	10%						\$ 145,900
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 1,605,000
ENR CCI Corresponding to Year of Estimate	LA CCI Nov-2013			10740			
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015			10999	1.024		
Total Main Project Cost (CAMP Report Year)							\$ 1,644,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
3.3.009 CA	Condition Assessment	1.5%	\$ 24,660	20%	\$ 4,932 \$ 30,000	Not Applicable
3.3.009 CS	Conceptual Study	2.5%	\$ 41,100	20%	\$ 8,220 \$ 50,000	Completed
3.3.009 DS	Design	8.0%	\$ 131,520	15%	\$ 19,728 \$ 152,000	Completed
3.3.009 EDC	Engr During Construction	4.5%	\$ 73,980	15%	\$ 11,097 \$ 86,000	\$ 86,000
3.3.009 CM	Construction Mgt	5.5%	\$ 90,420	20%	\$ 18,084 \$ 109,000	\$ 109,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 1,839,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Costs taken from "Drying Safety and Pellet Reheating Project", Final Report, Nov 2013, Author: Black and Veatch

Project 4.1.003

Cogen Engine Catalyst								
Main Project Type				Key Dates				
New Facility		X		CAMP Report	Jan-15			
Facility Rehabilitation				Initial Estimate	Dec-10			
Major Maintenance				Estimate Update	Feb-15			
Asset Replacement				Const Year	2020			
Special Study								
Main Project Cost ⁽¹⁾		Quantity		Material Cost		Labor Cost		Total Cost
		No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements								
Gas conditioning facilities on engine exhaust ⁽³⁾ (Project is in Phase 2 of Energy Projects)		1	LS	\$ 121,000	\$ 121,000	0%	\$ -	\$ 130,000
Subtotal								\$ 130,000
Contractor Overhead & Profit @		12%						included
Shipping Rate		15%						included
Sales Tax		7.75%						included
Project Contingency		25%		Based on Kenny Jenks study (3)				\$ 33,000
Total Main Project Cost from Previous Reports								\$ 163,000
Project Contingency @		10%						\$ 16,300
Total Main Project Cost (Year of Estimate or Estimate Update)								\$ 180,000
ENR CCI Corresponding to Year of Estimate		LA CCI Dec-2011		10008				
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.099		
Total Main Project Cost (CAMP Report Year)								\$ 198,000
Project Phases Cost		Rate ⁽²⁾		Amount	Contingency	Subtotal	Total	
4.1.003 CA	Condition Assessment	1.5%		\$ 2,970	20%	\$ 594 \$ 4,000	Not Applicable	
4.1.003 CS	Conceptual Study	2.5%		\$ 4,950	20%	\$ 990 \$ 6,000	Complete	
4.1.003 DS	Design-Build	15.0%		\$ 29,700	15%	\$ 4,455 \$ 35,000	\$ 35,000	
4.1.003 EDC	Engr During Construction	4.5%		\$ 8,910	15%	\$ 1,337 \$ 11,000	\$ 11,000	
4.1.003 CM	Construction Mgt	5.5%		\$ 10,890	15%	\$ 1,634 \$ 13,000	\$ 13,000	
Total Project Cost (Present Value in 2015 Dollars)								\$ 257,000
Notes:								
1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.								
2. Percent of Total Main Project Cost								
3. Costs based on draft tech memo, October 2012, provided via email by Kennedy Jenks								

Project 4.1.005

Cogeneration Engine Top-End Overhaul

Main Project Type		Key Dates	
New Facility	<input type="checkbox"/>	CAMP Report	Jan-12
Facility Rehabilitation	<input type="checkbox"/>	Initial Estimate	Nov-08
Major Maintenance	<input checked="" type="checkbox"/>	Estimate Update	Feb-15
Asset Replacement	<input type="checkbox"/>	Const Year	2016, 2017
Special Study	<input type="checkbox"/>		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Top-end Overhaul for two engines (reqd after 8,000 service hours for each engine)	2	EA	\$ 42,100	\$ 84,200	79%	\$ 66,097	\$ 151,000
Spare heat shield (in case replacement is needed)	1	EA	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
Auxiliary Equipment	1	LS	\$ 36,000	\$ 36,000	0%	\$ -	\$ 36,000
Subtotal							\$ 197,000
Contractor Overhead & Profit @		0%					Included
Shipping Rate	0%	of total is shipped @	15%				Included
Sales Tax	0%	of total is taxed @	7.75%				Included
Project Contingency @		25%					\$ 50,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 247,000
ENR CCI Corresponding to Year of Estimate	LA CCI Nov-2008		9876				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.114		
Total Main Project Cost (CAMP Report Year)							\$ 275,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
4.1.005 CA Condition Assessment	1.5%	\$ 4,125	20% \$ 825	\$ 5,000	Complete
4.1.005 CS Conceptual Study	2.5%	\$ 6,875	20% \$ 1,375	\$ 9,000	Not Applicable
4.1.005 DS Design	8.0%	\$ 22,000	15% \$ 3,300	\$ 26,000	Not Applicable
4.1.005 EDC Engr During Construction	4.5%	\$ 12,375	15% \$ 1,856	\$ 15,000	Not Applicable
4.1.005 CM Construction Mgt	5.5%	\$ 15,125	20% \$ 3,025	\$ 19,000	Not Applicable
Total Project Cost (Present Value in 2015 Dollars)					\$ 275,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Quote was provided by Hawthorne Power Systems in Nov 25, 2008. Refer to Table 7-2. Contingency reduced resulting from this quote
- Engine overhaul top-end shall be performed on 2 of 4 engines after every 8,000 service hours. At 24,000 hrs an in-frame overhaul is reqd for each engine. The in-frame overhaul includes a top-end overhaul so separate top-end is not reqd on those years. At 40,000 hrs, major overhaul reqd
- In 2013 and 2017, Engine Nos. 3 and 4 are due for Top End overhaul service. In 2016, Engine Nos. 1 and 2 are due for Top End overhaul maintenance service.

Project 4.1.007

Co-gen Engine Full Overhaul

Main Project Type		Key Dates	
New Facility	<input type="checkbox"/>	CAMP Report	Jan-14
Facility Rehabilitation	<input type="checkbox"/>	Initial Estimate	Apr-14
Major Maintenance	<input checked="" type="checkbox"/>	Estimate Update	Feb-15
Asset Replacement	<input type="checkbox"/>	Const Year	2018
Special Study	<input type="checkbox"/>		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
In-frame Overhaul for two engines (reqd after 24,000 service hours for each engine)	2	EA	\$ 173,000	\$ 346,000	20.7%	\$ 71,622	\$ 418,000
Price includes replacing the exhaust bellows and heat shields as well as replacing the generator coupler and new turbochargers							
Full overhaul includes the in-frame overhaul plus: Replacement of Camshafts and Lifters as-needed	2	EA	\$ 30,000	\$ 60,000	25.0%	\$ 15,000	\$ 75,000
Based on observations during in-frame overhauls, the crankshafts will be evaluated. Replacement is not anticipated but may be required.							
Subtotal							\$ 493,000
Contractor Overhead & Profit @		27%					\$ 134,000
Shipping Rate 40% of total is shipped @		15%					\$ 30,000
Sales Tax 50% of total is taxed @		7.75%					\$ 20,000
Project Contingency @		25%					\$ 170,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 847,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2011		10088			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.090	
Total Main Project Cost (CAMP Report Year)							\$ 924,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
4.1.007 CA Condition Assessment	1.5%	\$ 13,860	20%	\$ 2,772	\$ 16,700 not reqd
4.1.007 CS Conceptual Study	2.5%	\$ 23,100	20%	\$ 4,620	\$ 28,000 not reqd
4.1.007 DS Design	8.0%	\$ 73,920	15%	\$ 11,088	\$ 86,000 not reqd
4.1.007 EDC Engr During Construction	4.5%	\$ 41,580	15%	\$ 6,237	\$ 48,000 not reqd
4.1.007 CM Construction Mgt	5.5%	\$ 50,820	20%	\$ 10,164	\$ 61,000 not reqd
Total Project Cost (Present Value in 2015 Dollars)					\$ 924,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Quote was provided by Hawthorne Power Systems in Nov 25, 2008. Refer to Table 7-2. Contingency reduced resulting from this quote
- Engine overhaul in-frame shall be performed on engines after 24,000 service hours. Operation scheduled such that 2 engines per year are overhauled
- In-frame overhaul includes top-end overhaul work.

Project 4.1.015

Gas Conditioning Facilities			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility	<input checked="" type="checkbox"/>		Initial Estimate	Nov-12
Facility Rehabilitation	<input type="checkbox"/>		Estimate Update	Feb-15
Major Maintenance	<input type="checkbox"/>		Const Year	2020
Asset Replacement	<input type="checkbox"/>			
Special Study	<input type="checkbox"/>			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Site Work	1	LS	\$ 14,400	\$ 14,400	0%	\$ -	\$ 14,400
Concrete	1	LS	\$ 115,100	\$ 115,100	0%	\$ -	\$ 115,100
Metals	1	LS	\$ 3,000	\$ 3,000	0%	\$ -	\$ 3,000
Finishes	1	LS	\$ 12,500	\$ 12,500	0%	\$ -	\$ 12,500
Equipment	1	LS	\$ 1,496,800	\$ 1,496,800	0%	\$ -	\$ 1,496,800
Mechanical	1	LS	\$ 50,900	\$ 50,900	0%	\$ -	\$ 50,900
Electrical	1	LS	\$ 168,100	\$ 168,100	0%	\$ -	\$ 168,100
Instrumentation	1	LS	\$ 168,100	\$ 168,100	0%	\$ -	\$ 168,100

Subtotal							\$ 2,029,000
Contractor Overhead & Profit @	15%						\$ 296,000
General Requirements	10%						\$ 203,000
Contractor MU on Subs	12%						\$ 44,000
Sales Tax	7.75%						\$ 114,000
Project Contingency @	25%						\$ 672,000
Total Main Project Cost from Previous Reports							\$ 3,358,000
Project Contingency @	10%						\$ 335,800
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 3,694,000
ENR CCI Corresponding to Year of Estimate	LA CCI Oct-2012		10273				
ENR CCI Corresponding to CAMP Report Year	LA CCI Nov-2014		10999		1.071		
Total Main Project Cost (CAMP Report Year)							\$ 3,956,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
4.1.015 CA Condition Assessment	1.5%	\$ 59,340	20% \$ 11,868	\$ 72,000	Not Applicable
4.1.015 CS Conceptual Study	2.5%	\$ 98,900	20% \$ 19,780	\$ 119,000	Completed
4.1.015 DS Design-Build	8.0%	\$ 316,480	15% \$ 47,472	\$ 364,000	\$ 364,000
4.1.015 EDC Engr During Construction	4.5%	\$ 178,020	15% \$ 26,703	\$ 205,000	\$ 205,000
4.1.015 CM Construction Mgt	5.5%	\$ 217,580	20% \$ 43,516	\$ 262,000	\$ 262,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 4,787,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Costs based on draft tech memo, October 2012, provided via email by Kennedy Jenks

Project 5.1.001

ORF I Carbon Replacement		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility	<input type="checkbox"/>	Initial Estimate	Aug-08
Facility Rehabilitation	<input type="checkbox"/>	Estimate Update	Feb-15
Major Maintenance	<input type="checkbox"/>	Const Year	2016+
Asset Replacement	<input checked="" type="checkbox"/>		
Special Study	<input type="checkbox"/>		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Carbon Replacement, market price	1	LS	\$62,000	\$ 62,000	0%	\$ -	\$ 62,000
<p>FY 2013 bid range was \$53k, \$63k, \$82k, \$107k. Contractor for low bid subsequently notified EWA that he did not include \$5k cost in original bid. The low bid Contractor honored his bid but the anticipated future cost for this work should include an additional \$5k plus addl cost associated with inflation.</p>							

Subtotal							\$ 62,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	0%	of total is shipped @	15%				Included
Sales Tax	0%	of total is taxed @	7.75%				Included
Project Contingency @		40%					\$ 25,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 87,000
ENR CCI Corresponding to Year of Estimate		LA CCI Apr-2013		10289			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.069	
Total Main Project Cost (CAMP Report Year)							\$ 94,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.1.002 CA Condition Assessment	1.5%	\$ 1,410	20% \$ 282	\$ 2,000	Not Applicable
5.1.002 CS Conceptual Study	2.5%	\$ 2,350	20% \$ 470	\$ 3,000	Not Applicable
5.1.002 DS Design	8.0%	\$ 7,520	15% \$ 1,128	\$ 9,000	Not Applicable
5.1.002 EDC Engr During Construction	4.5%	\$ 4,230	15% \$ 635	\$ 5,000	\$ 5,000
5.1.002 CM Construction Mgt	5.0%	\$ 4,700	20% \$ 940	\$ 6,000	Not Applicable
Total Project Cost (Present Value in 2015 Dollars)					\$ 99,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Quote (unit cost) provided by Carbon Activated Corporation for ORF I project in April 2013. Applied unit cost to vol ORF 1
- Analysis of Peroxide usage vs carbon regen

Project 5.1.005

HW/GRT/PSB Odor Control		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility		Initial Estimate	Oct-12
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2019
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Scope of work for the improvement to be determined. Potential scope of work includes the following:							
Odor ducts and connections	1	LS	\$ 30,000	\$ 30,000	0%	\$ -	\$ 30,000
New Odor Control Unit	1	LS	\$ 300,000	\$ 300,000	0%	\$ -	\$ 300,000

Subtotal							\$ 330,000
Contractor Overhead & Profit @		27%					\$ 90,000
Shipping Rate	40%	of total is shipped @	15%				\$ 20,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 13,000
Project Contingency @		40%					\$ 182,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 635,000
ENR CCI Corresponding to Year of Estimate	LA CCI Nov-2013			10740			
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015			10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 651,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.1.005 CA Condition Assessment	1.5%	\$ 9,765	20% \$ 1,953	\$ 12,000	Not Applicable
5.1.005 CS Conceptual Study (incl other OC)	LS	\$ 40,000	20% \$ -	\$ 40,000	Incl w/design
5.1.005 DS Design	8.0%	\$ 52,080	15% \$ 7,812	\$ 60,000	\$ 60,000
5.1.005 EDC Engr During Construction	4.5%	\$ 29,295	15% \$ 4,394	\$ 34,000	\$ 34,000
5.1.005 CM Construction Mgt	5.5%	\$ 35,805	20% \$ 7,161	\$ 43,000	\$ 43,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 788,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Estimated cost. A more detailed cost estimate will available after condition assessment or conceptual study.

Project 5.2.006

Plant Water Functional Improvements									
Main Project Type					Key Dates				
New Facility					CAMP Report	Jan-14			
Facility Rehabilitation	x				Initial Estimate	Dec-12			
Major Maintenance					Estimate Update	Feb-15			
Asset Replacement					Const Year	2018			
Special Study									
Main Project Cost ⁽¹⁾		Quantity		Material Cost		Labor Cost		Total Cost	
		No.	Units	Unit Cost	Total	% of Mat'l	Total		
Project Task Elements									
Piping and Valves		1	LS	\$ 300,000	\$ 300,000	0%	\$ -	\$ 300,000	
Subtotal								\$ 300,000	
Contractor Overhead & Profit included		0%						included	
Shipping Rate Included		50% of total is shipped @		0%				included	
Sales Tax Included		50% of total is taxed @		0.0%				included	
Project Contingency Included		40%						\$ 120,000	
Total Main Project Cost (Year of Estimate or Estimate Update)								\$ 420,000	
ENR CCI Corresponding to Year of Estimate		LA CCI Mar-2012		10283					
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.070			
Total Main Project Cost (CAMP Report Year)								\$ 450,000	
Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total			
5.2.006 CA	Condition Assessment	1.5%	\$ 6,750	20%	\$ 1,350	\$ 8,100	not reqd		
5.2.006 CS	Conceptual Study	2.5%	\$ 11,250	20%	\$ 2,250	\$ 14,000	complete		
5.2.006 DS	Design w/Tech Memo	8.0%	\$ 36,000	15%	\$ 5,400	\$ 42,000	\$ 42,000		
5.2.006 EDC	Engr During Construction	4.5%	\$ 20,250	15%	\$ 3,038	\$ 24,000	\$ 24,000		
5.2.006 CM	Construction Mgt	5.5%	\$ 24,750	20%	\$ 4,950	\$ 30,000	\$ 30,000		
Total Project Cost (Present Value in 2015 Dollars)								\$ 546,000	
Notes:									
1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.									
2. Percent of Total Main Project Cost									

Project 5.2.012

Site Security Facilities		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility		Initial Estimate	Nov-12
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2017
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Centralized control and monitoring console (Serves EWPCF and Remote Facilities)	1	LS	\$ 30,000	\$ 30,000	0%	\$ -	\$ 30,000
Surveillance video monitoring system and installation							
Video camara	10	EA	\$ 500	\$ 5,000	50%	\$ 2,500	\$ 8,000
Receivers	10	EA	\$ 500	\$ 5,000	50%	\$ 2,500	\$ 8,000
Software and recording	1	LS	\$ 50,000	\$ 50,000	0%	\$ -	\$ 50,000
PA System Modification	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
Gates retrofit and connect to system	2	EA	\$ 20,000	\$ 40,000	0%	\$ -	\$ 40,000

Subtotal							\$ 116,000
Contractor Overhead & Profit @		27%					\$ 32,000
Shipping Rate	40%	of total is shipped @	15%				\$ 7,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 5,000
Project Contingency @		40%					\$ 65,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 225,000
ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015		10999				
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015		10999		1.000		
Total Main Project Cost (CAMP Report Year)							\$ 225,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.012 CA	Condition Assessment	1.5%	\$ 3,375	20%	\$ 675	\$ 5,000 not reqd
5.2.012 CS	Conceptual Study (5)	10.0%	\$ 22,500	20%	\$ 4,500	\$ 27,000
5.2.012 DS	Design (5)	15.0%	\$ 33,750	15%	\$ 5,063	\$ 39,000
5.2.012 EDC	Engr During Construction	4.5%	\$ 10,125	15%	\$ 1,519	\$ 12,000
5.2.012 CM	Construction Mgt	5.5%	\$ 12,375	20%	\$ 2,475	\$ 15,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 318,000

- Notes:**
- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
 - Percent of Total Main Project Cost
 - Cost estimate based on information from "<http://www.fixr.com/costs/install-video-surveillance-cameras>".
 - Scope will be further defined after study of the project needs is complete.
 - Higher percentage was used due to small capital cost of the project.

Project 5.2.017

Instrument Air Piping Repairs

Main Project Type

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

Key Dates

CAMP Report	Jan-15
Initial Estimate	Nov-11
Estimate Update	Feb-15
Const Year	2016

Main Project Cost⁽¹⁾

	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Air Compressor	1	LS	\$ 20,000	\$ 20,000	60%	\$ 12,000	\$ 32,000
1-inch galv steel instrumentation air aboveground piping	1000	LF	\$ 20	\$ 20,000	50%	\$ 10,000	\$ 30,000
Milltronics Ultrasonic Level Transducers	9	EA	\$ 3,000	\$ 27,000	60%	\$ 16,200	\$ 43,200
Electrical and Controls	1	LS	\$ 16,000	\$ 16,000	0%	\$ -	\$ 16,000

Subtotal

Contractor Overhead & Profit @	27%						\$ 33,000
Shipping Rate	40%	of total is shipped @	15%				\$ 10,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 7,000
Project Contingency @	40%						\$ 69,000

Total Main Project Cost (Year of Estimate or Estimate Update)

ENR CCI Corresponding to Year of Estimate	LA CCI Jan-2015	10999					
ENR CCI Corresponding to CAMP Report Year	LA CCI Jan-2015	10999			1.000		
Total Main Project Cost (CAMP Report Year)							\$ 241,000

Project Phases Cost

		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.017 CA	Condition Assessment	1.5%	\$ 3,615	20%	\$ 723	\$ 5,000
5.2.017 CS	Conceptual Study	2.5%	\$ 6,025	20%	\$ 1,205	\$ 8,000
5.2.017 DS	Design (4)	15.0%	\$ 36,150	15%	\$ 5,423	\$ 42,000
5.2.017 EDC	Engr During Construction	4.5%	\$ 10,845	15%	\$ 1,627	\$ 13,000
5.2.017 CM	Construction Mgt	5.5%	\$ 13,255	20%	\$ 2,651	\$ 16,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 312,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimated per Service and Instrument Air Condition Assessment Recommendations, 2014.
- Higher percentage was used due to small capital cost of the project.

Project 5.2.019

Plant Landscaping		Key Dates	
Main Project Type		CAMP Report	Jan-14
New Facility		Initial Estimate	Dec-12
Facility Rehabilitation	x	Estimate Update	Feb-15
Major Maintenance		Const Year	2020
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Replace Irrigation Piping (assume 1.5-inch piping)	20,000	SF	\$ 1.16	\$ 23,200	0%	\$ -	\$ 24,000
Replace Irrigation Heads	300	EA	\$ 18	\$ 5,400	0%	\$ -	\$ 6,000
New Landscaping	75,000	SF	\$ 1.00	\$ 75,000	0%	\$ -	\$ 75,000
Subtotal							\$ 105,000
Contractor Overhead & Profit @		27%					\$ 29,000
Shipping Rate	40%	of total is shipped @	15%				\$ 7,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 5,000
Project Contingency @		40%					\$ 59,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 205,000
ENR CCI Corresponding to Year of Estimate		LA CCI Mar-2012		10283			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.070	
Total Main Project Cost (CAMP Report Year)							\$ 220,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.019 CA Condition Assessment	1.5%	\$ 3,300	20% \$ 660	\$ 4,000	Not Applicable
5.2.019 CS Conceptual Study	2.5%	\$ 5,500	20% \$ 1,100	\$ 7,000	Not Applicable
5.2.019 DS Design (3)	15.0%	\$ 33,000	15% \$ 4,950	\$ 38,000	\$ 38,000
5.2.019 EDC Engr During Construction	4.5%	\$ 9,900	15% \$ 1,485	\$ 12,000	\$ 12,000
5.2.019 CM Construction Mgt	5.5%	\$ 12,100	20% \$ 2,420	\$ 15,000	\$ 15,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 285,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Higher percentage was used due to small capital cost of the project.

Project 5.2.021

Climate Control at MCCs		Key Dates	
Main Project Type			
New Facility	X	CAMP Report	Jan-14
Facility Rehabilitation		Initial Estimate	
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2017
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Replace HVAC system at 4 MCCs	4	LS	\$ 50,000	\$ 200,000	0%	\$ -	\$ 200,000
MCCs included in the cost estimate:							
Dewatering/Drying MCC							
EPS/Chlorination MCC							
Secondary Process MCC							
Flow EQ MCC							

Subtotal							\$ 200,000
Contractor Overhead & Profit @		27%					\$ 54,000
Shipping Rate	40%	of total is shipped @	15%				included
Sales Tax	50%	of total is taxed @	7.75%				included
Project Contingency @		40%					included
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 254,000
ENR CCI Corresponding to Year of Estimate		LA CCI Jan-2015		10999			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 254,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.021 CA	Condition Assessment	1.5%	\$ 3,810	20%	\$ 762	\$ 4,600
5.2.021 CS	Conceptual Study	2.5%	\$ 6,350	20%	\$ 1,270	\$ 8,000
5.2.021 DS	Design (3)	15.0%	\$ 38,100	15%	\$ 5,715	\$ 44,000
5.2.021 EDC	Engr During Construction	4.5%	\$ 11,430	15%	\$ 1,715	\$ 14,000
5.2.021 CM	Construction Mgt	5.5%	\$ 13,970	20%	\$ 2,794	\$ 17,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 329,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Higher percentage was used due to small capital cost of the project.

Project 5.2.026

Plant Waste Stream Routing			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility	<input type="checkbox"/>		Initial Estimate	Nov-12
Facility Rehabilitation	<input type="checkbox"/>		Estimate Update	Feb-15
Major Maintenance	<input type="checkbox"/>		Const Year	2020
Asset Replacement	<input type="checkbox"/>			
Special Study	<input checked="" type="checkbox"/>			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Piping and Valves Cost estimate to be revised when study complete	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 150,000
Subtotal							\$ 150,000
Contractor Overhead & Profit @		0%	(Included)				\$ -
Shipping Rate	0%		of total is shipped @	15%	(Included)		\$ -
Sales Tax	0%		of total is taxed @	7.75%	(Included)		\$ -
Project Contingency @		40%	(Included)				\$ 60,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 210,000
ENR CCI Corresponding to Year of Estimate			LA CCI Nov-2013	10740			
ENR CCI Corresponding to CAMP Report Year			LA CCI Jan-2015	10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 216,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.026 CA Condition Assessment	0.0%	\$ -	20%	\$ -	not reqd
5.2.026 CS Conceptual Study	7.5%	\$ 16,200	20%	\$ 3,240	\$ 20,000
5.2.026 DS Design (4)	15.0%	\$ 32,400	15%	\$ 4,860	\$ 38,000
5.2.026 EDC Engr During Construction	4.5%	\$ 9,720	15%	\$ 1,458	\$ 12,000
5.2.026 CM Construction Mgt (4)	7.5%	\$ 16,200	20%	\$ 3,240	\$ 20,000
Total Project Cost (Present Value in 2015 Dollars)					\$ 306,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate will be further defined after the scope of work is identified.
- Higher percentage was used due to small capital cost of the project.

Project 5.2.031

Arc Flash Hazard Assessment			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility	<input type="checkbox"/>		Initial Estimate	Feb-15
Facility Rehabilitation	<input type="checkbox"/>		Estimate Update	Feb-15
Major Maintenance	<input type="checkbox"/>		Const Year	Jul-05
Asset Replacement	<input checked="" type="checkbox"/>			
Special Study	<input type="checkbox"/>			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Implementing Recommendation from Asc Flash Study	1	LS		\$ -	0%	\$ -	\$ -
Subtotal							\$ -
Contractor Overhead & Profit @		27%					\$ -
Shipping Rate	0%	of total is shipped @	15%				\$ -
Sales Tax	0%	of total is taxed @	7.75%				\$ -
Project Contingency @		40%					\$ -
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ -
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2014		10760			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.022	
Total Main Project Cost (CAMP Report Year)							\$ -

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.031 CA	Condition Assessment	1.5%	\$ -	20%	\$ -	\$ 75,000
5.2.031 CS	Conceptual Study	2.5%	\$ -	20%	\$ -	NA
5.2.031 DS	Design	8.0%	\$ -	15%	\$ -	NA
5.2.031 EDC	Engr During Construction	4.5%	\$ -	15%	\$ -	NA
5.2.031 CM	Construction Mgt	5.0%	\$ -	20%	\$ -	NA
Total Project Cost (Present Value in 2015 Dollars)						\$ 75,000

Notes:
 1. Arc Flash Study is cost is based on the proposal received from Nazzareno Electric Co. Inc in December 2014. Budgetary price reported here includes 20% of contingency on the proposed budget for the study.

Project 5.2.032

Plant Wide Asset Painting and Protective Coating

Main Project Type		Key Dates	
New Facility	<input type="checkbox"/>	CAMP Report	Jan-15
Facility Rehabilitation	<input type="checkbox"/>	Initial Estimate	
Major Maintenance	<input checked="" type="checkbox"/>	Estimate Update	Feb-15
Asset Replacement	<input type="checkbox"/>	Const Year	2016
Special Study	<input type="checkbox"/>		

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Asset Painting and Protective Coating	1	LS		\$ 70,000	0%	\$ -	\$ 70,000
Subtotal							\$ 70,000
Contractor Overhead & Profit @		27%					\$ 19,000
Shipping Rate	0%	of total is shipped @	15%				included
Sales Tax	0%	of total is taxed @	7.75%				included
Project Contingency @		40%					\$ 36,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 125,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2014		10760			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.022	
Total Main Project Cost (CAMP Report Year)							\$ 128,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.2.032 CA	Condition Assessment	1.5%	\$ 1,920	20%	\$ 384	\$ 3,000
5.2.032 CS	Conceptual Study	2.5%	\$ 3,200	20%	\$ 640	\$ 4,000
5.2.032 DS	Design	8.0%	\$ 10,240	15%	\$ 1,536	\$ 12,000
5.2.032 EDC	Engr During Construction	4.5%	\$ 5,760	15%	\$ 864	\$ 7,000
5.2.032 CM	Construction Mgt	5.5%	\$ 7,040	20%	\$ 1,408	\$ 9,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 149,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Budget to be reanalyzed when bid data becomes available.

Project 5.2.033

Plant Wide Abandoned Equipment Removal			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility	<input type="checkbox"/>		Initial Estimate	
Facility Rehabilitation	<input type="checkbox"/>		Estimate Update	Feb-15
Major Maintenance	<input checked="" type="checkbox"/>		Const Year	2018
Asset Replacement	<input type="checkbox"/>			
Special Study	<input type="checkbox"/>			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Equipment Abandonment	1	LS	\$ 200,000	\$ 200,000	0%	\$ -	\$ 200,000
Subtotal							\$ 200,000
Contractor Overhead & Profit @		27%					\$ 54,000
Shipping Rate	0%	of total is shipped @	15%				included
Sales Tax	0%	of total is taxed @	7.75%				included
Project Contingency @		40%					\$ 102,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 356,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2014		10760			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.022	
Total Main Project Cost (CAMP Report Year)							\$ 364,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total	
5.2.033 CA	Condition Assessment	1.5%	\$ 5,460	20%	\$ 1,092	\$ 7,000	Not Applicable
5.2.033 CS	Conceptual Study (4)	5.0%	\$ 18,200	20%	\$ 3,640	\$ 22,000	\$ 22,000
5.2.033 DS	Design	8.0%	\$ 29,120	15%	\$ 4,368	\$ 34,000	\$ 34,000
5.2.033 EDC	Engr During Construction	4.5%	\$ 16,380	15%	\$ 2,457	\$ 19,000	Not Applicable
5.2.033 CM	Construction Mgt	5.5%	\$ 20,020	20%	\$ 4,004	\$ 25,000	Not Applicable
Total Project Cost (Present Value in 2015 Dollars)						\$ 420,000	

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Budget to be reanalyzed when bid data becomes available.
- Estimate Value Recommended by EWA/RMC Staff

Project 5.3.010

Dryer Lab Enclosure							
Main Project Type						Key Dates	
New Facility						CAMP Report	Jan-14
Facility Rehabilitation	X					Initial Estimate	Dec-13
Major Maintenance						Estimate Update	Feb-15
Asset Replacement						Const Year	2019
Special Study							
Main Project Cost ⁽¹⁾							
Project Task Elements	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Laboratory Enclosure Includes structure, ventilation, doors, lighting	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 100,000
Subtotal							\$ 100,000
Contractor Overhead & Profit @		27%					\$ 27,000
Shipping Rate	40%	of total is shipped @	15%				\$ 6,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 4,000
Project Contingency @		40%					\$ 55,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 192,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 197,000
Project Phases Cost							
		Rate ⁽²⁾	Amount	Contingency		Subtotal	Total
5.3.010 CA	Condition Assessment	1.5%	\$ 2,955	20%	\$ 591	\$ 4,000	Not Applicable
5.3.010 CS	Conceptual Study	2.5%	\$ 4,925	20%	\$ 985	\$ 6,000	Not Applicable
5.3.010 DS	Design (3)	15.0%	\$ 29,550	15%	\$ 4,433	\$ 34,000	\$ 34,000
5.3.010 EDC	Engr During Construction	4.5%	\$ 8,865	15%	\$ 1,330	\$ 11,000	\$ 11,000
5.3.010 CM	Construction Mgt	5.5%	\$ 10,835	20%	\$ 2,167	\$ 14,000	\$ 14,000
Total Project Cost (Present Value in 2015 Dollars)							\$ 256,000
Notes:							
1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.							
2. Percent of Total Main Project Cost							
3. Higher percentage was used due to small capital cost of the project.							

Project 5.3.012

Chiller for Cogen Engine Building

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-14
Initial Estimate	Dec-13
Estimate Update	Feb-15
Const Year	2016

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Improvements on HVAC system	1	LS	\$ 50,000.00	\$ 50,000	0%	\$ -	\$ 50,000

Subtotal							\$ 50,000
Contractor Overhead & Profit @		27%					\$ 14,000
Shipping Rate	40%	of total is shipped @	15%				\$ 3,000
Sales Tax	50%	of total is taxed @	7.75%				\$ 2,000
Project Contingency @		40%					\$ 28,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 97,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2014		10760			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.022	
Total Main Project Cost (CAMP Report Year)							\$ 100,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
5.3.012 CA	Condition Assessment	1.5%	\$ 1,500	20%	\$ 300	\$ 2,000
5.3.012 CS	Conceptual Study	2.5%	\$ 2,500	20%	\$ 500	\$ 3,000
5.3.012 DS	Design (3)	15.0%	\$ 15,000	15%	\$ 2,250	\$ 18,000
5.3.012 EDC	Engr During Construction	4.5%	\$ 4,500	15%	\$ 675	\$ 6,000
5.3.012 CM	Construction Mgt	5.5%	\$ 5,500	20%	\$ 1,100	\$ 7,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 131,000

Notes:

1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
2. Percent of Total Main Project Cost
3. Higher percentage was used due to small capital cost of the project.
4. Cost Estimate will be Refined after Design is Performed in 2015.

Project 6.1.201

SCADA Network and Computer Room Upgrades (OT_ES01)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2017

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Design Labor Included Below							
Network Design (30%, 60%, 90%) \$150,000+	2654	Hrs	\$ 155	\$ 411,370	0%	\$ -	\$ -
Control Room Design \$25,000+	320	Hrs	\$ 155	\$ 49,600	0%	\$ -	\$ -
Computer Room Modifications \$20,000+	240	Hrs	\$ 155	\$ 37,200	0%	\$ -	\$ -
Network Logicaland Security Design \$25,000+	300	Hrs	\$ 155	\$ 46,500	0%	\$ -	\$ -
Prepare Bid Documents \$5,000+	80	Hrs	\$ 155	\$ 12,400	0%	\$ -	\$ -
UPS Design \$25,000+	320	Hrs	\$ 155	\$ 49,600	0%	\$ -	\$ -
Backup Control Room at Faraday \$25,000+	320	Hrs	\$ 155	\$ 49,600	0%	\$ -	\$ -
Project Management \$6,000+	120	Hrs	\$ 155	\$ 18,600	0%	\$ -	\$ -
Implementation and Hardware							
Configure and Test Network	800	Hrs	\$ 155	\$ 124,000	0%	\$ -	\$ 124,000
Build Structured Cabling	1	LS	\$ 600,000	\$ 600,000	0%	\$ -	\$ 600,000
Build Network Closets and Network Core	1	LS	\$ 400,000	\$ 400,000	0%	\$ -	\$ 400,000
Build Control Room	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 150,000
Build Computer Room	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 150,000
Build Plant UPS	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 150,000
Build backup control room	1	LS	\$ 150,000	\$ 150,000	0%	\$ -	\$ 150,000
Project Management							
Project Management	240	Hr	\$ 190	\$ 45,600	0%	\$ -	\$ 45,600
Admin Support	80	Hr	\$ 80	\$ 6,400	0%	\$ -	\$ 6,400
QC	80	Hr	\$ 175	\$ 14,000	0%	\$ -	\$ 14,000
P-6.1.202: SCADA Pilot Project	1	LS	\$ 400,000	\$ 400,000			\$ 400,000

Subtotal **\$ 2,190,000**

Contractor Overhead & Profit @	27%	Included
Shipping Rate	40% of total is shipped @	15% Not Applicable
Sales Tax	50% of total is taxed @	7.75% Not Applicable
Project Contingency @	25%	\$ 547,500

Total Main Project Cost (Year of Estimate or Estimate Update) **\$ 2,738,000**

ENR CCI Corresponding to Year of Estimate LA CCI Nov-2013 10740

ENR CCI Corresponding to CAMP Report Year LA CCI Jan-2015 10999 1.024

Total Main Project Cost (CAMP Report Year) **\$ 2,810,000**

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.1.201 CA Condition Assessment	1.5%	\$ 42,150	20% \$ 8,430	\$ 51,000	Not Applicable
6.1.201 CS Conceptual Study	2.5%	\$ 70,250	20% \$ 14,050	\$ 85,000	Not Applicable
6.1.201 DS Design (5)	0.0%	\$ -	35% \$ -	\$ -	\$ 493,000
6.1.201 EDC Engr During Construction	4.5%	\$ 126,450	15% \$ 18,968	\$ 146,000	\$ 175,000
6.1.201 CM Construction Mgt	5.5%	\$ 154,550	20% \$ 30,910	\$ 186,000	In House

Total Project Cost (Present Value in 2015 Dollars) **\$ 3,478,000**

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Refined in 2014 by EWA Staff Performing Work In-house
- Design Labor in Estimate moved to Project Phases Cost.

Project 6.1.204

Co-Gen Facility and Biosolids SCADA Integration (OT_ES04)

Main Project Type		Key Dates	
New Facility		CAMP Report	Jan-15
Facility Rehabilitation	X	Initial Estimate	Nov-13
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2019
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Design Labor Included Below							
SCADA Architecture and Block Diagrams \$15,000	80	Hrs	\$ 155	\$ 12,400	0%	\$ -	\$ -
Bill of Materials \$10,000	64	Hrs	\$ 155	\$ 9,920	0%	\$ -	\$ -
Detailed Mitigation Plan \$20,000	120	Hrs	\$ 155	\$ 18,600	0%	\$ -	\$ -
Prep Bid Documents \$20,000	120	Hrs	\$ 155	\$ 18,600	0%	\$ -	\$ -
Project Management and QC \$6,000	40	Hrs	\$ 155	\$ 6,200	0%	\$ -	\$ -
Implementation							
Install, Config, Test Workstations, laptops	232	Hrs	\$ 110	\$ 25,520	0%	\$ -	\$ 25,520
Program, commission SCADA System	3556	Hrs	\$ 135	\$ 480,060	0%	\$ -	\$ 480,060
Software Costs							
Project Management							
Project Management	160	Hr	\$ 190	\$ 30,400	0%	\$ -	\$ 30,400
Admin Support	60	Hr	\$ 80	\$ 4,800	0%	\$ -	\$ 4,800
QC	100	Hr	\$ 175	\$ 17,500	0%	\$ -	\$ 17,500

Subtotal							\$ 559,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Contingency @			25%				\$ 139,750
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 699,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 716,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total	
6.1.204 CA	Condition Assessment	1.5%	\$ 10,740	20%	\$ 2,148	\$ 13,000	Not Applicable
6.1.204 CS	Conceptual Study	2.5%	\$ 17,900	20%	\$ 3,580	\$ 22,000	Not Applicable
6.1.204 DS	Design	8.0%	\$ 57,280	15%	\$ 8,592	\$ 66,000	\$ 75,000
6.1.204 EDC	Engr During Construction	4.5%	\$ 32,220	15%	\$ 4,833	\$ 38,000	\$ 38,000
6.1.204 CM	Construction Mgt	5.5%	\$ 39,380	20%	\$ 7,876	\$ 48,000	In House
Total Project Cost (Present Value in 2015 Dollars)						\$ 829,000	

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Refined in 2014 by EWA Staff Performing Work In-house
- Design Labor in Estimate moved to Project Phases Cost.

Project 6.1.301

Implement ODMS Layer 1 (OT_ID01)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2017

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Needs Assessment	120	Hrs	\$ 175	\$ 21,000	0%	\$ -	\$ 21,000
Design ODMS Level 1	184	Hrs	\$ 175	\$ 32,200	0%	\$ -	\$ 32,200
Define Reports (6), Manual Data Entry Forms (3)	72	Hrs	\$ 155	\$ 11,160	0%	\$ -	\$ 11,160
Vendor Selection and Procurement	64	Hrs	\$ 155	\$ 9,920	0%	\$ -	\$ 9,920
Cfg ODMS Level 1 (Historians, DMZ, portal, wrkstns)	360	Hrs	\$ 151	\$ 54,360	0%	\$ -	\$ 54,360
Program and Test Manual Data Entry Forms (3)	72	Hrs	\$ 151	\$ 10,872	0%	\$ -	\$ 10,872
Program and Test six (6) Reports and four (4) dashboards	256	Hrs	\$ 151	\$ 38,656	0%	\$ -	\$ 38,656
End-user (3) and DBA Training (1)	120	Hrs	\$ 151	\$ 18,120	0%	\$ -	\$ 18,120
One Year Support	120	Hrs	\$ 151	\$ 18,120	0%	\$ -	\$ 18,120
Production Historians	2	LS	\$ 10,000	\$ 20,000	0%	\$ -	\$ 20,000
Production WebPortal	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
DMZ Historian	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
DMZ WebPortal	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
Software costs	1	LS	\$ 80,000	\$ 80,000	0%	\$ -	\$ 80,000
Project Management							
Project Management	137	Hr	\$ 190	\$ 26,030	0%	\$ -	\$ 26,030
Admin Support	69	Hr	\$ 80	\$ 5,520	0%	\$ -	\$ 5,520
QC	69	Hr	\$ 175	\$ 12,075	0%	\$ -	\$ 12,075

Subtotal \$ **389,000**

EWA Revised Subtotal \$ **200,000**

Contractor Overhead & Profit @	27%	Included
Shipping Rate 40% of total is shipped @	15%	Not Applicable
Sales Tax 50% of total is taxed @	7.75%	Not Applicable
Contingency @	0%	\$ -

Total Main Project Cost (Year of Estimate or Estimate Update) \$ **200,000**

ENR CCI Corresponding to Year of Estimate LA CCI Nov-2014 10760

ENR CCI Corresponding to CAMP Report Year LA CCI Jan-2015 10999 1.022

Total Main Project Cost (CAMP Report Year) \$ **205,000**

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.1.301 CA	Condition Assessment	1.5%	\$ 3,075	20%	\$ 615	\$ 4,000 Not Applicable
6.1.301 CS	Conceptual Study	2.5%	\$ 5,125	20%	\$ 1,025	\$ 7,000 Not Applicable
6.1.301 DS	Design	8.0%	\$ 16,400	15%	\$ 2,460	\$ 19,000 Not Applicable
6.1.301 EDC	Engr During Construction	4.5%	\$ 9,225	15%	\$ 1,384	\$ 11,000 In House
6.1.301 CM	Construction Mgt	5.5%	\$ 11,275	20%	\$ 2,255	\$ 14,000 In House

Total Project Cost (Present Value in 2015 Dollars) \$ **205,000**

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.1.302

SCADA Integration with WIMS and Dashboards (OT_ID03)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2019

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost	
	No.	Units	Unit Cost	Total	% of Mat'l	Total		
Project Task Elements								
Needs Assessment	80	Hrs	\$ 155	\$ 12,400	0%	\$ -	\$ 12,400	
Integration of SCADA Prod Hist WIMS	64	Hrs	\$ 155	\$ 9,920	0%	\$ -	\$ 9,920	
Report and Dashboard Narratives	52	Hrs	\$ 155	\$ 8,060	0%	\$ -	\$ 8,060	
Update ODMS standards	80	Hrs	\$ 155	\$ 12,400	0%	\$ -	\$ 12,400	
Configure and test WIMS Integr.	200	Hrs	\$ 135	\$ 27,000	0%	\$ -	\$ 27,000	
Deploy BI and Middleware	200	Hrs	\$ 135	\$ 27,000	0%	\$ -	\$ 27,000	
Dev 5 reports and 2 dashboards	200	Hrs	\$ 135	\$ 27,000	0%	\$ -	\$ 27,000	
Hardware - Enterprise Historian	1	LS	\$ 15,000	\$ 15,000	0%	\$ -	\$ 15,000	
Software	1	LS	\$ 40,000	\$ 40,000	0%	\$ -	\$ 40,000	
WIMS Middleware Adapter	1	LS	\$ 20,000	\$ 20,000	0%	\$ -	\$ 20,000	
Enterprise Historian	1	LS	\$ 20,000	\$ 20,000	0%	\$ -	\$ 20,000	
	880							
Project Management								
Project Management	5%	44	Hr	\$ 190	\$ 8,360	0%	\$ -	\$ 8,360
Admin Support	2%	17.6	Hr	\$ 80	\$ 1,408	0%	\$ -	\$ 1,408
QC	2%	17.6	Hr	\$ 175	\$ 3,080	0%	\$ -	\$ 3,080

Subtotal							\$ 232,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Contingency @			20%				\$ 46,400
Total Main Project Cost from Previous Reports							\$ 278,400
Project Contingency @			0%				\$ -
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 279,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 286,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.1.302 CA Condition Assessment	1.5%	\$ 4,290	20% \$ 858	\$ 6,000	Not Applicable
6.1.302 CS Conceptual Study	2.5%	\$ 7,150	20% \$ 1,430	\$ 9,000	Not Applicable
6.1.302 DS Design	8.0%	\$ 22,880	15% \$ 3,432	\$ 27,000	Included
6.1.302 EDC Engr During Construction	4.5%	\$ 12,870	15% \$ 1,931	\$ 15,000	\$ 15,000
6.1.302 CM Construction Mgt	5.5%	\$ 15,730	20% \$ 3,146	\$ 19,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 301,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.1.401

Electronic Operator Logbook and Pass-Down (OT_OI03)

Main Project Type		Key Dates	
New Facility		CAMP Report	Jan-15
Facility Rehabilitation	X	Initial Estimate	Nov-13
Major Maintenance		Estimate Update	Feb-15
Asset Replacement		Const Year	2016
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Design Labor							
Research Technologies	40	Hrs	\$ 155	\$ 6,200	0%	\$ -	\$ 6,200
Facilitate workshops and product demonstrations	64	Hrs	\$ 155	\$ 9,920	0%	\$ -	\$ 9,920
Draft and Final Design Report	80	Hrs	\$ 155	\$ 12,400	0%	\$ -	\$ 12,400
Implementation Labor							
Procure Product and Implementation	200	Hrs	\$ 155	\$ 31,000	0%	\$ -	\$ 31,000
	384	Hrs					
	9.6	Wks					
Software Costs							
Standard Components (select from pull-down list)	1	LS	\$ 30,000	\$ 30,000	0%	\$ -	\$ 30,000
Project Management							
Project Management	18	Hr	\$ 190	\$ 3,420	0%	\$ -	\$ 3,420
Admin Support	18	Hr	\$ 80	\$ 1,440	0%	\$ -	\$ 1,440
QC	0	Hr	\$ 175	\$ -	0%	\$ -	\$ -

Subtotal							\$ 95,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Contingency @			20%				\$ 19,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 114,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 117,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.1.401 CA	Condition Assessment	1.5%	\$ 1,755	20%	\$ 351	\$ 3,000
6.1.401 CS	Conceptual Study	2.5%	\$ 2,925	20%	\$ 585	\$ 4,000
6.1.401 DS	Design	8.0%	\$ 9,360	15%	\$ 1,404	\$ 11,000
6.1.401 EDC	Engr During Construction	4.5%	\$ 5,265	15%	\$ 790	\$ 7,000
6.1.401 CM	Construction Mgt	5.5%	\$ 6,435	20%	\$ 1,287	\$ 8,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 124,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.1.407

Automation Study Implementation		Key Dates	
Main Project Type		CAMP Report	Jan-15
New Facility		Initial Estimate	Nov-13
Facility Rehabilitation	X	Estimate Update	Feb-15
Major Maintenance		Const Year	2016+
Asset Replacement			
Special Study			

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Implementation FY2016	1	LS	\$ 204,000	\$ 204,000	0%	\$ -	\$ 204,000
Implementation FY2017	1	LS	\$ 357,000	\$ 357,000	0%	\$ -	\$ 357,000
Implementation FY2018	1	LS	\$ 357,000	\$ 357,000	0%	\$ -	\$ 357,000
Implementation FY2019	1	LS	\$ 357,000	\$ 357,000	0%	\$ -	\$ 357,000
Implementation FY2020	1	LS	\$ 357,000	\$ 357,000	0%	\$ -	\$ 357,000

Subtotal							\$ 1,632,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Project Contingency @		40%					\$ 652,800
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 2,285,000
ENR CCI Corresponding to Year of Estimate		LA CCI Jan-2015		10999			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.000	
Total Main Project Cost (CAMP Report Year)							\$ 2,285,000

Project Phases Cost		Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.1.407 CA	Condition Assessment	1.5%	\$ 34,275	20%	\$ 6,855	\$ 42,000
6.1.407 CS	Conceptual Study	2.5%	\$ 57,125	20%	\$ 11,425	\$ 69,000
6.1.407 DS	Design	8.0%	\$ 182,800	15%	\$ 27,420	\$ 211,000
6.1.407 EDC	Engr During Construction	4.5%	\$ 102,825	15%	\$ 15,424	\$ 119,000
6.1.407 CM	Construction Mgt	5.5%	\$ 125,675	20%	\$ 25,135	\$ 151,000
Total Project Cost (Present Value in 2015 Dollars)						\$ 2,766,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate are placeholder value and will be revised after Study is completed.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.2.102

Technology Master Plan Upgrades (BT_TDG02)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2019

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Design Labor	1	LS	\$ 200,000	\$ 200,000	0%	\$ -	\$ 200,000
Includes changes to planned projects, additions of new projects, update Master Plan							
Project Management							
Project Management 5%	1	LS	\$ 10,000	\$ 10,000	0%	\$ -	\$ 10,000
Admin Support 2%	1	LS	\$ 4,000	\$ 4,000	0%	\$ -	\$ 4,000
QC 2%	1	LS	\$ 4,000	\$ 4,000	0%	\$ -	\$ 4,000

Subtotal							\$ 218,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate 40%	of total is shipped @	15%					Not Applicable
Sales Tax 50%	of total is taxed @	7.75%					Not Applicable
Contingency @		20%					Included
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 218,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 224,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.2.102 CA Condition Assessment	1.5%	\$ 3,360	20% \$ 672	\$ 5,000	Not Applicable
6.2.102 CS Conceptual Study	2.5%	\$ 5,600	20% \$ 1,120	\$ 7,000	Not Applicable
6.2.102 DS Design	8.0%	\$ 17,920	15% \$ 2,688	\$ 21,000	Not Applicable
6.2.102 EDC Engr During Construction	4.5%	\$ 10,080	15% \$ 1,512	\$ 12,000	In House
6.2.102 CM Construction Mgt	5.5%	\$ 12,320	20% \$ 2,464	\$ 15,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 224,000

Notes:

1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
2. Percent of Total Main Project Cost
3. Cost estimate from EWA Technology Master Plan 2013.
4. Estimate Revised per EWA Direction 2015
5. Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.2.103

Data Management Standards (BT_TDG03)			Key Dates	
Main Project Type			CAMP Report	Jan-15
New Facility			Initial Estimate	Nov-13
Facility Rehabilitation	X		Estimate Update	Feb-15
Major Maintenance			Const Year	2016
Asset Replacement				
Special Study				

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Data Management Standards (BT_TDG03) Includes organization/business value, program value, project value standards	382.3	Hrs	\$ 155	\$ 59,256	0%	\$ -	\$ 59,256
	382.3	Hrs					
	9.5575	Wks					
Project Management							
Project Management	16	Hr	\$ 190	\$ 3,040	0%	\$ -	\$ 3,040
Admin Support	8	Hr	\$ 80	\$ 640	0%	\$ -	\$ 640
QC	8	Hr	\$ 175	\$ 1,400	0%	\$ -	\$ 1,400

Subtotal							\$ 65,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Contingency @			20%				\$ 13,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 78,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 80,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.2.103 CA Condition Assessment	1.5%	\$ 1,200	20% \$ 240	\$ 2,000	Not Applicable
6.2.103 CS Conceptual Study	2.5%	\$ 2,000	20% \$ 400	\$ 3,000	Not Applicable
6.2.103 DS Design	8.0%	\$ 6,400	15% \$ 960	\$ 8,000	Included
6.2.103 EDC Engr During Construction	4.5%	\$ 3,600	15% \$ 540	\$ 5,000	In House
6.2.103 CM Construction Mgt	5.5%	\$ 4,400	20% \$ 880	\$ 6,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 80,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.2.202

Management Reporting Enhancements (BT_BME08)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2017

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Design Labor							
Implement Core Mgmt Trending, Analysis and Reporting	1	LS	\$ 250,000	\$ 250,000	0%	\$ -	\$ 250,000
- Finance							
- Human Resources							
- Maintenance/Operations							
- Environmental and Regulatory Compliance							
- Capital Improvements Team							
- also implement SQL Server Reporting Services							
- This project will be completed partially w/EWA staff							
Subtotal							\$ 250,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Contingency @			20%				Not Applicable
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 250,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 257,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.2.202 CA Condition Assessment	1.5%	\$ 3,855	20% \$ 771	\$ 5,000	Not Applicable
6.2.202 CS Conceptual Study	2.5%	\$ 6,425	20% \$ 1,285	\$ 8,000	Not Applicable
6.2.202 DS Design	8.0%	\$ 20,560	15% \$ 3,084	\$ 24,000	Included
6.2.202 EDC Engr During Construction	4.5%	\$ 11,565	15% \$ 1,735	\$ 14,000	In House
6.2.202 CM Construction Mgt	5.5%	\$ 14,135	20% \$ 2,827	\$ 17,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 257,000

Notes:

1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
2. Percent of Total Main Project Cost
3. Cost estimate from EWA Technology Master Plan 2013.
4. Estimate Revised per EWA Direction 2015
5. Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.2.302

WIMS Enhancements (BT_RC02)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2016

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
WIMS Enhancements (BT_RC02)	1470.1	Hrs	\$ 155	\$ 227,872	0%	\$ -	\$ 227,872
	1470.1	Hrs					
	36.754	Wks					
Project Management							
Project Management 0.05	73.507	Hr	\$ 190	\$ 13,966	0%	\$ -	\$ 13,966
Admin Support 0.02	29.403	Hr	\$ 80	\$ 2,352	0%	\$ -	\$ 2,352
QC 0.02	29.403	Hr	\$ 175	\$ 5,146	0%	\$ -	\$ 5,146

Subtotal							\$ 250,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Project Contingency @			20%				\$ 50,000
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 300,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 308,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.2.302 CA Condition Assessment	1.5%	\$ 4,620	20% \$ 924	\$ 6,000	Not Applicable
6.2.302 CS Conceptual Study	2.5%	\$ 7,700	20% \$ 1,540	\$ 10,000	Not Applicable
6.2.302 DS Design	8.0%	\$ 24,640	15% \$ 3,696	\$ 29,000	Included
6.2.302 EDC Engr During Construction	4.5%	\$ 13,860	15% \$ 2,079	\$ 16,000	In House
6.2.302 CM Construction Mgt	5.5%	\$ 16,940	20% \$ 3,388	\$ 21,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 308,000

Notes:

1. For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
2. Percent of Total Main Project Cost
3. Cost estimate from EWA Technology Master Plan 2013.
4. Estimate Revised per EWA Direction 2015
5. Estimate Refined in 2014 by EWA Staff Performing Work In-house

Project 6.2.703

Business Continuity Readiness (BT_ITI03)

Main Project Type

Key Dates

New Facility	
Facility Rehabilitation	X
Major Maintenance	
Asset Replacement	
Special Study	

CAMP Report	Jan-15
Initial Estimate	Nov-13
Estimate Update	Feb-15
Const Year	2018

Main Project Cost ⁽¹⁾	Quantity		Material Cost		Labor Cost		Total Cost
	No.	Units	Unit Cost	Total	% of Mat'l	Total	
Project Task Elements							
Business Continuity Readiness (BT_ITI03) Includes: plan for business continuity and disaster recovery disaster scenarios, testing schedule, eval, action plan	1	LS	\$ 100,000	\$ 100,000	0%	\$ -	\$ 100,000
Consider as PAR							

Subtotal							\$ 100,000
Contractor Overhead & Profit @		27%					Included
Shipping Rate	40%	of total is shipped @	15%				Not Applicable
Sales Tax	50%	of total is taxed @	7.75%				Not Applicable
Project Contingency @		20%					Included
Total Main Project Cost from Previous Reports							\$ 100,000
Project Contingency @		0%					\$ -
Total Main Project Cost (Year of Estimate or Estimate Update)							\$ 100,000
ENR CCI Corresponding to Year of Estimate		LA CCI Nov-2013		10740			
ENR CCI Corresponding to CAMP Report Year		LA CCI Jan-2015		10999		1.024	
Total Main Project Cost (CAMP Report Year)							\$ 103,000

Project Phases Cost	Rate ⁽²⁾	Amount	Contingency	Subtotal	Total
6.2.703 CA Condition Assessment	1.5%	\$ 1,545	20% \$ 309	\$ 2,000	Not Applicable
6.2.703 CS Conceptual Study	2.5%	\$ 2,575	20% \$ 515	\$ 4,000	Not Applicable
6.2.703 DS Design	8.0%	\$ 8,240	15% \$ 1,236	\$ 10,000	Included
6.2.703 EDC Engr During Construction	4.5%	\$ 4,635	15% \$ 695	\$ 6,000	In House
6.2.703 CM Construction Mgt	5.5%	\$ 5,665	20% \$ 1,133	\$ 7,000	In House
Total Project Cost (Present Value in 2015 Dollars)					\$ 103,000

Notes:

- For most projects Main Project cost is construction cost, however Main Project Cost could be bypass pumping or similar costs.
- Percent of Total Main Project Cost
- Cost estimate from EWA Technology Master Plan 2013.
- Estimate Revised per EWA Direction 2015
- Estimate Refined in 2014 by EWA Staff Performing Work In-house

APPENDIX E
MAJOR ASSET REGISTER

This page intentionally left blank

This page intentionally left blank